

I/74207/2021



HSPCB

HARYANA STATE POLLUTION CONTROL BOARD
C-11, SECTOR-6, PANCHKULA
Ph. 0172-2577870-73
E-mail:hspcbho@gmail.com

Date:-08/11/2021

To

1. The Director, Industries Department, Haryana, Chandigarh.
2. The Director, Urban Local Bodies Department, Govt. of Haryana, Panchkula.

Sub:- Status Report of the Implementation of River Action Plans reviewed by RRC in meeting held on 02.11.2021.

Sir,

Kindly refer to the subject noted above.

In this connection, I have been directed to enclose herewith the status Report of the Implementation of River Action Plans reviewed by RRC in meeting held on 02.11.2021 for your information and further necessary action please.

DA/ As above

**Sr. Env. Engineer (HQ)
For Member Secretary**

**Status Report of the Implementation of River Action Plans reviewed by
RRC in meeting held on 02.11.2021**

Index

Sr. No.	Title	Page No.
1.	Tapping of sewage by ULBD	2
2.	Action plan for sources of pollution given by Irrigation Department	3
3.	Estimation of sewage generation	5
4.	Upgradation of STPs	8
5.	Under construction/ proposed STPs	8
6.	Sludge disposal	9
7.	Under construction and Proposed CETPs	9
8.	Online Monitoring Devices (OMDs) on STPs	9
9.	Dredging and de-silting of drains in the cities	9
10.	Plan for integrated Solid Waste Management (ISWM) of 7 Clusters (Failing in Yamuna catchment area)	9
11.	Plan for plastic waste management by HSPCB/ULBD	9
12.	Crop Diversification/inter Cropping	9
13.	Water Efficient agriculture Practices	10
14.	Increasing the water storage capacity	10
15.	Greenery Development Plan	10
16.	Ground water Management	10
17.	Septage Management/disposal of sewages through tankers	10
18.	Organization of Health Camp	10
19.	Status of treatment System/ STPs in villages list in the catchment of river Yamuna	10
20.	Annexure-1 (Interception of sewage in the catchment of river)	11-30
21.	Annexure-2 (Status of action for sources of pollution given by the Irrigation Department)	31-52
22.	Annexure-3 (Status of Action Plan regarding achievement of Faecal Coliform standards by STPs)	53-56
23.	Annexure-4 (Status of treatment System/ STPs in villages list in the catchment of river Yamuna)	57-87

Status Report of the Implementation of River Action Plans reviewed by RRC in meeting held on 02.11.2021.

RRC meeting was held on 02.11.2021 at 10:30 AM and Committee of Sh. S. Narayanan, IFS, Member Secretary, HSPCB, cum Director Environment Department and Sh. DK Bahera, IAS, Director ULBD attended and reviewed the status of implementation of river Action Plans. Sh. Sanjay Rohilla, Representative of Industries Department also attended the meeting. The details of status of various activities are given in coming paras.

I. Tapping of sewage by ULBD

The sewage from unauthorized colonies is to be tapped/ diverted at various locations by ULBD. The list of all the locations is attached as **Annexure-1**. The shortcomings in status of Action Plan for each town are given as under:-

1. Yamuna Nagar

- Action plan for 4 points not submitted by ULBD. Time bound action plan not submitted for 5 points by ULBD.

2. Taraori

- Action plan for 10 points not submitted.

3. Panipat

- Action plan for 1 points not submitted by ULBD. Time bound action plan not submitted for 14 points by ULBD and 2 points by PHED.

4. Palwal

- Time bound action plan not submitted for 17 points by ULBD.

5. Gurugram

Leg-I

- 1 point has crossed the timelines given in the action plan by MCG.
- Time bound action plan not submitted for 2 points by MCG and 1 point by GMDA.
- The time limit of 30.08.2021 has crossed for 3 points by MCG.

Leg-II

- The time limit for 1 point has crossed by MCG.
- Time bound action plan not submitted for 1 point by MCG.

Leg-III

- Time bound action plan not submitted for 1 point by PHED.
- Action plan not submitted for 11 locations by MCG and 1 by GMDA.
- Time limit crossed for 3 locations by MCG.

6. Panchkula

- Action plan not submitted for 2 points by ULBD.

- Time limit for 2 points is June, 23 for Kalka which is too late by PHED. Action plan for 5 points not submitted by D&P and 1 point by Railways. Time limit has crossed for 7 points pertaining to HSVP and not submitted for action plan for 2 points.

II. **Action plan for sources of pollution given by Irrigation Department**

- The Irrigation Department had submitted survey of the pollution sources responsible for river Ghaggar and Yamuna. The list of all the locations is attached as **Annexure-2**. The status of action plan can be summarised for each deptt. is given as under:-

PHED

- For 1 point, action plan is in progress in the catchment of river Yamuna.
- For 16 points, action plan is in progress but for 5 points time bound plan not submitted in Ghaggar.

ULBD

- For 46 points, action plan is in progress but for 2 points time bound plan not submitted. For 5 points action plan not submitted and remain unaddressed in Yamuna.
- For 12 points, action plan is in progress but for 1 point time bound plan not submitted. For 7 points action plan not submitted and remain unaddressed in Ghaggar.

HSVP

- For 11 points action plan not submitted and remain unaddressed in Ghaggar.

D&P

- For 2 points action plan not submitted and remain unaddressed in Yamuna.
- For 21 points of action plan is in progress but for 62 point time bound plan not submitted. For 16 points action plan not submitted and remain unaddressed in Ghaggar.

Haryana Roadways

- For 3 points action plan not submitted and remain unaddressed in Yamuna.

HSPCB

- For 3 points action plan not submitted and remain unaddressed in Yamuna.
- For 3 points action plan not submitted and remain unaddressed in Ghaggar.

HP State

- For 1 points action plan not submitted and remain unaddressed in Ghaggar.

Housing Board

- For 1 point action plan not submitted and remain unaddressed in Ghaggar.

Industry Deptt.

- For 1 point action plan not submitted and remain unaddressed in Yamuna.
- For 1 point action plan not submitted and remain unaddressed in Ghaggar.

Railways Deptt.

- For 1 point action plan not submitted and remain unaddressed in Ghaggar.

UT Chandigarh

- For 1 point action plan not submitted and remain unaddressed in Ghaggar.
- The ROs of HSPCB have not reported whether the EC has been imposed on the concerned deptt for untreated effluent for any source. The respective source of pollution should have been considered during imposition of EC on main drain joining river. The pollution load of the respective source should have been considered during imposition of EC. The status of sources of each distt. Is given as under

Ambala

- For 12 points of action plan is in progress but for 10 points time bound plan not submitted.
- For 2 points action plan not submitted and remain unaddressed.

Kaithal

- For 26 points of action plan is in progress but for 24 points time bound plan not submitted.
- For 14 points action plan not submitted and remain unaddressed.

Kurukshetra

- For 2 points of action plan is in progress but for 15 points time bound plan not submitted.
- For 7 points action plan not submitted and remain unaddressed.

Panchkula

- For 8 points of action plan is in progress but for 2 points time bound plan not submitted.
- For 19 points action plan not submitted and remain unaddressed.

Fatehabad

- For 6 points time bound plan not submitted.

Yamuna Nagar

- For 1 points of action plan is in progress but for 11 points time bound plan not submitted.

Bahadurgarh region

- For 1 points of action plan is in progress.

Faridabad region

- For 1 points of action plan is in progress.

Sonepat

- For 12 points of action plan is in progress but for 1 point time bound plan not submitted. For 14 points action plan not submitted and remain unaddressed.

Yamuna Nagar

For 3 points of action plan is in progress and 1 point action plan not submitted and remain unaddressed.

Kurukshetra

For 1 point time bound plan not submitted.

Karnal

For 1 point action plan not submitted and remain unaddressed.

Panipat

For 2 points action plan not submitted and remain unaddressed.

III. Estimation of sewage generation

The STPs have been constructed the capacity considering future population mostly upto 2031 but the waste water generation according to population of 2021 have been calculated and it has been observed that the waste water reaching upto STPs for treatment is higher than the estimation generation of sewerage in many towns.

So it can be deducted that method used to estimate the capacity to be installed his not true representative of the actual position. This will create problem and without proper planning the under pollution problem shall erupt again and it will be violation of Water Act. So the concerned department are to take corrective steps. The detail of the towns is given in following tables:-

River Yamuna

Detail of town where sewage reaching upto STPs in less than generation

Sr. No.	Name of Town	Name of Deptt.	Present population as in 2021	Sewage Generated (in MLD) 2021	Actual discharge reaching to STPs in MLD	Remarks
1	Panipat	PHED /HSVP/ULBD	757432	81.80	42.00	76 km sewer line is pending. Tapping of 17 locations are not started and 8 locations are in progress.
2	Samalkha	PHED	51489	5.56	4.00	There is a Gap of 1.5 MLD in generation and actual reaching of STP.
3	Kharkhoda	PHED	29191	3.15	2.00	There is a Gap of 1.15 MLD in generation and actual reaching of STP.
4	Rohtak	PHED/HSVP/ULBD	585988	63.29	49.70	46 KM sewer line is pending and 1 location of unapproved area is in progress.
5	Bahadurgarh	PHED/HSVP	251291	27.14	22.60	2. KM sewer line is in

Sr. No.	Name of Town	Name of Deptt.	Present population as in 2021	Sewage Generated (in MLD) 2021	Actual discharge reaching to STPs in MLD	Remarks
		P				progress.
6	Ferozpur jhirka	PHED	33092	3.6	2.5	There is a Gap of 1.1 MLD in generation and actual sewage reaching of STP.
7	Punahana	PHED	33073	3.57	1.25	There is a Gap of 2.3 MLD in generation and actual reaching of STP.
8	Palwal	PHED	170197	18.38	9.00	17 locations of tapping points is in progress.
9	Hodal	PHED	64689	6.99	4.60	There is a Gap of 2.39 MLD in generation and actual reaching of STP.

Detail of towns where quantum of sewage higher than generation reaching upto STPs

Sr. No.	Name of Town	Name of Deptt.	Present population as in 2021	Sewage Generated (in MLD) 2021	Actual discharge reaching to STPs in MLD
1	Jagadhri	PHED	156118	16.86	18.5
2	Yamunanagar	PHED	271338	29.30	43.70
3	Radaur	PHED	17113	1.85	2.00
4	Chhachhrauli	PHED	13166	1.42	1.75
5	Ladwa	PHED	36064	3.89	5.00
6	Nilokheri	PHED	21702	2.34	3.50
7	Taraori	PHED	31387	3.39	3.80
8	Indri	PHED	21832	2.36	2.35
9	Karnal	ULBD	454437	44.59	44.59
10	Nissing	PHED	21095	2.28	2.30
11	Ganaur	PHED	45932	4.96	5.50
12	Sonepat	ULBD/HSVP	447270	48.3	48.3
13	Sampla	PHED	25673	2.77	2.66
14	Gurugram	GMDA/ULBD	1626954	474	474
15	Faridabad	MCF/HSVP	1832618	197	197
16	Hathin	PHED	17404	1.88	2.08
17	Hassan Pur	PHED	14917	1.61	1.25

River Ghaggar

Detail of towns where sewage reaching upto STPs in less than generation

Sr. No.	Name of Town	Name of Deptt.	Present population as in 2021	Sewage Generated (in MLD) 2021	Actual discharge reaching to STPs in MLD	Remarks
1	Naraingarh	PHED/HSVP	28049	3.03	1.70	There is a Gap of 1.3 MLD in generation and actual reaching of STP.
2	Ambala	PHED/HSVP/ULBD	375009	40.50	22.10	77 KM sewer line is pending and 2 locations of

Sr. No.	Name of Town	Name of Deptt.	Present population as in 2021	Sewage Generated (in MLD) 2021	Actual discharge reaching to STPs in MLD	Remarks
						unapproved area is in progress.
3	Ratia	PHED	42442	4.58	4.50	There is a Gap of 0.08 MLD in generation and actual reaching of STP.
4	Narwana	PHED	70932	7.66	7.03	There is a Gap of 0.63 MLD in generation and actual reaching of STP.
5	Jind	PHED/HS VP	191457	20.68	20.00	There is a Gap of 0.68 MLD in generation and actual reaching of STP.
6	Safidon	PHED	39673	4.28	3.20	There is a Gap of 1.08 MLD in generation and actual reaching of STP.
7	Thanesar	PHED/HS VP	177245	19.14	18.00	There is a Gap of 1.14 MLD in generation and actual reaching of STP.
8	Kalka	PHED	37136	4.01	2.55	1 location of tapping points is in progress.
9	Pinjore	PHED	32747	3.54	3.50	There is a Gap of 0.04 MLD in generation and actual reaching of STP.
11	Kalanwali	PHED	25241	2.73	2.50	There is a Gap of 0.23 MLD in generation and actual reaching of STP.
12	Rania	PHED	36264	3.92	2.60	There is a Gap of 1.32 MLD in generation and actual reaching of STP.

Detail of towns where quantum of sewage higher than generation reaching upto STPs

Sr. No.	Name of Town	Name of Deptt.	Present population as in 2021	Sewage Generated (in MLD) 2021	Actual discharge reaching to STPs in MLD
1	Tohana	PHED	72967	7.88	8.20
2	Jhakar Mandi	PHED	8897	0.96	1.50
3	Fatehabad	PHED	102163	11.03	14.00
4	Hisar	PHED/HSVP/ULBD	350744	37.88	50.00
5	Narnaund	PHED	19697	2.13	2.15
6	Uchana	PHED	19210	2.07	2.75
7	Cheeka	PHED	47851	5.17	5.50
8	Kaithal	PHED/HSVP	178023	19.23	21.50
9	Kalayat	PHED	21317	2.30	3.50
10	Pundri	PHED	23184	2.50	3.25
11	Shahbad	PHED	52341	5.65	6.50
12	Pehowa	PHED	47729	5.15	5.50
13	Mandi Dabwali	PHED	60402	6.52	13.50
14	Sirsa	PHED/HSVP	263476	28.46	29.50
15	Ellenabad	PHED	52864	5.71	6.00

IV. Upgradation of STPs

Only 6 STPs have been upgraded. Rest of the STPs are do not meet the prescribed standards only 21 STPs are complying. The Concerned Department had submitted. Action plan the detail given in following tables:-

Abstract for Action Plan to achieve Faecal Coliform Standards for existing STPs in Yamuna Catchment

Deptt.	Total No. Of STPs	No. of STPs Likely to achieving FC Standard by 2020	No. of STPs Likely to achieving FC Standard by 2021	No. of STPs Likely to achieving FC Standard by 2022	Timelines not given	Already achieving
PHED	42	13	2	18	1	9
HSVP	6	0	4	0	0	1
GMDA	5	0	1	2	0	2
ULBD	6	0	1	0	5	1
Total	59	13	8	20	6	13

Abstract for Action Plan to achieve Faecal Coliform Standards for existing STPs in Ghaggar Catchment

Deptt.	Total No. Of STPs	No. of STPs Likely to achieving FC Standard by 2020	No. of STPs Likely to achieving FC Standard by 2021	No. of STPs Likely to achieving FC Standard by 2022	Already achieving
PHED	50	18	7	20	19
HSVP	10	0	7	0	6
ULBD	1	0	0	0	1
GE	1	1	0	0	1
Total	62	19	14	20	27

The Above tables shows that the likely dates has already expired for most of the STPs but the same have not achieved in Faecal Coliform standard of 100 MPN/ 100 ml. The list of STPs is attached as **Annexure-3**.

V. Under construction/ proposed STPs

ULBD has extended timelines for Shiv Colony, Phoosgarh, Garhi Bohar, Singhpura, Peer Bodhi, Bandwari(Shifted from Sihi/Khedki Daula), Kithwari, Jodhpur, Ferozpur

Further STPs of Dev colony and Barsat road Panipat, Manesar have been started very late and this could invite the EC from CPCB/NGT. This will prove that Action Plans submitted were not complete in all respects. Many STPs were not envisaged then and shall be viewed adversely.

VI. Sludge disposal

The sludge management has not been scientific so far. Sludge is nothing but aggregated mass of pollutants and cannot be left unattended or it will pollute Environment again. A lot of cost is incurred in removing these pollutants and water environment. The RO HSPCB has not given proper report to establish that sludge is disposed properly. The logbook should have been maintained for each STP containing place of disposal for each lot along name/mobile of person/farmers receiving the sludge for his used as manure or otherwise. If the sludge is hazardous then it should be disposed as per HWM Rules. The report of HSPCB is incomplete so far.

VII. Under construction and Proposed CETPs

Care should be taken that timeline should not be delayed for under construction CETPs. Further, the work of CETPs at Faridabad has not been started so far by ULBD. The CETP at Gurugram not started and Executing Department has also not been decided so far. GMDA or ULBD.

VIII. Online Monitoring Devices (OMDs) on STPs

The OMDs were to be installed by 31.03.2019 as per action plan, but 47 STPs are still not displaying the date. The data of other STPs has not been validated so far.

IX. Dredging and de-silting of drains in the cities

The list was submitted by Irrigation Department for cleaning/de-silting of drains. They submitted that action is complete. But this is a regular work. The action plan for current financial year has not been submitted. The list of dredging and de-silting of drains is not received.

(Action by Irrigation Deptt.)

X. Plan for integrated Solid Waste Management (ISWM) of 7 Clusters (Failing in Yamuna catchment area)

All sites pending. The latest time bound action plan for each site has not been given so far.

(Action by SWM Cell, HSPCB and ULBD)

XI. Plan for plastic waste management by HSPCB/ULBD

The updated action plan for PWM should be submitted.

(Action by ULBD)

XII. Crop Diversification/inter Cropping

Following issues were enumerated in action plan:-

1. Technology of renovation
2. Farm mechanization

3. Agro forestry system
 4. Underground pipelines
- The work complete so far and future action for above or any newly added scheme should be submitted for monitoring.

(Action by Agriculture Department)

XIII. Water Efficient agriculture Practices

1. Status of Micro irrigation on STPs is required to be submitted.
2. The list of 207 STPs is required and latest status of reuse of treated waste water should be submitted.
3. The latest status is required for Solar/Grid powered Micro Irrigation.

(Action by Irrigation Department)

XIV. Increasing the water storage capacity

Latest status of these dams

(Action by Irrigation Department)

XV. Greenery Development Plan

The locations of areas for tree plantation have not been provided so far by the Forest Deptt. as per action plan submitted by them.

(Action by HSVP and Forest Department)

XVI. Ground water Management

List of units/occupation certificates where dual button cisterns systems have been installed in Haryana is required. The HWRA is to submit action plan for Ground Water Management.

(Action by HSPCB and HSVP)

XVII. Septage Management/disposal of sewages through tankers

There are complaints of plying of illegal tankers in NCR. But we have not received any case where vehicle has been impounded and case filed against vehicle by police.

(Action by ULBD)

XVIII. Organization of Health Camp

Now, Health Camps could not be organized due to COVID-19 pandemic.

(Action by Health Department)

XIX. Status of treatment System/ STPs in villages list in the catchment of river Yamuna

The Action Plans for villages was prepared after submission of the Action Plan. There are 277 villages along Yamuna and 45 villages along Ghaggar. Along Yamuna, latest progress and time bound action for 8 villages by PHED, 11 villages by ULBD and 2 villages by GMDA not submitted. Similarly, along Ghaggar, PHED has not submitted time bound action plan for 2 villages. The D&P and other concerned Departments have not obtained CTE/ CTO from the HSPCB. The NGT is reviewing CTO status in OA No. 887/ 2018- Sukhwanti Vs Soh the status of villages is enclosed as **Annexure-4.**

Interception of sewage in the catchment of river Yamuna

Sr. No	Name of MC	Name of Location	Deptt	Quantum of sewerage to be diverted	Physical Progress %	Timeline	Latest status
Work in progress							
1	Yamunanagar	Oil Hamida, Near Sahanpur village	ULBD	2.025		Mar-22	Work for construction of IPS was started but the work was stopped by shopkeepers. Now the work is again started and work is likely to be completed upto 31/3/2022.
2		Buria and Dyalgarh	ULBD	2.5	40	Dec-21	The work of laying of RCC pipes is completed. These pipes are to be tapped with 3.6 MLD IPS at Buria under AMRUT which is under construction and will be completed by 31/12/2021
3		Main Nala coming from Jagadhri YNR	ULBD	0.5		Dec-21	Sewerage line from Gauri Shankar mandir to Parkashchowk is to be laid under AMRUT scheme. Work is in progress & shall be completed upto 31.12.2021
4		Near Yamuna Bridge Buria village (Parwaloo STP)	ULBD	1	28	Dec-21	The work of laying of pipes is completed. These pipes are to be tapped with 3.6 MLD IPS at Buria under AMRUT which is under construction and will be completed by 31/12/2021
5		Darwa village Dairy Complex	ULBD	1.5		Mar-22	As temporary arrangement 2 pits are excavated and waste water is diverted to these pits.
6		Nallah coming from railway workshop to JorianGurudwaraRadaur road Nallah falling into Ditch Drain	ULBD	1.25		Dec-21	The work of construction of 3 MLD civil work of IPS is completed & shall be completed upto 31.12.2021.
		Total		8.775			

Sr. No	Name of MC	Name of Location	Deptt	Quantum of sewerage to be diverted	Physical Progress %	Timeline	Latest status
7	Rohtak	Peer Mohodi Mohalla	ULBD	6	--	Dec-21	Land of Peer Bodhi allotted recently in Makrouli Village and 10% work completed
		Total		6			
8	Sonepat	Delhi Road Bridge to BawaTarana Bridge	ULBD	1.22	0	July-22	Work order has been issued to RN Jain Contractor vide memo no. 5497/ xen dated 16.07.2021 for 1 Year i.e. upto 15.07.2022.
9		BawaTarana Bridge to Aadarsh Nagar Bridge	ULBD	1.59	0	July-22	Work order has been issued to RN Jain Contractor vide memo no. 5497/ xen dated 16.07.2021 for 1 Year i.e. upto 15.07.2022
10		Sikka Colony Bridge to Delhi Road Bridge	ULBD	2.2	0	Dec-21	There are encroachments and laying of sewer line through trenchless technology is completed the work of construction of main hole is in progress and was held up due to rainy season.
		Total		5.01			
11	Panipat	Dutta Colony	ULBD	0.61	0	Dec-21	Work is in progress and will be completed by 31.12.2021.
12		Dutta Colony	ULBD	0.61	0	Dec-21	
13		Shondhapur	ULBD	2.45	0	Dec-21	
14		Shondhapur	ULBD	0.24	0	Dec-21	
15		Shondhapur	ULBD	0.24	0	Dec-21	

Sr. No	Name of MC	Name of Location	Deptt	Quantum of sewerage to be diverted	Physical Progress %	Timeline	Latest status
16		Shondhapur	ULBD	0.24	0	Dec-21	
17		Shondhapur	ULBD	0.24	0	Dec-21	
18		Shondhapur	ULBD	0.24	0		
		Total		4.87			
19	Palwal	Lohagarh near Govt. School MC Palwal	ULBD	0.08	20%	Nov. 21	Work is in progress
20		Parsuram Colony MC Palwal	ULBD	0.05	21%	Nov. 21	Work is in progress
21		Near Nala in MC Palwal	ULBD	0.08	19%	Nov. 21	Work is in progress
22		Lohagarh near ShamshanGhat in MC Palwal	ULBD	0.09	85%	Nov. 21	Work is in progress
23		Hari Nagar Colony near Distributory in MC Palwal	ULBD	0.03	54%	Nov. 21	Work is in progress
24		Hari Nagar Colony near Golaya School in MC Palwal	ULBD	0.04	18%	Nov. 21	Work is in progress
25		In front Paladium Hotel in MC Palwal	ULBD	0.06	19%	Nov. 21	Work is in progress

Sr. No	Name of MC	Name of Location	Deptt	Quantum of sewerage to be diverted	Physical Progress %	Timeline	Latest status
26		Near Doaba Factory in MC Palwal	ULBD	0.03	28%	Nov. 21	Work is in progress
27		AgwanpurNangla W.No.1 in MC Palwal	ULBD	0.13	20%	Nov. 21	Work is in progress
28		Panchwati Colony near Shamshan Ghat in MC Palwal	ULBD	0.1	12%	Nov. 21	Work is in progress
29		Near TijuwalaMandir or Parsuram Colony Sohna road in MC Palwal	ULBD	0.1	32%	Nov. 21	Work is in progress
30		Poultry Ferm in MC Palwal	ULBD	0.14	25%	Nov. 21	Work is in progress
31		New Bhatia Colony behind Meat Market inMCPalwal	ULBD	0.13	80%	Nov. 21	Work is in progress
32		Near /Opp. BaghelChoupalDholagarh in MC Palwal	ULBD	0.06	21%	Nov. 21	Work is in progress
33		Ramgarh Kithwari in MC Palwal	ULBD	0.11	22%	Nov. 21	Work is in progress
34		Near Jodhpur road in MC Palwal	ULBD	0.09	15%	Nov. 21	Work is in progress

Sr. No	Name of MC	Name of Location	Deptt	Quantum of sewerage to be diverted	Physical Progress %	Timeline	Latest status
35		Amar Colony in MC Palwal	ULBD	0.12	20%	Nov. 21	Work is in progress
		Total		1.44			
36	Ganaur	Drain at Khubru Road	ULBD	0	13%	Oct-21	In progress
37		Drain at Panchi Road	ULBD	0	13%	Oct-21	
		Total		0			
Work not started							
38	Panipat	Ambala- Delhi Rly line, Geeta Colony	ULBD	0.2	0	Nov-21	The drains have been connected but some miscreants have damaged the diversion structure. The repair of damaged structure is under progress
39		Saini colony, w-24, near saini medicos-I	ULBD	2.45	0	Nov. 22	Due to non availability of any sewerage lines in this area the work of providing sewerage in this area has been added into the scope of already executing agency by the 45th SLTC. The work will be started by the agency on 05.04.2021.
40		Saini colony, w-24 near saini medicos-II	ULBD	0.61	0	Nov. 22	
41		Saini colony, w-24, corner of manohar park	ULBD	0.24	0	Nov. 22	
42		Saini colony, w-24, under Railway Line-I	ULBD	0.24	0	Nov. 22	
43		Saini colony, w-24, under	ULBD	0.24	0	Nov. 22	

Sr. No	Name of MC	Name of Location	Deptt	Quantum of sewerage to be diverted	Physical Progress %	Timeline	Latest status
		Railway Line-II					
44		Shondhapur	ULBD	2.45	0	Nov. 22	Due to non availability of any sewerage lines in this area the work of providing sewerage in this area has been added into the scope of already executing agency by the 45th SLTC. The work will be started by the agency on 05.04.2021.
45		Shondhapur	ULBD	0.61	0	Nov. 22	
46		Laxmi Colony	ULBD	0	0	Nov. 22	
47		Arjun Nagar	ULBD	0	0	Nov. 22	
48		Kalu peer colony	ULBD	0	0	Nov. 22	
49		Ganga ram Colony	ULBD	0	0	Nov. 22	
50		HariBagh Colony	ULBD	0	0	Nov. 22	
51		Indira Colony and Old Inds.Area	ULBD	0	0	Nov. 22	
52		Geeta Colony	ULBD	0.49	0	Nov. 22	The drains have been connected but some miscrents have damaged the diversion structure. The repair of damaged structure is under progress
53		Indira Colony and Old Inds. Area	ULBD	0	0	Nov. 22	The sewerage received from this point is relates to PHED/HSIIDC
54		KabriFatak,Crossing w-24-I & II	ULBD	0.24	0	Nov. 22	Due to non availability of any sewerage lines in this area the work of providing sewerage in this area has been added into the scope of already executing agency by the 45th SLTC. The work will be started by the agency on 05.04.2021.

Sr. No	Name of MC	Name of Location	Deptt	Quantum of sewerage to be diverted	Physical Progress %	Timeline	Latest status
		Total		7.77			

Status of tapping of sewage in the catchment of river Ghaggar

Sr. No	Name of MC	Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
1	Pehowa	Near Pooja Colony, Back side of girl school	PHED	0.002	31.12.2021	Work started dated 08.06.2021	Work is in progress and likely to be completed by 31.12.2021.
2		Near Mehant Dairy	PHED	0.003	31.12.2021	Work started dated 07.06.2021	Work is in progress and likely to be completed by 31.12.2021.
		Total		0.005			
3	Panchkula	STP of Billa	ULBD	0.75	Oct, 21	In progress	Work of setting up of STP in village Billa is in progress under AMRUT Scheme. Approx 95% work is complete at site and the untreated discharge shall be connected to STP by Oct, 2021.
4		STP of Khatauli	ULBD	0.75	Oct, 21	In progress	Work of setting up STP in village Khatauli is under progress under AMRUT Scheme. Approx 99% work is complete at site and the untreated discharge shall be connected to STP by Oct, 2021.
5		STP of Saketri	ULBD	0.5	June, 22	In progress	Work of setting up STP in village Saketri is under progress under AMRUT Scheme. 62% work is complete at site and the untreated discharge shall be connected to STP by June, 2022.
6		Drain of Tipra	ULBD	0.5		Not started	The Drain / Nallah relates to Municipal Corporation
7		Jhajjara river side	PHED	1.23	30.06.2023	In progress	An estimate amounting to Rs. 280.08 lacs of laying of

Sr. No	Name of MC	Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
		end of Khurana colony					sewerline and construction intermediate Pumping Station (IPS) Khurana colony and Thomas colony is under Administratively approved and DNIT is under preparation.
8		Sukhna river side near bridge Khatik Mohalla/Handiya Mohalla	PHED	0.31	30.06.2023	DNIT under preparation	An estimate amounting to Rs. 822.70 lacs for upgradation of sew. Network construction of IPS for Gurubakish Colony, Khatik Mohalla Matakali Mandir area, Azad Colony & Sharma colony and Const. of STP for Gurubaksh and Balmiki colony and Bharat Nagar in Kalka town is under Administratively approved and DNIT is under preparation.
9		Near Railway washing centre Kalka	Railway	0.39	Dec, 20	Not started	It relates to Railway Department due to washing of Train Engine etc. The letter is written to Railway Department.
10		Abad area to river Ghaggar	D & P	0.31	Dec, 20	Not started	The area is Chandi Mandir. So the area relates to Development & Panchayat Department. The letter is written to Development & Panchayat Department.
11		Abadi area to river Ghaggar	D & P	0.34	June, 21	Not started	The area is Surajpur So the area relates to Development & Panchayat Department. The letter is written to Development & Panchayat Department.
12		Drain of Manakpur Thakur Das	D & P	4		Not started	The MankpurThakurdas relates to Development & Panchayat Department.
13		river Ghaggar	D & P	0.53	Dec, 20	Not started	The area is Bir Ghaggar relates to Development & Panchayat Department. The letter is written to Development & Panchayat Department.
14		River end of Khetpurali village	D & P	0.06	Dec, 20	Not started	The Khetpurali Village relates to Development & Panchayat Department. The letter is written to Development & Panchayat Department.
15		Near Bridge of	D & P	0.14		Not started	The area relates Development & Panchayat Department.

Sr. No	Name of MC	Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
		river Tangri					
16		Swastik vihar, Sec-5 MDC PKL	HSVP	0.17		Not started	The treated discharge is not from HSVP area but from private colony (Swastik Vihar). Action is to be taken by RO HSPCB.
17		Near Issar Nagar	HSVP	0.5	Does not relates to HSVP	Not started	This discharge is not from HSVP area and the same relates to PHED.
18		Bridge 17/18	HSVP	0.3	31.08.2021	In progress	Storm water drainage (CBD) flowing through sector dividing road. The pipes for this work has been procured. The work will be completed by 31.08.2021.
19		sector-17	HSVP	0.4	31.08.2021	In progress	Sewer line has been laid for tapping this sewage discharge The work will be completed by 31.08.2021.
20		Rajiv Indra colony	HSVP	0.4		Not started	In view of the decision taken in the meeting held on 28.09.2020 under the Chairmanship of PSTCP the work of tapping of sewage of Rajiv & Indira Colony shall be carried out by HSVP as a deposit work of MC Panchkula. It was decided that for setting up of pumping station, MC, Panchkula shall provide 1000 sqyds land from the pocket ear marked as Shamshan Bhoomi. Commissioner MC was requested on 29.10.2020 to arrange the land to unavailable to this office to proceed further in the matter. However, nothing has been heard from MC Panchkula till date. This point needs to be transferred to MC Panchkula.
21		opp. New Guga mari	HSVP	1	31.03.2022	Not started	The land for disposal of sewage of this area has been identified. About 1000 sq yard land is to be provided by MC Panchkula for construction of intermediate boosting station. The DNIT for the same is under preparation. The work will be likely to be completed by 31.03.2022 subject to transfer of said land from MC Panchkula before

Sr. No	Name of MC	Name of Location	Deptt.	Quantum of sewerage to be diverted (in MLD)	Timeline	Progress	Remarks
							15.09.2021.
22		4/12 bridge near h. no. 869 sec-12	HSVP	2.8	31.08.2021	In progress	Present discharge = 0.2 MLD i) 90% untreated sewerage of Sector-4 has been identified and diverted to sewer line instead of open Nallah. ii) Balance 10% work under progress and work is likely to be completed upto 31.08.2021. ii) Sewerline 1010 mtr. (110 mtr. + 900mtr) has been laid in bed of Singh Nallah choe in Sector-12,12A respectively for tapping sewer effluent upto STP. Balance work in Sector-12 & Ind. Area Ph-I, Panchkula is in progress and work is likely to be completed upto 31.08.2021.
23		Near old Panchkula left side NH-22	HSVP	4893 (during flood season only)		Not started	The discharge is not from HSVP area and the same relates to PHED.
		Total		15.38			

ACTION PLAN FOR CONTROLLING AND TREATMENT OF DISCHARGE IN LEG NO. I

Sr. No.	Responsible Deptt.	Location where waste water falls into Leg No.-I	Discharge in MLD	Target Date	Status of Action Plan
1	MCG	Near Railway Culvert No. 47, Palam Vihar	2.6	31.03.2022	85% work completed by M/s SantKripa Infra Tech Pvt. Ltd. Against agreement amount Rs.225.60 lakhs for laying of sewer line and to connect with 20 MLD STP being proposed by GMDA at Village Jahazgarh instead of 10 MLD STP allotted by MCG. DPR had been prepared and Administrative approval to the work of construction of 20 MLD STP at Jahazgarh amounting to Rs 32.08 Crore has been accorded by GMDA Authority during the meeting held under the Chairmanship of Chief Minister, Haryana on 16.3.2020.
2	MCG	Near New Cambridge Public School, Choma Road, New Palam Vihar	2	30.03.2022	

Sr. No.	Responsible Deptt.	Location where waste water falls into Leg No.-I	Discharge in MLD	Target Date	Status of Action Plan
3	MCG	Locations under Box Type Storm Water Drain	0.4	31.12.2021	A committee of GMDA/MCG /HSIIDC/HSPCB has been constituted to resurvey the SWD for tracing the connections time to time.
4	MCG	Sewage of Village Dundahera connected with storm water on Old Delhi Road	1	30.11.2021	Work has been started after unlock COVID- 19. 1. Allotment of work got delayed due to no progress during COVID-19 Lockdown from March 2020 to May 2020. 2. No progress during lockdown imposed in view of COVID-19. 3. Subsequent shortage of staff post lockdown due to migration of labour to their native
5	Panchayat Deptt/ GMDA	Bajghera	1	31.03.2022	The estimate for construction of STPs of capacity 2 MLD at Bajghera has been framed amounting to Rs. 7.58 Cr. Respectively and Administrative approval to the work has been accorded by GMDA Authority during the meeting held under the Chairmanship of Chief Minister, Haryana on 16.3.2020. Work and is in progress.
New points identified in Oct, 2020					
6	MCG	Sec 23 & 23A near t/well no. 1	1	31.12.2021	Connection detected during site visit on 8.10.2020. Connection will be disconnected by MCG till 30.08.2021
7	MCG	Near Rezanglachowk	1	31.12.2021	
New points identified upto Sept, 2021					
8	DLF (GMDA)	Building No. 10, Near NH 8 culvert, Cyber City, Pillar No.91	0.25	31.03.2022	The connection has beendisconnected by DLF on 05.10.2021
9	MCG	Nathupur Village Near Furniture Market	0.20	31.03.2022	The connection has beendisconnected by DLF on 05.10.2021
10	HSIIDC	Near Discovery Wines L-1 parking Sector 18	0.20	31.03.2022	The connection has beendisconnected by DLF on 05.10.2021

Sr. No.	Responsible Deptt.	Location where waste water falls into Leg No.-I	Discharge in MLD	Target Date	Status of Action Plan
11	MCG	Near Sikanderpur Culvert, Leg-I	0.60	31.03.2022	The connection has been disconnected by DLF on 05.10.2021
12	DLF (GMDA)	Building No. 10, Near Rapid Metro Pillar No.-85, Cyber City	0.10	31.03.2022	The connection has been disconnected by DLF on 05.10.2021
13	HSIID C	Metro Pillar No.-85, Cyber City	0.40	31.03.2022	The connection has been disconnected by DLF on 05.10.2021
14	HSIID C	Seahawk, Sec-18	0.20	31.03.2022	The connection has been disconnected by DLF on 05.10.2021
15	MCG	Opposite Rotary Public School Gate No.-2, sec-22	0.40	31.03.2022	The connection has been disconnected by DLF on 05.10.2021
		Total	11.35		

ACTION PLAN FOR CONTROLLING AND TREATMENT OF DISCHARGE IN LEG NO.II

Sr. No.	Responsible Department	Location where waste water falls into leg No. II	Discharge in MLD	Target Date	Status of Action Plan
In progress					
1	MCG	Sarai Alawardi	0.6	30.11.2021	Work completed for construction of Standalone STP, work has been started again and will be completed before 30.08.2021
2	MCG	Jahajgarh Village	1.5	31.03.2022	The sewage of Sectors 102 to 115 shall be treated at proposed 20 MLD STP at Jahajgarh for which sufficient land is already available with MCG. The work is likely to be completed by December, 2022. DPR had been prepared and Administrative approval to the work of construction of 20 MLD STP at Jahajgarh amounting to Rs 32.08 cr has been accorded by GMDA Authority during the meeting held under the Chairmanship of Chief Minister, Haryana on 16.3.2020. Work has been allotted in Aug,2020 and is in progress.

Sr. No.	Responsible Department	Location where waste waterfalls into leg No.	Discharge in MLD	Target Date	Status of Action Plan
3	MCG	Locations under Box Type Storm Water Drain	0.4	31.12.2021	A committee of GMDA/MCG /HSIIDC/HSPCB has been constituted to resurvey the SWD for tracing the connections time to time. Some of the connections detected on 8.10.2020 and added to the list 1. Allotment of work got delayed due to no progress during COVID-19 Lockdown from March 2020 to May 2020. 2. No progress during lockdown imposed in view of COVID-19. 3. Subsequent shortage of staff post lockdown due to migration of labour to their native places. The work is not at his full-fledged routine till now.
New points identified upto Sept, 2021					
4	MCG	Near Railway culvert No. 50, Palam Vihar C2 Block	1	31.03.2022	
5	MCG	MDI Chowk	2	31.03.2022	
6	MCG	Bhimgarh Kheriopp Near HP Petrol Pump	0.75	31.03.2022	
7	MCG	Dharpur Village	1.5	31.03.2022	
8	MCG	Sec 28 Sushant Lok Opp Fire Station	2	31.03.2022	
9	GMDA	Police Station Sec-29	0.10	31.03.2022	
10	DLF (GMDA)	Supermart Red Light, Sec-27/43 road	1	31.03.2022	
11	MCG	West Rajeev Nagar, Near CRPF camp	0.6	31.03.2022	

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. II	Discharge in MLD	Target Date	Status of Action Plan
		chowk			
		Total	11.45		

ACTION PLAN FOR CONTROLLING AND TREATMENT OF DISCHARGE IN LEG NO.III

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
In progress					
1	MCG	Discharge through RCC Drain of MCG Coming from Anaj Mandi to culvert at NH-8/ Mohammadpur Jharsa/ Narsinghpur	2	31.12.2021	The work of construction of 02 MLD STP at MohammadpurJharsa is in progress. Work held up due to COVID 19 lockdown The discharge of Village Narsinghpur&AnajMandi will be diverted through newly proposed MPS at Village Khandsa into sewerage system
2	Rural Development and Panchayat Department	Discharge from Village Dhankot	0.5	31.03.2022	Proposal had been submitted by Panchayat Raj Department to install STP. As Panchayat Raj Department doesn't has technical expertise, it has been decided that GMDA would execute the work as deposit work. The estimate for construction of STPs of capacity 2 MLD at village hankot has been framed amounting to Rs. 8.11 Cr and Administrative approval to the works has been accorded by GMDA Authority during the meeting held under the Chairmanship of Chief Minister, Haryana on 16.3.2020. Land for construction of for 2MLD STP at Dhankot has not been made clear from hindrances by Dev. & Panchayat Deptt. as residents of village had opposed the construction of STP at the land earmarked by Dev.& Panchayat Deptt. Writ petition CWP No. 2159 of 2021 had been filed bythe Pradeep Kumar Vs Gurugram Metropolitan Development Authority and others for issuance of writ in the nature of certiorari to quash memo No. 293 dated

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
					<p>07.09.2020 and also to prohibit the respondent authorities from constructing the Sewerage Treatment Plant (STP) in pond comprised in Khasra No.126 in village Dhankot. Additional Advocate General representing the State of Haryana submitted before the Hon'ble High Court that the legal notice dated 21.12.2020 filed by the petitioners shall be considered and dealt with strictly in accordance with law laid down by the Supreme Court in Hinch Lal Tiwari v. Kamla Devi and others 2001(6) SCC 496 as well as by this Court in Ram Kumar v. Commissioner, Hisar Division, Hisar and another 2020 (4) RCR (Civil) 885 expeditiously by the respondent authorities and all steps would be taken to ensure preservation of the water bodies and decision thereof would be communicated to the petitioners. DDPO,</p> <p>Gurugram has been requested vide letter no. 148 dt 16.03.2021 that the land earmarked by him vide letter dated 14.12.2020 for construction of STP at Dhankot be revisited in light of the direction of Hon'ble High Court and decision be informed to petitioner as well as GMDA accordingly.</p>
3	GMDA	Locations under Box Type Storm Water Drain	2	31.12.2021	A committee of GMDA/MCG/HSIIDC/HSPCB has been constituted to resurvey the SWD for tracing the connections time to time
4	MCG	Near NH-48 of Village- Khandsa	0.5	31.12.2021	Discharge will be diverted through newly proposed MPS to be constructed at Village Khandsa. Only connection is pending.
5	MCG	Near Shiv Mandir of Village- Khandsa	0.5	31.12.2021	
6	MCG	Near Shiv Mandirof Village- Khandsa	0.3	31.12.2021	
7	MCG	Near Carlton Overseas, Village- Khandsa	0.3	31.12.2021	

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
8	MCG	Near Socomec Pvt Ltd, Plot No. 758, Sec-37	0.5	31.12.2021	
9	MCG	Near Plot No. 970 of Sector 37, CETP	0.4	31.12.2021	
10	MCG	H Point of GMDA on Badshahpur Drain behind, Sector 37	0.2	31.12.2021	
11	MCG	Near Bus Stop at Village-Gadaulikalan/GadauliKhurd.	0.3	31.12.2021	<p>The work in progress 96% work executed and will be completed by 31.12.2021.</p> <ol style="list-style-type: none"> Allotment of work got delayed due to no progress during COVID-19 Lockdown from March 2020 to May 2020. No progress during lockdown imposed in view of COVID-19. Subsequent shortage of staff post lockdown due to migration of labour to their native places. <p>The work is not at his full-fledged routine till now.</p>
12	MCG	Near Dairy farm, Gadauli culvert and 700 mtr from Gadauli culvert towards Leg-III downstream	1	31.12.2021	<p>Connection detected during site visit on 8.10.2020. Connection will be disconnected by MCG till 31.12.2021.</p> <ol style="list-style-type: none"> Allotment of work got delayed due to no progress during COVID-19 Lockdown from March 2020 to May 2020. No progress during lockdown imposed in view of COVID-19. Subsequent shortage of staff post lockdown due to migration of labour to their native places. <p>The work is not at his full-fledged routine till now.</p>
13	MCG	Plot no. 724, 737,957, 959 Sec 37 Pace City II	2	31.03.2022	<p>Connection detected during site visit on 8.10.2020. Connection will be disconnected by MCG/HSIIDC till 31.03.2022.</p> <ol style="list-style-type: none"> Allotment of work got delayed due to no progress during COVID-19 Lockdown from March 2020 to May 2020.
14	MCG	Near Sec dividing road 40/45 and 44/45	1	31.12.2021	<ol style="list-style-type: none"> No progress during lockdown imposed in view of COVID-19.

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
15	MCG	Near JMD garden Sohna road	1	31.03.2022	3. Subsequent shortage of staff post lockdown due to migration of labour to their native places. The work is not at his full-fledged routine till now.
16	MCG	Near Gate No. 5, Sector-46 sewerline from Sector- 39 Master SWD on diving road 39/46 Latitude:28.440542 Longitude: 77.054916	0.1	30.11.2021	The work is in progress 1. Allotment of work got delayed due to no progress during COVID-19 Lockdown from March 2020 to May 2020. 2. No progress during lockdown imposed in view of COVID-19. 3. Subsequent shortage of staff post lockdown due to migration of labour to their native places. The work is not at his full-fledged routine till now.
17	MCG	Near Gate No. 1, Sector-38 sewerline from Sector-38 Master SWD on diving road 38/39 Latitude:28.437574 Longitude: 77.045448	0.1	30.11.2021	
New points identified upto Sept, 2021					
18	MCG	Iron Bridge to Garauli Culvert(LHS)	0.25	31.03.2022	Work of laying of sewer line is in progress.
19	MCG	Iron Bridge to Garauli Culvert(RHS)	0.40	31.03.2022	Work of laying of sewer line is in progress.
20	MCG	From Garauli culvert to Anjana Colony, Sector 37 Part-II	1	31.03.2022	
21	MCG	From Anjana Colony to Hpoint of Leg III	0.20	31.03.2022	
22	MCG	Sewer connection through MCG surface drain near CETP	1	31.03.2022	

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
		,Near Plot No. 970, SEC 37			
23	MCG	Sewer connection near Khandsa village	0.5	31.03.2022	
24	MCG	Village Khandsa Street	5	31.03.2022	
25	MCG	SEC 38/39 (Medanta) road,Near sec 38 entry	0.50	31.03.2022	
26	MCG	Sector Dividing Road 46/47Red light along Sector 46	0.40	31.03.2022	
27	MCG	Ramprastha City Sector 37D	1.5	31.03.2022	
28	MCG	Anjana Colony Sector 37	2	31.03.2022	
29	MCG	MCG Sewer of Badshahpurvillage at Vatika chowk	2	31.03.2022	
30	MCG	Parasvnath Green Vile sec 48	0.20	31.03.2022	
31	MCG	Sec 39/46 road, Sec 39 sidenear Banyan tree	0.10	31.03.2022	
32	MCG	Sec39/46 road,MCGsewr connection , near sec 39 Pocket-D,NearPeepal tree	0.20	31.03.2022	
33	MCG	Sec 39/46 road, opposite 764-P sec 39	0.10	31.03.2022	

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
34	MCG	Sec 39/46 road, Opposite Rejuvka Skinclinic, sec 39 side	0.10	31.03.2022	
35	MCG	Sec 39/46 road, In front of Cyber park, entry no.2 coming from Bakhtawarchowk to huda city centre	0.10	31.03.2022	
36	MCG	Sec 40/45 road, In backside of sec 40 Bus stop	0.40	31.03.2022	
37	MCG	Sec 41/44 Road, in front of Indigo Building Sec 41 side	0.20	31.03.2022	
38	MCG	Sec 44/45 road, sec 45 side in front of K-Town Liquor shop	0.10	31.03.2022	
39	MCG	Sec 44/45 road, sec 45 side in front of poi saag restaurant Kanhai	0.10	31.03.2022	
40	MCG	Sec 44/45 road, sec 45 side in front of Hotel Amravathi	0.10	31.03.2022	
41	MCG	Kanhai Village Entry near MCG Boosting station	0.30	31.03.2022	
42	MCG	Sec 45/46 road, MCG Sewer connection in SWD along sec 45 through road	2	31.03.2022	

Sr. No.	Responsible Department	Location where waste waterfalls into leg No. III	Discharge in MLD	Target Date	Status of Action Plan
		connection			
		Total	31.45		

Status of action for sources of pollution given by the Irrigation Department in the Catchment of River Yamuna

- **Status of Action Plan**

S-submitted, NSTB-Not submitted time bound and NS-Not submitted

Sr. No	Name of town/city	Point of pouring effluent	Deptt. Name by Irrigation	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NS, NSTB
1	YNR	26600/R Inlet	ULB	WJC MLL	Municipal Corporation Yamuna Nagar Buria+Dyalarh	IPS progress 40% and sewerage progress 90% will be completed by 30.12.2021.	S
2	YNR	39800/L Inlet	D&P	WJC MLL	Municipal Corporation Yamuna Nagar Naya Gaon	There is no village namely Naya Gaon in Raduar Block the same has been confirmed from MC Raduar. But there is one village Naya Gaon in block Jagadhari, which comes under Panchayat Deptt. DDPO office Yamuna Nagar. As per reprot of EE Yamuna Nagar this point is of a pond of Nayagaon whose overflow goes to WJC.	NS
3	YNR	62050/R	ULB	WJC MLL	MC YNR	Sewerage to be completed by Dec, 2021.	S
4	YNR	68700/R	ULB	WJC MLL	MC YNR Hamida	Sewerage to be completed by Mar, 22.	S
5	Kurukshetra		ULB	Rakshi_Drain way not reflected	Ladwa_town	On babain road in MC Ladwa 2 nos of point of open drain has been conected to PHED sewer line and tapping of sewage to sewer line at S.K. Road is in progress and screning time not submitted.	NSTB
6	Karnal	50/L	Industry Deptt.	Ditch drain	YNR	Not submitted	NS
7	Panipat	51381/L	ULBD	Panipat Drain	From Sump near Devi Mandir	Untreated Water is not delivered in drain. Effluent after prescribed treatment is discharged into drain.	NS
8	Panipat	139000	ULB	Main Drain No.2	Untreated Sewage/Effluent of Panipat Drain	Effluent water outfall through Panipat Drain which is in the jurisdiction of Panipat Division	NS
9	Sonipat	15700/R	HSPCB	Main Drain No.6	Hare Krishna Trading Co.	Hare Krishna Trading Co. Notices have been issued	NS
10	Sonipat	15750/R	HSPCB	Main Drain No.6	Maha Shakti Trading Co.	Maha Shakti Trading Co. Notices have been issued	NS

Sr. No	Name of town/city	Point of pouring effluent	Deptt. Name by Irrigation	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NS, NSTB
11	Sonipat	15950/R	HSPCB	Main Drain No.6	A.D. Over Seas	A.D. Over Seas Notices have been issued	NS
12	Sonipat	16000/R	HSPCB	Main Drain No.6	Shri Ram Udyog (finolex pipe)	Shri Ram Udyog (finolex pipe) Notice served U/S 58 (K)	NS
13	Sonipat	16100/R	HSPCB	Main Drain No.6	Fortis International School	Fortis International School Notice served U/S 58 (K)	NS
14	Sonipat	16300/R	HSPCB	Main Drain No.6	Yogi Trading Company	Yogi Trading Company Notice served U/S 58 (K)	NS
15	Sonipat	16500/R	ULB	Main Drain No.6	PHED	Notice served U/S 58 (K)	NS
16	Sonipat	16510	ULB	Main Drain No.6	P.H.E Nala	Notices have been issued	NS
17	Sonipat	17800	ULB	Main Drain No.6	P.H.E Nala	Notices have been issued	NS
18	Sonipat	33750/R	ULB	Main Drain No.6	Sewer	There are encroachments and laying of sewer line through trenchless technology is completed the work of construction of main hole is in progress.	NSTB
19	Sonipat	35015/R	(ULB)	Main Drain No.6	PHED	Work to be completed by July, 2022.	S
20	Sonipat	35690/R&L	(ULB)	Main Drain No.6	PHED	Work to be completed by July, 2022.	S
21	Sonipat	35750/R	Haryana Roadways	Main Drain No.6	Haryana Roadways	Written letter to concerned deptt. so many times but no action has been taken till date.	NS
22	Sonipat	35880/R	Haryana Roadways	Main Drain No.6	Haryana Roadways	Written letter to concerned deptt. so many times but no action has been taken till date.	NS
23	Sonipat	36380/R	Haryana Roadways	Main Drain No.6	Haryana Roadways	Written letter to concerned deptt. so many times but no action has been taken till date.	NS
24	Sonipat	36600/R	(ULB)	Main Drain No.6	PHED	Work to be completed by July, 2022.	S
25	Sonipat	37000/R	ULB	Main Drain No.6	P.H.E Nala		S
26	Sonipat	37020/L	(ULB)	Main Drain No.6	PHED		S
27	Sonipat	37100	(ULB)	Main Drain	PHED		S

Sr. No	Name of town/city	Point of pouring effluent	Deptt. Name by Irrigation	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NS, NSTB
				No.6			
28	Sonipat	37500/R	(ULB)	Main Drain No.6	PHED		S
29	Sonipat	37530/R	(ULB)	Main Drain No.6	PHED		S
30	Sonipat	38000/R	(ULB)	Main Drain No.6	PHED		S
31	Sonipat	38400	(ULB)	Main Drain No.6	PHED		S
32	Sonipat	38500/L	(ULB)	Main Drain No.6	PHED		S
33	Sonipat	143500/R	HSPCB	Main Drain No.6	Putting untreated sewage effluent by Mr. Jai Bhagwan.	In this regard, XEN/Rai W.S. Divn., Sonipat has already issue notice vide letter No. 2817-20/30WP dated 09.07.2018.	NS
34	Sonipat	RD-094200	(ULB)	Ganaur(gumar village)	Drain no 6	Work to be completed by July, 2022.	S
35	Sonipat	RD-115500	D & P	Kheri Gujjar	Drain no 6	Land not available.	NS
36	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-11500/R	ULB	Sehatpur Drain	BK Mishra Surya Vihar Phase 1	The work for laying of sewer line has been allotted to M/S. Brij Gopal Construction Co. Pvt. Ltd. vide memo no.- XEN/MCF/III/2018/1233 Dt.- 09.08.2018 under AMRUT Scheme. In this work 193km sewer line allotted, 1 IPS at Surya nagar, 1 IPS at Surya Vihar and 1 MPS at sector 21-A . Till now 124km sewer line has been laid and IPS Surya Nagar- 60%, Surya viahr- 25% and MPS sector 21-A -40% completed. 10650 House connection has been done. This work will be completed up to 31.12.2021 and after completion of this work and Untreated water will be tapped and carried to Badsahpur STP.	S
37	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-11500/R	ULB	Sehatpur Drain	Seema, Surya Vihar Phase 1		S

Sr. No	Name of town/city	Point of pouring effluent	Deptt. Name by Irrigation	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NS, NSTB
38	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-12300/R	ULB	Sehatpur Drain	Mustak, Surya Vihar Phase 1		S
39	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-12300/R	ULB	Sehatpur Drain	Shiv Ram, Surya Vihar Phase 1		S
40	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-12300/R	ULB	Sehatpur Drain	Anil Yadav, Surya Vihar Phase 1		S
41	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-12500/L	ULB	Sehatpur Drain	Guldhan, Surya Vihar Phase 1		S
42	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-12500/L	ULB	Sehatpur Drain	Mustak S/o Sh. Ahmed Ali, Surya Vihar Phase 1		S
43	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-12800/R	ULB	Sehatpur Drain	Deepak Madhlani, Surya Vihar Phase 1		S
44	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-15800/R	ULB	Sehatpur Drain	Narender Nath Tiwari, Shyam Colony		S
45	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-16600/R	ULB	Sehatpur Drain	Prem Sankar Pandey, Shyam Colony		S
46	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-17500/R	ULB	Sehatpur Drain	IP Srivastava, Shyam Colony		S

Sr. No	Name of town/city	Point of pouring effluent	Deptt. Name by Irrigation	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NS, NSTB
47	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-17750/L	ULB	Sehatpur Drain	Amzad Ali, Chetan Market		S
48	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-17800/L	ULB	Sehatpur Drain	Surender, Chetan Market		S
49	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-18200/L	ULB	Sehatpur Drain	Daya Sankar, Chetan Market		S
50	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-18300/L	ULB	Sehatpur Drain	Raj Kumar, Chetan Market		S
51	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-18500/L	ULB	Sehatpur Drain	Vikas, Shyam Colony		S
52	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-7000/R	ULB	Faridabad	Bhisan, Vill. Mawai		S
53	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-8000/R	ULB	Faridabad	Ramesh, Vill. Mawai		S
54	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-8400/R	ULB	Faridabad	Rajan Singh, Vill. Mawai		S
55	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-8500/R	ULB	Faridabad	Parkash, Vill. Mawai		S

Sr. No	Name of town/city	Point of pouring effluent	Deptt. Name by Irrigation	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NS, NSTB
56	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-8700/R	ULB	Faridabad	Ankit Roy, Vill. Mawai		S
57	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-9200/R	ULB	Faridabad	Arvind, Vill. Mawai		S
58	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-47500/L	ULB	BuriyaNallah	Khurshid, Harkesh Nagar		S
59	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-47000/L	ULB	BuriyaNallah	Arshad Ali, Harkesh Nagar		S
60	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-47300/R	ULB	BuriyaNallah	Rozoddin, Harkesh Nagar		S
61	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-47400/R	ULB	BuriyaNallah	Joginder(Sunil), Harkesh Nagar		S
62	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-46850/L	ULB	BuriyaNallah	Sanjay, Dudhani		S
63	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-45050/L	ULB	BuriyaNallah	Shesh Nath Yadav, Harkesh Nagar		S
64	Faridabad (Including Palwal, Nuh & Ballabgarh)	RD-45500/L	ULB	BuriyaNallah	Afjal, Harkesh Nagar		S

Sr. No	Name of town/city	Point of pouring effluent	Deptt. Name by Irrigation	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NS, NSTB
65	Bahadurg arh Region (Including Rohtak & Jhajjar)	35950	ULB	Rohtak Link Drain ourfall into KCB Drain at RD 139000	PHED and Rohtak Town	126km out of revised 155km instead of 176km completed & remaining to be completed by Mar2022.	S
66	Bahadurg arh Region (Including Rohtak & Jhajjar)	19000	ULB	Kanheli Link Drain outfall into Drain No. 8 at RD 138208	Untreated effluent of Municipal Corporation Rohtak and HUDA Rohtak fall at ending point of Kanheli Link Drain.		S
67	Bahadurg arh Region (Including Rohtak & Jhajjar)		PHED	Baghpur linked Drain	Beri_oxidati on pond_PHED	Sewer line 8720 m as per action plan has been completed and work of screening chamber and construction of STP is in progress and will be completed by 31.12.2021.	S

Status of action for sources of pollution given by the Irrigation Department in the Catchment of River Ghaggar

- **Status of Action Plan**

S-submitted, NSTB-Not submitted time bound and NS-Not submitted

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
1	Kalka	Railway	Panchkula	Railway Drain (Starts from Railway Colony and merge in Jhajra River near BDO Office Kalka)	Treated 0.25 MLD STP	To be attended by Railway Department.	NS
2	Dharampur colony Officer colony, Model Town Rathpur Colony Abdulpur Colony Khurana Colony	PHED	Panchkula	Nallah near forest drains/ Nallah, open Nallah/ drains/ Nallahgarh Road drains / Nallah	Domestic Water of Dharampur colony a officer colony, domestic wter of model town, domestic water of rathpur colony abdulpur colony	Work to tap this point is in progress and likely to be completed by 31.12.2021	S

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
					Khurana colony		
3	Kalka Town Khatik Mohalla Handiya Mohalla	PHED	Panchkula	Open Nallah/ Drains in town khatik Mohalla Handiya Mohalla	Domestic water of Khatic Mohalla/ Handiya Mohalla	Work to tap this point is in progress and likely to be completed by 31.12.2021	S
4	Bheron ki Sher	D&P	Panchkula	Open Nallah/ Drains in Bheron ki Sher	Domestic water of Bheron ki sher	No sewerage network is exists in this area. So further necessary action regarding laying of sewer network and treatment of waste water is to be taken by PHED. Hence this point may be transferred to PHED.	NS
5	Lower Kurari/ Upper Mohalla	PHED	Panchkula	Open Nallah lower kurari Upper Mohalla	Domestic water of lower kurari upper mohalla	The estimate of sewerage network of amounting Rs. 822.00 lacs is administratively approved in state sanitary board meeting held on 30.06.2021. The DNIT is under preparation is likely date of completion 30.06.2022.	S
6	Valmiki Basti/ Gurbax Colony	PHED	Panchkula	Open Nallah Valmiki basti Gurbax colony	Domestic water of Valmiki Basti Gurbax colony	Work to tap this point is in progress and likely to be completed by 31.12.2021	S
7	Azad colony bharaat nagar Bangala Basti Shakti	PHED	Panchkula	open nallah bharaat Nagar Bangala basti	Domestic water of Azad Colony Bharaat Nagar Bangala Basti, Shakti	Land dispute for construction of STP, Local residents	S

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
						protest for construction of STP (After resolving the issue of land, as soon as possible, so the it will also likely to be completed by 31.12.2021).	
8	Sharma Colony Basant Vihar & Vikas Vihar & Ram Nagar	PHED	Panchkula	open Nallah sharma colony Basant Vihar/ Ram Nagar	domestic Water of Sharma Colony Basant Vihar & Vikas Vihar & ram Nagar	Land dispute for construction of STP local residents protest for construction of STP.(After resolving the issue of land, as soon as possible, so the it will also likely to be completed by 31.12.2021).	S
9	Himshikha Colony	Housing Board Deptt.	Panchkula	Virat NagarDr.	Untreated/ waste water of virat Nagar residentail area	Not submitted	NS
10	Surajpur, BCW, Raipur	ULBD	Panchkula	Surajpur Village BCW Raipur Area drain	Domestic water of Village Surajpur, BCW & Raipur	Not submitted	NS
11	Panchkula Town Ramgarh Village	ULB	Panchkula	Ramgarh village Drains/ Nallah	Domestic water of Ramgarh village	62% work has been completed at the site and remaining work will be completed by March, 2022.	S
12	Bir Ghaggar	D&P	Panchkula	BIR Ghaggar village drains Nallah	Domestic water of village BIR Ghaggar	Falls in MC Area. No sewerage networking exists in this area. So further necessary action	NS

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
						regarding laying of sewer network and treatment of waste water is to be taken By PHED. Hence this point may be transferred to PHED.	
13	Chandi Mandir	D&P	Panchkula	Chandi Mandir village area drains	Domestic Water of village Chandi Mandir	Not submitted	NS
14	Panchkula	HSVP	Panchkula	Manimajra, Choe	Treated Swastik Vihar, Sec-5, MDC Panchkula		NS
15	Panchkula	HSVP	Panchkula	Manimajra, Choe	SWD NAC Manimajra	Not submitted	NS
16	Panchkula	HSVP	Panchkula	Rajiv-Indira Colony Rainy Nallah	Sector-17, Panchkula	Not submitted	NS
17	Panchkula	HSVP	Panchkula	rajiv-Indira colony rainy Nallah	Domestic water	Not submitted	NS
18	Panchkula	HSVP	Panchkula	rajiv-Indira colony rainy Nallah	Domestic water of Rajiv Colony	Not submitted	NS
19	Panchkula	HSVP	Panchkula	rajiv-Indira colony rainy Nallah	Domestic water of Rajiv Colony	Not submitted	NS
20	Panchkula	HSVP	Panchkula	rajiv-Indira colony rainy Nallah	Bhudhanpur Village	Not submitted	NS
21	Panchkula	HSVP	Panchkula	Singh Nallah choe	Sewer Waster of Sector-4, Panchkula	Not submitted	NS
22	Panchkula	HSVP	Panchkula	Singh Nallah choe	Sewer Waster of Sector-12A, Panchkula	Not submitted	NS
23	Panchkula	HSVP	Panchkula	Singh Nallah choe	STP, Sector-20	Not submitted	NS
24	Panchkula	UT CHD	Panchkula	MDC Drain of Panchkula entering Sukhna Nallah	-	At this point waste water is flowing into this drain from Chandigarh area hence necessary action in this regards is to be taken up by MC, Chandigarh.	NS
25	Kalka	ULB	Panchkula	Sukhna nallah, Parwanoo Barrier	-	Interstate matter	NS

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
				Himachal Pradesh			
26	Khetpural	D&P	Panchkula	Public sewer		Nil flow.	NS
27	Raipur Rani	D&P	Panchkula	Public sewer		The water from Screening Plan/Crusher flow into river.	s
28	Khetpurali	D&P	Panchkula	Khetpurali village Nallah	Public used water	Some work is done under MGNREGA and revised estimate of Rs 14.60 lakh submitted	NSTB
29	Raipur Rani	D&P	Panchkula	Raipur rani nallah	Public used water	The water from Screening Plan/Crusher flow into river.	NSTB
30	VILLAGE SHIHALI (Sihali)	D&P	kaithal	GHAGGAR RIVER		Work is in progress.	NSTB
31	VILLAGE KASOLI	D&P	kaithal	GHAGGAR RIVER		Work is in progress.	NSTB
32	Village Paprala	D&P	kaithal	GHAGGAR RIVER		Work is in progress.	NSTB
33	VILLAGE MANGRA	D&P	kaithal	GHAGGAR RIVER		Work is in progress.	NSTB
34	VILLAGE SUGALPUR	D&P	kaithal	GHAGGAR RIVER		Estimate of Rs. 60.70 lakh submitted for approval.	NSTB
35	VILLAGE DUNDOTA	D&P	kaithal	GHAGGAR RIVER		Estimate of Rs. 80.30 lakh submitted for approval.	NSTB
36	VILLAGE RATAKHERA LUKMAN	D&P	kaithal	GHAGGAR RIVER		Already taken in action plan of Ghaggar and work is in progress.	NSTB
37	KAITHAL DRAN FROM RD. 18000-163000	D&P	kaithal	IN GHAGGAR RIVER NEAR KHANOURI	KEORAK	Being Mahagram taken up by PHED	NS
38	MAGHO MAJRI L/DR. FROM RD. 0-24100	D&P	kaithal	AR RD. 111900/R KTL DR. NEAR PATTI KHOT	KHANPUR	work is in progress.	NSTB
39	GEONG DR. FROM RD. 0-17300	D&P	kaithal	AR RD. 111900/R AMIN DR. NEAR KAITHAL	GEONG	Already taken in action plan of Ghaggar and work is in progress.	NSTB
40	PUNDRI L/DR. 0-22743	D&P	kaithal	AR RD. 58600 AMIN DR. NEAR	KAKOT	Estimate of Rs. 71.48 lakh	S

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
				VILL. PILINI		submitted for approval.	
41	KAUL L/DR. 0-6250	PHED	kaithal	AT RD. 118500 AMIN DR. NEAR VILL. KAUL	KAUL	At the point of latitude 29.850082, longitude 76.647877 given in the enclosed list is the point of Amin drain at the downstream of village Kaul. The average discharge related to PHED given in the list is 27.93 MLD which is totally wrong.	NSTB
42	KAUL L/DR. (PUCCAECTION) 0-2100	PHED	kaithal	AR RD. 118500 AMIN DR. NEAR VILL. KAUL	KAUL	The STP of 2.50 MLD based on SBR technology to treat the generated domestic sewer is already taken in the DPR of the village Kaul under Mahhagram Yojana and the same is under scrutiny and likely to be completed by 30.06.2024.	S
43	MAGO MAJRI DRAIN FROM RD 0 TO 24100	D&P	kaithal	VILLAGE KHANPUR		Already taken in Action Plan of Ghaggar and work is in progress.	S
44	SILLA KHARA DRAIN FROM RD 0 TO 9700	PHED	kaithal	KAITHAL CITY	Chandana Gate	Work sanctioned	S
45	OLD MANAS LINK DRAIN FROM rd 0 TO 18500	D&P	kaithal	VILLAGE MANAS		work is in progress.	NSTB
46	AMIN DRAIN RD. 0-140000	D&P	kaithal	KAITHAL CITY JIND ROAD		Relates to MC, Kaithal.	NS
47	GADLA DERA	D&P	kaithal	KAITHAL DRAIN	121000/L	This point is	S

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
	KAITHAL					covered with Patti Afgan and work is in progress.	
48	VILLAGE KUTABPUR	D&P	kaithal	KAITHAL DRAIN	91900/L	work is in progress.	S
49	HCTM COLLEGE KAITHAL	HSPCB	kaithal	KAITHAL DRAIN	140000/R		NS
50	VILLAGE KEORAK	PHED	kaithal	KAITHAL DRAIN	151800/L	The STP of 3 MLD based on SBR technology to treat the generated domestic sewer is under construction and the same will be completed by 31.10.2021.	S
51	VILLAGE UJHANA	D&P	kaithal	KAITHAL DRAIN	142500/R	Already taken in Action Plan of Ghaggar and work is in progress.	S
52	VILLAGE JAGDISHPURA	D&P	kaithal	KAITHAL DRAIN	138000/L	In progress by GP	S
53	VILLAGE KHANPUR	D&P	kaithal	MAGOMAGRI DRAIN	24100/L	Already taken in Action Plan of Ghaggar and work is in progress.	S
54	VILLAGE SIRTA	D&P	kaithal	MAGOMAGRI DRAIN	15750/L	Already taken in Action Plan of Ghaggar and work is in progress.	S
55	VILLAGE MAGHOMAJRI	D&P	kaithal	MAGOMAGRI DRAIN	2900/R	Estimate of Rs. 60 lakh submitted for approval.	S
56	VILLAGE MANAS	D&P	kaithal	MANAS DRAIN	18500/L	Already taken in Action Plan of Ghaggar and work is in progress.	s
57	ABADI OF KAITHAL CITY	ULB	kaithal	GEONG LINK DR.	21000-6000	The work for sewerage system is executed by MC, Kaithal under AMRUT Project and	NS

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
						the work for replacement of sewer line will be taken in hand.	
58	ABADI OF VILLAGE GEONG	D&P	kaithal	GEONG LINK DR.	34000-32000	Falls in MC limit	NS
59	AaADI OF KAITHAL CITY	ULB	kaithal	DEVIGARH LINK DR.	12000-8000	The work for sewerage system is executed by MC, Kaithal under AMRUT Project and the work for replacement of sewer line will be taken in hand.	NS
60	PUNDRI	D&P	kaithal	PUNDRI DRAIN.	16500	Relates to MC, Pundri	NS
61	TITRAM	D&P	kaithal	TITRAM LINK DRAIN	7200	Already taken in Action Plan of Ghaggar and work is in progress.	S
62	KAKOUT	D&P	kaithal	PUNDRI LINK DRAIN	9750	Already taken in Action Plan of Ghaggar and work is in progress.	S
63	SEGA	D&P	kaithal	PEOD LINK DRAIN	23830	Already taken in Action Plan of Ghaggar and work is in progress.	S
64	PUNDRI	D&P	kaithal	PUNDRI DRAIN NO 1.	24750-R	related to MC Pundri	NS
65	SAKRA	D&P	kaithal	PUNDRI DRAIN NO 1.	73300-L	Work is sanctioned and in progress	S
66	NIGDHU	PHED	kaithal	PUNDRI DRAIN NO 1.	93000-L	STP required is of 1.25 MLD and as per design population STP of 1.50 MLD has been proposed in the DPR. Likely date of completion is 31.12.2022	S

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
67	NIGDHU	PHED	kaithal	PUNDRI DRAIN NO 1.	93500-L	Likely date of completion 31.12.2022.	S
68	TEONTHA	D&P	kaithal	PUNDRI DRAIN NO 1.	49000-L	Already taken in Action Plan of Ghaggar and work is in progress.	NSTB
69	MUNDRI	D&P	kaithal	AMIN DRAIN.	60000	Estimate of Rs. 121 lakh submitted for approval.	NS
70	KAKOUT	D&P	kaithal	SUDKAN DISTY .	4750-R	In joint inspection on dated 10/11 Dec, 2020 with IWRD officers it has been concluded that discharge is NIL.	NS
71	FATEHPUR	D&P	kaithal	FATEHPUR LINK DRAIN.	7000	Estimate of Rs. 159 lakh submitted for approval.	NSTB
72	KAUL	PHED	kaithal	KAUL MINOR.	2800-7500.	The DPR of the village Kaul under Mahhagram Yojana likely to be completed by 30.06.2024	S
73	KAUL	PHED	kaithal	KAUL LINK DRAIN.		The DPR of the village Kaul under Mahhagram Yojana and likely to be completed by 30.06.2024	S
74	HARSOLA	D&P	kaithal	PEODA LINK DRAIN	8250	Estimate of Rs. 80.78 lakh submitted for approval.	S
75	KAITHAL	ULBD	kaithal	AMIN DRAIN	29785-R	The sewer line from Chottu Ram Chowk to Shah Satnam Chowk needs to be replaced.	NS
76	GEONG LINK DRAIN FROM RD 0 TO	ULB	kaithal	ABADI OF KAITHAL CITY. ABADI OF		Estimate of sewer under	NS

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
	17300			VILLAGE GEONG.		process by PHED	
77	OLD GHAGGAR FROM RD. 0-56730	D&P	kaithal	GHAGGAR RIVER NEAR VILL BHATIAN	CO CHEEKA PATIALA ROAD NEAR CHEEKA TOWN	Falls in MC limit	NS
78	VILLAGE BHATIAN	D&P	kaithal	OLD GHAGGAR CREAK	9800/R	Estimate of Rs. 67.62 lakh submitted for approval.	NSTB
79	VILLAGE HEMUMAJRA	D&P	kaithal	OLD GHAGGAR CREAK	22000/L	Estimate of Rs. 55.70 lakh submitted for approval.	NSTB
80	VILLAGE LALPUR	D&P	kaithal	OLD GHAGGAR CREAK	23000/L	Work is in progress.	NSTB
81	VILLAGE BUBAKPUR	D&P	kaithal	OLD GHAGGAR CREAK	28000/L	Work is in progress.	NSTB
82	VILLAGE NANDGARH	D&P	kaithal	OLD GHAGGAR CREAK	32600/L	Work is in progress.	NSTB
83	VILLAGE HARNOLA	D&P	kaithal	SARASWATI NALA		Work is in progress	S
84	VILLAGE SAIR	D&P	kaithal	SARASWATI NALA	10000	Work is in progress	S
85	VILLAGE JODWA	D&P	kaithal	MEERPUR CHOE DR.	5800/L	Work is in progress	S
86	CHANDIGARH PLANT	D&P	kaithal	MEERPUR CHOE DR.	7200/R	Estimate of Rs. 83.91 lakh submitted for approval.	NSTB
87	PREMPURA	D&P	Kaithal	SARASAVATI DRAIN	56400 L/ SIDE	Estimate of Rs. 90.84 lakh submitted for approval.	NSTB
88	POLAD	D&P	Kaithal	SARASAVATI DRAIN	30000 L/ SIDE	Estimate of Rs. 90.84 lakh submitted for approval.	NSTB
89	SOTHA	D&P	Kaithal	SARASAVATI DRAIN	23300 R/ SIDE	Already sanctioned in SLWM and in progress.	NSTB
90	HARNOLA	D&P	Kaithal	SARASAVATI DRAIN	16300	Already sanctioned in SLWM and in progress.	NSTB
91	PAPSAR L/DR. FROM RD. 0 to 21300	D&P	kaithal	AT RD. 31400/R SARASVATI DR. NEAR VILL. POLAR	PAPSAR	Work in progress.	NSTB
92	KAKRALA INAIT L/FR. FROM RD. 0-16900	D&P	kaithal	AR RD. 9000/L PAPSAR L/DR. NEAR VILL. KHNGTHALI	KAKRALA	Estimate of Rs. 90.84 lakh submitted for approval.	S
93	PAPSAR LINK DRAIN	HSPCB	kaithal	PAPER BOARD MILL			NS

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
	FROM RD 0 TO 21300			VILLAGE KANGTHALI-DO-VILLAGE KANTHALI VILLAGE KANGRHALI			
94	Village Talwara	D&P	Fatehabad	Domestic waste water Vill. Talwara	Near Village Talwara Ghaggar River	Sanctioned and tender work in progress.	NSTB
95	Village talwari	D&P	Fatehabad	Domestic waste water Vill. talwari	Near Village talwari Ghaggar River	Sanctioned and tender work in progress.	NSTB
96	Village Kanwalgarh	D&P	Fatehabad	Domestic waste water Vill. Kanwalgarh	Near Village Kanwalgarh Ghaggar River	Already taken in Action Plan of Ghaggar and work is in progress.	NSTB
97	Village Kherpur	D&P	Fatehabad	Domestic waste water Vill. Kherpur	Near Village Kherpur Ghaggar River	Work is in progress.	NSTB
98	Village Myond Khurd	D&P	Fatehabad	Rangoli Nala	RD 1000	Work is in progress	NSTB
99	Village Sadhanwas	D&P	Fatehabad	Domestic waste water Vill. Sadhanwas	Near Village Sadhanwas Ghaggar River	Work is in progress	NSTB
100	Jattan walla Nallah	H.P. State	Ambala				NS
101	Sullar	D&P	Ambala	Sullar Drain	20100-L	Estimate of Rs. 45.34 lakh submitted for approval.	NSTB
102	Kurban Pur	D&P	Ambala	Sullar Drain	68500-L	Estimate of Rs. 23.02 lakh submitted for approval.	NSTB
103	Baringa	D&P	Ambala	Sullar Drain	4950-L	Estimate of Rs. 8.40 lakh submitted for approval.	NSTB
104	Ismailpur	D&P	Ambala	SYL II -L Drain	27500-L	Estimate of Rs. 70.36 lakh submitted for approval (including land cost)	NSTB
105	Naggal	D&P	Ambala	SYL II -L Drain	0-L	Estimate of Rs. 74.55 lakh submitted for approval (including land cost)	NSTB
106	chormast Pur	D&P	Ambala	Chormast Pur Drain	7700-L	Estimate of Rs. 20.68 lakh	NSTB

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
						submitted for approval.	
107	amipur	D&P	Ambala	Chormast Pur Drain	3000-L	Estimate of Rs. 59.09 lakh submitted for approval (including land cost)	NSTB
108	Baknour	D&P	Ambala	Baknour Drain	8500-L	Estimate of Rs. 1.27 lakh submitted for approval.	NSTB
109	Mohri	D&P	Ambala	Ganda Nala Drain	30140-R	Taken in Model Pond and tendering in progress.	NSTB
110	Naggal	D&P	Ambala	Ganda Nala Drain	4650	Estimate of Rs. 34 lakh submitted for approval.	NSTB
111	Nanhra	ULB	Ambala	Cunette Drain	0	Laying of sewer line under AMRUT scheme is in progress	S
112	Nanhra	ULB	Ambala	Mahesh Nagar Drain	0	Laying of sewer line under AMRUT scheme is in progress	S
113	Soor (PIG)Mandi	ULB	Ambala	Hathikhana Drain	2000	Laying of sewer line under AMRUT scheme is in progress.	S
114	B.D Flour Mill Ambala Cantt.	ULB	Ambala	M.C Drain	4000	Laying of sewer line under AMRUT scheme is in progress	S
115	Shivpuri colony amabala Cantt	ULB	Ambala	M.C Drain	6000	Laying of sewer line under AMRUT scheme is in progress	S
116	Babyal	ULB	Ambala	M.C Drain	22000	Laying of sewer line under AMRUT scheme is in progress	S
117	Boh	ULB	Ambala	Villagr Nala	34000	Laying of sewer line under AMRUT scheme is in	S

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
						progress	
118	Pumphouse at Babyal	ULB	Ambala	Link Drain	0	Laying of sewer line under AMRUT scheme is in progress	S
119	AMBALA CANT	ULB	Ambala	MAHESH NAGAR DRAIN (42000 FT., 326 CS.)	VILLAGE NAGLA, BOH	Laying of sewer line under AMRUT scheme is in progress	S
120	AMBALA CANT	ULB	Ambala	LINK DRAIN (2585 FT., 200 CS.)	UPSTREAM RD 26000 OF MAHESH NAGAR DRAIN	Laying of sewer line under AMRUT scheme is in progress	S
121	Factory Disposal At Baldev Nagar	HSPCB	Ambala	Ambala drain	22300-R	On inspection of site with Irrigation and State Pollution Deptt it was found a industry was discharging industrial waste into the drain. So this point relates to Haryana State Pollution Control Board.	NS
122	Housing Board Colony	PHED	Ambala	Ambala drain	21800-L	Estimate of strengthening of sewerage and likely to be completed by 31.12.2022.	S
123	Chandigarh Road X-ING Baldev Nagar	PHED	Ambala	Ambala drain	19500-R	Estimate amounting Rs 784.36 lakh and likely to be completed by 31.12.2022	S
124	EFFLUENT OF VILLAGE ABADI MALIKPUR OF 4 NO. NALLAH IN LENGTH 350 FT	D&P	Kurukshetra	WASTE WATER OF ABADI OF VILLAGE MALIKPUR	MARKANDA RIVER	Estimate of Rs. 61.48 lakh Submitted.	NSTB
125	EFFLUENT OF VILLAGE ABADI KATWA OF 1 NO. NALLAH IN LENGTH 200 FT	D&P	Kurukshetra	WASTE WATER OF ABADI OF VILLAGE KATWA	MARKANDA RIVER	Waste water diverted to village pond.	NS
126	EFFLUENT OF	D&P	Kurukshetra	WASTE WATER OF	MARKANDA	An estimate	NSTB

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
	VILLAGE ABADI JHANSA OF 1 NO. NALLAH IN LENGTH 200 FT		a	ABADI OF VILLAGE JHANSA	RIVER	amounting of Rs. 65.18 lakh for construction of Nala has been sent to ADC.	
127	ISMAILABAD DRAIN IN LENGTH 41830	ULB	Kurukshetra	WASTE WATER/RAIN WATER OF ISMAILABAD, CHAMMU, THASKA MIRAJI, TABRA, NAISI.	MARKANDA RIVER	Ismailabad is a newly constituted committee and there is no in sewer line and STP in Ismailabad. The Sewer line and STP is to be provided by PHED Deptt. after that the discharge of this point can be diverted.	NSTB
128	JANDHOLA	D&P	Kurukshetra	SARASAVATI NADI	74500R/S	Estimate of Rs. 15.06 lakh Submitted.	NSTB
129	KANDOLI	D&P	Kurukshetra	SARASAVATI NADI	92837R/S	Estimate of Rs. 51.52 lakh Submitted.	NSTB
130	KASITHAL	D&P	Kurukshetra	SARASAVATI NADI	143600 R/S	In Progress	NSTB
131	PIPLI ZOO	D&P	Kurukshetra	SARASAVATI NADI	206900L/S	Not related to this department.	NS
132	KHANPUR DRAIN	D&P	Kurukshetra	SARASAVATI NADI	207100R/S	Estimate of Rs. 16.26 lakh submitted.	NSTB
133	PIPLI COLONY	D&P	Kurukshetra	SARASAVATI NADI	207300L/S	Estimate submitted.	NSTB
134	HUDA DISPOSAL	HSVP	Kurukshetra	SARASAVATI NADI	213800L/S	The said discharge relate to HSVP	NS
135	KHERI MARKANDA	D&P	Kurukshetra	SARASAVATI NADI	227000 R/S	Proposal of STP under process by PHED	S
136	NARKA TARI	ULB	Kurukshetra	SARASAVATI NADI	260000 BOTH SIDE.	Diverted	S
137	SAINSA	D&P	Kurukshetra	SARASAVATI DRAIN	128200 R/SIDE	Estimate of Rs. 88.78 lakh submitted.	NSTB
138	SAINSA	D&P	Kurukshetra	SARASAVATI DRAIN	128400 R/SIDE	Estimate of Rs. 88.78 lakh submitted.	NSTB

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
139	SAINSA	D&P	Kurukshetra	SARASAVATI DRAIN	127900 R/ SIDE	Estimate of Rs. 88.78 lakh submitted.	NSTB
140	ARUNAI	D&P	Kurukshetra	SARASAVATI DRAIN	123000 R/ SIDE	Estimate of Rs. 59.37 lakh submitted	NSTB
141	DHANI RAMPURA	D&P	Kurukshetra	SARASAVATI DRAIN	117000 R/ SIDE	Estimate of Rs. 45.27 lakh submitted	NSTB
142	DHANI RAMPURA (GATTA FACTORY)	Industry Unit	Kurukshetra	SARASAVATI DRAIN	112300 R/ SIDE	N.A	NS
143	STP EFFLUENT PEHOWA.	ULB	Kurukshetra	SARASAVATI DRAIN	106250 R/ SIDE	Not Required	NS
144	SATTORA	D&P	Kurukshetra	SARASAVATI DRAIN	95500 L/ SIDE	Estimate of Rs. 56.50 lakh submitted	NSTB
145	SATTORA	D&P	Kurukshetra	SARASAVATI DRAIN (Blackish Effluent)	90100 R/ SIDE	Estimate of Rs. 56.50 lakh submitted	NSTB
146	GULDHERA	D&P	Kurukshetra	SARASAVATI DRAIN	85500 R/ SIDE	Not required.	NS
147	MANGANA	D&P	Kurukshetra	SARASAVATI DRAIN	76000 L/ SIDE	Not required.	NS
148	Uncha Chandna	D&P	Yamunana gar	Saraswati River	RD 2236	Work is in progress. Funds not available.	NSTB
149	Daulatpur	D&P	Yamunana gar	Saraswati River	RD 6452	Near completion	NSTB
150	Saraswati Nagar	PHED	Yamunana gar	Saraswati River	RD 17922	Work will be taken up by PHED under Maha Gram Yojna	NSTB
151	Saraswati Nagar	PHED	Yamunana gar	Saraswati River	RD 19297	Work will be taken up by PHED under Maha Gram Yojna	NSTB
152	Saraswati Nagar	PHED	Yamunana gar	Saraswati River	RD 22872	Work will be taken up by PHED under Maha Gram Yojna	NSTB
153	Saraswati Nagar	PHED	Yamunana gar	Saraswati River	RD 22872	Work will be taken up by PHED under Maha Gram Yojna	NSTB
154	Tehi jattan	D&P	Yamunana gar	Saraswati River	RD 82095	Estimate of Rs. 51.54 lakh submitted.	NSTB
155	Chanda Kheri	D&P	Yamunana gar	Saraswati River	RD 88912	Estimate of Rs. 314.54	NSTB

Sr. No.	Name of town/ city	Deptt name by Irrigation	District Name	Name of Drain	Source of untreated effluent	Latest status of action plan	Status of action plan S, NSTB, NS
						submitted.	
156	Kakrouni	D&P	Yamunana gar	Saraswati River	RD 91014	Estimate of Rs. 314.05 submitted.	NSTB
157	Bilaspur	PHED	Yamunana gar	Saraswati River	RD 93475	The point likley to be tapped by 31.12.2022.	S
158	VILLAGE RAMNAGAR/UNCHA CHANDANA	D&P	Yamuna Nagar	SARASAVATI NADI	750L/S	Estimate of Rs. 134.29 submitted.	NSTB
159	GUDIANA	D&P	Yamuna Nagar	SARASAVATI NADI	7200 R/S	Estimate of Rs. 73.26 submitted.	NSTB

Status of Action Plan regarding achievement of Faecal Coliform standards by STPs
List of STPS in Yamuna Catchment

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP Capacity (MLD)	Likely date of achieving FC standards	Status
1	Yamuna Nagar	Yamuna Nagar	PHED	25	31.12.2020	Achieved
2	Yamuna Nagar	Radur Road, Yamuna Nagar	PHED	20	31.12.2020	Achieved
3	Yamuna Nagar	Yamuna Nagar	PHED	10		Achieved
4	Yamuna Nagar	Parwaloo, Jagadhri	PHED	24	31.12.2020	Achieved
5	Yamuna Nagar	Chhachhrauli	PHED	3	31.12.2020	Achieved
6	Yamuna Nagar	Radaur	PHED	3.5	31.12.2020	Achieved
7	Yamuna Nagar	Baddimajra, Yamuna Nagar	PHED	10	30.06.2022	Achieved
8	Karnal	Gharaunda	PHED	7	31.12.2020	Achieved
9	Karnal	Indri	PHED	4	30.06.2022	Not Achieved
10	Karnal	Nilokheri	PHED	6	31.12.2020	Not Achieved
11	Karnal	Nissing	PHED	4	31.12.2020	Not Achieved
12	Karnal	Tarori	PHED	5.5	31.12.2020	Not Achieved
13	Panipat	Sewah, Panipat	PHED	35	target date not given	Not Achieved
14	Panipat	Jattal Road, Panipat	PHED	10	31.12.2020	Not Achieved
15	Panipat	Samalkha	PHED	5	30.06.2022	Not Achieved
16	Panipat	Sewah, Panipat	PHED	25	31.12.2020	Not Achieved
17	Panipat	Jattal Road, Panipat	PHED	20	31.12.2020	Not Achieved
18	Sonepat	Kharkhoda	PHED	4.5	30.06.2022	Not Achieved
19	Sonepat	Ganaur	PHED	7	30.06.2022	Not Achieved
20	Sonepat	Gohana	PHED	3	30.06.2022	Not Achieved
21	Sonepat	Gohana	PHED	8.3	30.06.2022	Not Achieved
22	Jhajjar	Kosli Road, Jhajjar	PHED	5.5	30.06.2022	Not Achieved
23	Jhajjar	Sampla Road, Jhajjar	PHED	5	30.06.2022	Not Achieved
24	Jhajjar	Beri	PHED	2	30.06.2022	Not Achieved
25	Jhajjar	Bahadurgarh	PHED	18	31.12.2020	Not Achieved
26	Jhajjar	Bahadurgarh	PHED	36	31.12.2020	Not Achieved
27	Rohtak	PGI Rohtak	PHED	19.5	31.12.2020	Not Achieved
28	Rohtak	Sonaria, Rohtak	PHED/ULB	40	31.12.2022	Not Achieved
29	Rohtak	Kalanaur	PHED	3.5	30.06.2022	Not Achieved
30	Rohtak	Meham	PHED	5	30.06.2022	Not Achieved
31	Rohtak	Singhpura, Rohtak	PHED	10	31.03.2021	Not Achieved
32	Rohtak	Singhpura, Rohtak	PHED	14	31.12.2020	Not Achieved
33	Rohtak	Sampla	PHED	4	30.06.2022	Not Achieved
34	Nuh	Taoru	PHED	4.5	30.06.2022	Not Achieved
35	Nuh	Punhana	PHED	4.5	30.06.2022	Not Achieved
36	Nuh	Nuh	PHED	3.6	30.06.2022	Not Achieved
37	Nuh	Ferozepur Jhirka	PHED	5	31.12.2022	Not Achieved

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP Capacity (MLD)	Likely date of achieving FC standards	Status
38	Palwal	Hassanpur	PHED	3	31.12.2020	Not Achieved
39	Palwal	Hathin	PHED	4.5	30.06.2022	Not Achieved
40	Palwal	Hodal	PHED	9	31.12.2020	Not Achieved
41	Palwal	Palwal	PHED	9	31.03.2021	Not Achieved
42	Kurukshetra	Indri Road, Ladwara	PHED	7	31.12.2020	Achieved
				452.4		
	HSVP					
1	Panipat	Sec-19, Panipat	HSVP	30	30.06.2021	Not Achieved
2	Panipat	Sec-6, Panipat	HSVP	0.8	30.06.2021	Not Achieved
3	Sonepat	Rajiv Gandhi Edu. City, Phase-I, Sonepat	HSVP	7.5	30.06.2021	Not Achieved
4	Jhajjar	Sec-36, Bahadurgarh	HSVP	10	30.06.2021	Not Achieved
5	Rohtak	Sec-25, Rohtak	HSVP	10	30.06.2021	Not Achieved
6	Faridabad	Faridabad	HSVP	7.5		Achieved
	Total			65.8		
	GMDA					
1	Gurgaon	Dhanwapur, Gurgaon	GMDA	68	31.03.2021	Achieved
2	Gurgaon	Dhanwapur, Gurgaon	GMDA	100	31.12.2022	Not Achieved
3	Gurgaon	Behrampur	GMDA	50	31.03.2021	Achieved
4	Gurgaon	Behrampur, Gurgaon	GMDA	120	31.12.2022	Not Achieved
5	Gurgaon	Gurgaon	GMDA	50	31.03.2021	Not Achieved
	Total			388		
	ULBD					
1	Faridabad	Badshahpur, Faridabad	ULB	45	31.03.2021	Not Achieved
2	Karnal	Transport Nagar, Karnal	ULB	50		Not Achieved
3	Karnal	Gogharipur Road, Karnal	ULB	10		Achieved
4	Karnal	RK Puram, Karnal	ULB	8		Not Achieved
5	Sonepat	Rathdana Road, Sonepat	ULB	30		Not Achieved
6	Sonepat	Kakroi Road, Sonepat	ULB	25		Not Achieved
	Total			168		

List of STPS in Ghaggar Catchment

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP Capacity (MLD)	Likely date of achieving FC standards	Status
1	Ambala	Naya Gaon, Unit-I, Ambala City	PHED	3	30.06.2022	Not Achieved
2	Ambala	Naya gaon, Unit-II, Ambala City	PHED	3.25	30.06.2022	Not Achieved
3	Ambala	Baldev Nagar, Unit-I, Ambala City	PHED	5	30.06.2022	Not Achieved
4	Ambala	Baldev Nagar, Unit-II, Ambala City	PHED	3.25	30.06.2022	Not Achieved

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP Capacity (MLD)	Likely date of achieving FC standards	Status
5	Ambala	Moti Nagar, Unit-I, Ambala City	PHED	5	30.06.2022	Not Achieved
6	Ambala	Moti Nagar, Unit-II, Ambala City	PHED	5	30.06.2022	Not Achieved
7	Ambala	Modal Town, Ambala City	PHED	6	31.12.2022	Not Achieved
8	Ambala	Nasirpur, Ambala City	PHED	3.25	30.06.2022	Not Achieved
9	Ambala	Sadopur	PHED	0.25	31.12.2020	Achieved
10	Ambala	Devi Nagar, Ambala City	PHED	3	30.06.2022	Not Achieved
11	Ambala	Naraingarh	PHED	3	30.06.2022	Not Achieved
12	Kurukshetra	Modal Town, Pehowa	PHED	8	30.06.2022	Achieved
13	Kurukshetra	Ladwa Road, Shahbad	PHED	11.5	31.12.2020	Achieved
14	Kurukshetra	Thanesar	PHED	25	31.12.2020	Achieved
15	Panchkula	Kalka	PHED	4.5	31.12.2022	Not Achieved
16	Panchkula	Kalka	PHED	0.25	31.12.2020	Not Achieved
17	Panchkula	Nalagarh Road, Pinjore	PHED	5	31.12.2020	Achieved
18	Jind	Hansi Road, Jind	PHED	15	31.03.2021	Not Achieved
19	Jind	Narwana Road, Jind	PHED	5	30.06.2022	Not Achieved
20	Jind	Jind	PHED	7	31.12.2020	Not Achieved
21	Jind	Patiala Road, Narwana	PHED	3.5	30.06.2022	Not Achieved
22	Jind	dharodi Road Narwana	PHED	3.75	30.06.2022	Not Achieved
23	Jind	Narwana	PHED	2	30.06.2022	Not Achieved
24	Jind	Near Railway, Uchana	PHED	2	30.06.2022	Not Achieved
25	Jind	Bhangra Road, Uchana	PHED	1.5	30.06.2022	Not Achieved
26	Jind	Safidon	PHED	9	31.12.2020	Not Achieved
27	Kaithal	Cheeka	PHED	10	31.12.2020	Not Achieved
28	Kaithal	Jind Road, Kaithal	PHED	10	31.12.2020	Achieved
29	Kaithal	Manas Road, Kaithal	PHED	10	31.12.2020	Achieved
30	Kaithal	Manas Road, Kaithal	PHED	10	31.03.2021	Achieved
31	Kaithal	Kalayat	PHED	5	31.12.2020	Achieved
32	Kaithal	Pundri	PHED	3.5	31.03.2021	Achieved
33	Hisar	Azad Nagar, Rajgarh Road Hisar	PHED	15	31.12.2020	Achieved
34	Hisar	Rishi Nagar, Hisar	PHED	40	31.12.2020	Achieved
35	Hisar	Kaimri road, Hisar	PHED	4	31.12.2020	Achieved
36	Hisar	Narnaund	PHED	4	31.12.2020	Not Achieved
37	Sirsa	Chautala Road, Dabwali	PHED	16.5	31.12.2020	Achieved
38	Sirsa	Shamsabad patti,	PHED	15	31.3.2021	Achieved

Sr. No.	Name of the district	Name of the town/ city	Deptt.	Existing STP Capacity (MLD)	Likely date of achieving FC standards	Status
		Kalania Road, Sirsa				
39	Sirsa	Kelnia	PHED	20	31.12.2020	Not Achieved
40	Sirsa	Vill. Nattar 1, Sirsa	PHED	5	30.06.2022	Not Achieved
41	Sirsa	Vill. Nattar 2, Sirsa	PHED	5	30.06.2022	Not Achieved
42	Sirsa	Daddu Road, Kalanwali	PHED	9.5	31.12.2020	Achieved
43	Sirsa	Ellenabad	PHED	7.5	31.03.2021	Achieved
44	Sirsa	Jevan Nagar, Rania	PHED	6	31.12.2020	Not Achieved
45	Fatehabad	Vill. Bhodia Khera, Bhattu Road, Fatehabad	PHED	10	31.03.2021	Not Achieved
46	Fatehabad	Vill. Amani, Tohana, Distt. Fatehabad	PHED	10	31.03.2021	Not Achieved
47	Fatehabad	Lali Road, Ratia	PHED	6.5	31.03.2021	Not Achieved
48	Fatehabad	Fatehabad	PHED	5	31.12.2020	Achieved
49	Fatehabad	Jakhal Mandi	PHED	3	31.12.2020	Not Achieved
50	Fatehabad	Bhuna	PHED	8		Achieved
	Total			381.5		
	HSVP					
1	Ambala	Sec-7, Urban Estate, Ambala City	HSVP	2	30.06.2021	Not Achieved
2	Ambala	Ambala	HSVP	5		Achieved
3	Kurukshetra	Sec-6, Urban Estate, Thanesar	HSVP	15	30.06.2021	Achieved
4	Panchkula	Sec-20, Panchkula	HSVP	18	30.06.2021	Achieved
5	Panchkula	Sec-20, Panchkula	HSVP	39	30.06.2021	Achieved
6	Panchkula	Sec-28, Panchkula	HSVP	15	30.06.2021	Not Achieved
7	Jind	Jind	HSVP	10	30.06.2021	Not Achieved
8	Kaithal	Kaithal	HSVP	7.5	30.06.2021	Achieved
9	Hisar	Dabara Tosham Road, Hisar	HSVP	15	30.06.2021	Achieved
10	Fatehabad	Village Majra	HSVP	10	30.06.2021	Not Achieved
	Total			136.5		
	ULBD					
1	Hisar	Dabra, Hisar	ULBD	8		Achieved
	Garrison Engineer					
1	Panchkula	Garrison Engineer, Chandimandir	GE	9	31.03.2020	Achieved

Status of villages list in the catchment of river Yamuna

S. No.	Name of Work	Name of Village	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
District : Yamuna Nagar									
1	Sewage Treatment Plan	Jhar Chandana	D&P	716	0.079	Saraswati Nagar		100%	Work completed.
2		Baindi Khajuri	D&P	1867	0.100	Radaur		100%	
3		Kartarpur	D&P	461	0.080	Radaur		100%	
4	Do	Fatehgarh	D&P	2347	0.050	Radaur		100%	
5	Do	Jaidhar	D&P	3583	0.150	Partap Nagar		100%	
6	Do	Nayagaon	D&P	785	0.200	Jagadhri		100%	
7	Do	Kheri Darshan Singh	D&P	959	0.105	Saraswati Nagar	30.06.2021	100%	
8	Do	Pabni Kalan	D&P	1941	0.214	Bilaspur	31.12.2021	91%	In Progress. Held up due to non receipt of 2nd instalment
9	Do	Sudal	D&P	729	0.080	Jagadhri	30.06.2021	100%	Work completed
10	Do	Galoli	D&P	2443	0.262	Jagadhri	30.06.2021	100%	
11	Do	Hafizpur	D&P	1005	0.086	Jagadhri	30.06.2021	100%	
12	Do	Daulatpur	D&P	1300	0.153	Jagadhri	30.06.2021	100%	
13	Do	Amadalpur	D&P	2975	0.066	Jagadhri	30.06.2021	100%	
14	Do	Guglon	D&P	995	0.109	Saraswati Nagar	31.12.2021	93%	Work is in progress.
15	Do	Tehi Harijanan & Tehi Saniyan	D&P	665	0.100	Saraswati Nagar	31.12.2021	92%	Work is in progress.
16	Do	Topra Khurd	D&P	768	0.076	Saraswati Nagar	30.06.2021	100%	Work completed
17	Do	Badanpuri	D&P	670	0.074	Saraswati Nagar	31.12.2021	91%	Work is in progress.
18	Do	Kanheri Khurd	D&P	1364	0.150	Saraswati Nagar	31.12.2021	94%	Work is in progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
19	Do	Chhoti Gadholi	D&P	1175	0.044	Saraswati Nagar	30.06.2021	100%	Work completed
20	Do	Khanpur	D&P	1641	0.265	Saraswati Nagar	30.06.2021	100%	
21	Do	Sukhdaspur	D&P	634	0.070	Saraswati Nagar	30.06.2021	100%	
22	Do	Gandapura	D&P	1007	0.111	Saraswati Nagar	31.12.2021	90%	Work is in progress.
23	Do	Kanheri Kalan	D&P	2392	0.259	Saraswati Nagar	31.12.2021	92%	Work is in progress.
24	Do	Kabulpur	D&P	1165	0.128	Saraswati Nagar	30.06.2021	100%	Work completed
25	Do	Rapoli	D&P	1994	0.219	Saraswati Nagar	30.06.2021	100%	
26	Do	Sabilpur Jattan	D&P	934	0.103	Saraswati Nagar	30.06.2021	100%	
27	Do	Nagla Jagir	D&P	1584	0.174	Saraswati Nagar	30.06.2021	100%	
28	Do	Bari Gadholi	D&P	1175	0.085	Saraswati Nagar	30.06.2021	100%	
29	Do	Garhi Gossai	D&P	761	0.084	Saraswati Nagar	30.06.2021	100%	
30	Do	Kul Chandu	D&P	1968	0.216	Saraswati Nagar	31.12.2021	51%	
31	Do	Pinjora	D&P	1357	0.149	Saraswati Nagar	30.06.2021	100%	Work completed
32	Do	Pinjori	D&P	526	0.058	Saraswati Nagar	30.06.2021	100%	
33	Do	Talakaur	D&P	3303	0.363	Saraswati Nagar	30.06.2021	100%	
34	Do	Pensal	D&P	790	0.087	Bilaspur	31.12.2021	92%	Works is in progress
35	Do	Haibatpur	D&P	2302	0.253	Bilaspur	31.12.2021	93%	Works is in progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
36	Do	Daultapur	D&P	967	0.090	Saraswati Nagar	31.12.2021	96%	Works is in progress
37	Do	Plaka	D&P	740	0.082	Radaur	30.06.2021	100%	Work completed
38	Do	Chamrori	D&P	1635	0.182	Radaur	30.06.2021	100%	
39	Do	Chhari	D&P	1389	0.158	Radaur	30.06.2021	100%	
40	Do	Amloha	D&P	579	0.064	Radaur	30.06.2021	100%	
41	Do	Jhagudi	D&P	1270	0.140	Radaur	31.12.2021	89%	Works is in progress
42	Do	Antawa	D&P	1502	0.168	Radaur	31.12.2021	95%	Works is in progress
43	Do	Silikalan	D&P	989	0.107	Radaur	30.06.2021	100%	Work completed
44	Do	Bubka	D&P	1825	0.202	Radaur	30.06.2021	100%	
45	Do	Alipura	D&P	936	0.102	Radaur	30.06.2021	100%	
46	Do	Nauchron	D&P	2876	0.326	Radaur	31.12.2021	69%	Works is in progress
47	Do	Khurdban	D&P	2299	0.255	Radaur	31.12.2021	91%	Works is in progress
48	Do	Potli and potli Dera	D&P	1473	0.163	Radaur	31.12.2021	95%	Works is in progress
49	Do	Thaska Khadar	D&P	1325	0.147	Radaur	30.06.2021	100%	Work completed.
50	Do	Dadupur Head	D&P	928	0.010	Chhachhrauli	31.12.2021	81%	Works is in progress
51	Do	Kishanpura Majra	D&P	970	0.009	Chhachhrauli	31.12.2021	82%	Works is in progress
52	Do	Nagal	D&P	898	0.080	Jagadhri	31.12.2021	85%	Work is in progress.
53	Do	Kanju	D&P	1877	0.180	Radaur	31.12.2021	86%	Work is in progress.
54	Do	Milk Majra	D&P	602	0.039	Saraswati Nagar		0%	Land is being purchased through e-bhoomi portal.
55	Do	Gadhola	D&P	1426	0.157	Saraswati Nagar		0%	Land is being purchased through e-bhoomi portal.
56	Do	Kharwan	D&P	8345	0.025	Chhachhrauli		0%	Land is being purchased through e-bhoomi portal.
57	Do	Dayalgarh	D&P	3051	0.050	Jagadhri		0%	In Progress by MC.
Total				88183	7.54				
District : Sonipat									
1	Wetland project	Dubhetta	D&P	2030	0.140	Ganaur	31.12.2021	20%	Work Start Departmentally and in

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
									progress
2	Wetland project	Mehmudpur Majra	D&P	1179	0.080	Ganaur	31.12.2021	25%	Work Start Departmentally and in progress
3	Collection of Waste water	Bidhal	D&P	3422	0.230	Gohana	31.12.2021	8%	Work Start Departmentally and in progress
4	-do-	Nayat	D&P	1977	0.130	Gohana	31.12.2021	80%	Work Start Departmentally and in progress
5	-do-	Bhawar Kaliraman	D&P	1127	0.514	Kathura	31.12.2021	10%	Work Start Departmentally and in progress. High water table/Dewatering not possible
6	Wetland project	Chinoli	D&P	1160	0.020	Kharkhoda	31.12.2021	20%	Work Start Departmentally and in progress
7	Wetland project	Jharoti	D&P	1654	0.020	Kharkhoda	31.12.2021	95%	Work Start Departmentally and in progress
8	Collection of Waste water	Mundlana	D&P	8982	0.100	Mundlana	31.12.2021	85%	Work Start Departmentally and in progress
9	Wetland project	Badsahpur Machri	D&P	1451	0.800	Sonipat	31.12.2021	14%	Work Start Departmentally and in progress. Held up due to encroachment
10	Collection of Waste water	Ahemadpur Majra	D&P	1611	0.104	Mundlana	31.12.2021	80%	Work Start Departmentally and in progress
11	Wetland project	Bohla	D&P	1103	0.136	Sonipat	31.12.2021	90%	Work Start Departmentally and in progress
12	Wetland project	Bajana Kalan	D&P	2551	0.100	Ganaur	31.12.2021	55%	Work is in progress
13	Collection of Waste water	Dhanana	D&P	6591	0.125	Kathura	31.12.2021	5%	Work is in progress
14	-do-	Ridhana	D&P	2236	0.189	Kathura	31.12.2021	50%	Work is in progress
15	Wetland project	Khanda	D&P	9029	0.360	Kharkhoda	31.12.2021	95%	Work is in progress
16	Wetland project	Matindu	D&P	2708	0.020	Kharkhoda	31.12.2021	25%	Work is in progress
17	Wetland project	Nakloi	D&P	1952	0.020	Kharkhoda	31.12.2021	25%	Work is in progress
18	Wetland project	Rohana	D&P	6611	0.040	Kharkhoda	31.12.2021	95%	Work is in progress
19	Collection of	Chidana	D&P	1598	0.278	Mundlana	31.12.2021	7%	Work is in progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
	Waste water								
20	Wetland project	Bhadana	D&P	3399	0.180	Sonipat	31.12.2021	40%	Work is in progress
21	Wetland project	Bhatgaon Dungran	D&P	3428	1.040	Sonipat	31.12.2021	20%	Work is in progress
22	Wetland project	Chitana	D&P	3075	0.720	Sonipat	31.12.2021	50%	Work is in progress
23	Wetland project	Juan-I	D&P	4426	0.420	Sonipat	31.12.2021	60%	Work is in progress
24	Wetland project	Mahipur	D&P	766	0.660	Sonipat	31.12.2021	85%	Work is in progress
25	Wetland project	Pughthala	D&P	4022	0.100	Ganaur	31.12.2021	50%	Work is in progress
26	Wetland project	Rehmana	D&P	1129	0.110	Ganaur	31.12.2021	50%	Work is in progress
27	Wetland project	Sardhana	D&P	1634	0.120	Ganaur	31.12.2021	40%	Work is in progress
28	Collection of Waste water	Barota	D&P	4300	0.050	Gohana	31.12.2021	40%	Work is in progress
29	-do-	Gamri	D&P	3677	0.290	Gohana	31.12.2021	10%	Work is in progress
30	-do-	Garhi Sarai Namdar Khan	D&P	4494	0.360	Gohana	31.12.2021	5%	Work is in progress
31	Wetland project	Giwana	D&P	3302	0.450	Gohana	31.12.2021	5%	Work is in progress
32	Wetland project	Jasrana	D&P	3836	0.260	Gohana	31.12.2021	5%	Work is in progress
33	Collection of Waste water	Jolly	D&P	5963	0.200	Gohana	31.12.2021	25%	Work is in progress
34	-do-	Kakana Bhadri	D&P	1455	0.100	Gohana	31.12.2021	5%	Work is in progress
35	-do-	Kasanda	D&P	2077	0.170	Gohana	31.12.2021	5%	Work is in progress
36	-do-	Kasandi	D&P	2921	0.100	Gohana	31.12.2021	7%	Work is in progress
37	Wetland project	Katwal	D&P	3730	0.060	Gohana	31.12.2021	7%	Work is in progress
38	Collection of Waste water	Kheri Damkan	D&P	4477	0.300	Gohana	31.12.2021	5%	Work is in progress
39	-do-	Lath	D&P	4826	0.320	Gohana	31.12.2021	7%	Work is in progress
40	-do-	Mahra	D&P	3292	0.270	Gohana	31.12.2021	5%	Work is in progress
41	Wetland project	Moi Hooda	D&P	3681	0.250	Gohana	31.12.2021	10%	Work is in progress
42	Collection of Waste water	Nagar	D&P	1700	0.140	Gohana	31.12.2021	5%	Work is in progress
43	-do-	Riwara	D&P	2312	0.160	Gohana	31.12.2021	5%	Work is in progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
44	-do-	Saragthal	D&P	3435	0.230	Gohana	31.12.2021	70%	Work is in progress
45	-do-	Wajirpura	D&P	2164	0.110	Gohana		100%	Completed
46	Collection of Waste water	Ahulana	D&P	6451	0.075	Kathura	31.12.2021	30%	Work is in progress
47	-do-	Chhichhrana	D&P	3955	0.275	Kathura	31.12.2021	50%	Work is in progress
48	Wetland project	Farmana	D&P	7019	0.040	Kharkhoda	30.06.2021	100%	Completed
49	Wetland project	Silana	D&P	5173	0.020	Kharkhoda	31.12.2021	7%	Work is in progress
50	Collection of Waste water	Busana	D&P	3771	0.060	Mundlana	31.12.2021	60%	Work is in progress
51	-do-	Butana	D&P	6065	0.122	Mundlana	31.12.2021	80%	Work is in progress
52	-do-	Chhatera	D&P	2065	0.151	Mundlana	31.12.2021	40%	Work is in progress
53	-do-	Gangana	D&P	4098	0.298	Mundlana	31.12.2021	21%	Work is in progress
54	-do-	Ishapur Kheri	D&P	3324	0.030	Mundlana	31.12.2021	12%	Work is in progress
55	-do-	Jagsi	D&P	3022	0.238	Mundlana	31.12.2021	11%	Work is in progress
56	-do-	Jawahara	D&P	3818	0.050	Mundlana	31.12.2021	10%	Work is in progress
57	-do-	Khandrai	D&P	3368	0.098	Mundlana	31.12.2021	40%	Work is in progress
58	-do-	Kohla	D&P	3527	0.060	Mundlana	31.12.2021	50%	Work is in progress
59	-do-	Shamri	D&P	2192	0.476	Mundlana	31.12.2021	30%	Work is in progress
60	Wetland project	Bhatgaon Malyan	D&P	3594	1.440	Sonipat	31.12.2021	25%	Work is in progress
61	Wetland project	Hullaheri	D&P	1980	0.120	Sonipat	31.12.2021	80%	Work is in progress
Total				205915	14.129				
District : Karnal									
1	Const. of Liquid Waste Management Project	Samalkha	D&P	1361	0.070	Gharaunda	31.12.2021	45%	In Progress
2	Const. of Liquid Waste Management Project	Malikpur	D&P	1351	0.120	Gharaunda	31.12.2021	40%	In Progress Water stopped from drain

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
3	Const. of Liquid Waste Management Project	Shekhupura Khalsa	D&P	3197	0.150	Gharaunda		0%	Land acquisition is under process.
4	Const. of Liquid Waste Management Project	Phurlak	D&P	3757	0.310	Gharaunda	31.12.2021	90%	In Progress
5	Const. of Liquid Waste Management Project	Dhanora Jagir	D&P	2155	0.060	Indri	31.12.2021	50%	In Progress
6	Const. of Liquid Waste Management Project	Gorgarh	D&P	1797	0.120	Indri	31.12.2021	50%	In Progress
7	Const. of Liquid Waste Management Project	Halwana	D&P	1100	0.600	Indri		0%	Land acquisition is under process.
8	Const. of Liquid Waste Management Project	Ainchla	D&P	1383	0.070	Karnal	31.03.2022	0%	In Progress
9	Const. of Liquid Waste Management Project	Ramba	D&P	4894	0.004	Karnal	31.03.2022	0%	In Progress
10	Const. of Liquid Waste Management Project	Munak (Nooriwala)	D&P	11762	0.200	Munak	31.12.2021	40%	In Progress
		Munak (Padha Road)	D&P						

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
11	Const. of Liquid Waste Management Project	Gagsina (Near Shamshan)	D&P	7698	0.500	Munak	31.12.2021	65%	In Progress
		Gagsina (Near Stadium)	D&P						
12	Const. of Liquid Waste Management Project	Raipur Jattan	D&P	2822	0.770	Munak	31.12.2021	5%	In Progress
13	Const. of Liquid Waste Management Project	Shahjanpur	D&P	18839	0.560	Munak	31.12.2021	90%	In Progress
14	Const. of Liquid Waste Management Project	Bansa	D&P	5028	0.150	Munak	31.12.2021	45%	In Progress
15	Const. of Liquid Waste Management Project	Pakka Khera	D&P	2487	0.100	Munak	31.12.2021	4%	In Progress
16	Const. of Liquid Waste Management Project	Peont	D&P	3662	0.400	Munak	31.12.2021	50%	In Progress
17	Const. of Liquid Waste Management Project	Khora Kheri	D&P	2244	0.050	Gharaunda		0%	Land acquisition is under process.
18	Const. of Liquid Waste Management Project	Sohlon	D&P	731	0.002	Nilokheri	31.12.2021	40%	Work in progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
19	Const. of Liquid Waste Management Project	Kurak Jagir	D&P	1623	0.001	Nilokheri	31.12.2021	2%	Work in progress
20	Const. of Liquid Waste Management Project	Bhaini Kalan	D&P	1303	0.001	Nilokheri	31.12.2021	60%	Work in progress
21	Const. of Liquid Waste Management Project	Sonkra	D&P	4758	0.002	Nilokheri	31.12.2021	40%	Work in progress
22	Const. of Liquid Waste Management Project	Kamalpur	D&P	1118	0.152	Nilokheri	31.12.2021	2%	Work in progress
23	Const. of Liquid Waste Management Project	Mohri Jagir	D&P	3095	0.000	Nilokheri	31.12.2021	65%	Work in progress
24	Const. of Liquid Waste Management Project	Pakhana	D&P	3029	0.006	Nilokheri	31.12.2021	65%	Work in progress
25	Const. of Liquid Waste Management Project	Sitamai	D&P	2829	0.002	Nilokheri	31.12.2021	30%	Work in progress
26	Const. of Liquid Waste Management Project	Bhaini Khurd	D&P	2530	0.001	Nilokheri	31.12.2021	25%	In Progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
27	Const. of Liquid Waste Management Project	Shamgarh	D&P	1731	0.007	Nilokheri	31.12.2021	20%	In Progress
28	Const. of Liquid Waste Management Project	Naraina	D&P	3553	0.002	Nilokheri		0%	Land acquisition is under process.
29	Const. of Liquid Waste Management Project	Sultanpur	D&P	1739	0.001	Nilokheri		100%	Work completed
30	Const. of Liquid Waste Management Project	Bajida Roran	D&P	1598	0.150	Nissing	31.12.2021	35%	In Progress
31	Const. of Liquid Waste Management Project	Singhra	D&P	3826	0.150	Nissing	31.12.2021	35%	In Progress
32	Const. of Liquid Waste Management Project	Barota	D&P	2860	0.480	Nissing	31.12.2021	70%	In Progress
33	Const. of Liquid Waste Management Project	Jundla	D&P	13982	2.000	Nissing	31.12.2021	5%	In Progress
34	Const. of Liquid Waste Management Project	Hathlana	D&P	2648	0.300	Nissing	31.12.2021	35%	In Progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
35	Const. of Liquid Waste Management Project	Dadupur Roran	D&P	1768	0.004	Nissing	31.12.2021	80%	In Progress
36	Const. of Liquid Waste Management Project	Kheri Naru	D&P	6381		Nissing	31.12.2021	60%	In Progress
37	Const. of Liquid Waste Management Project	Behlolpur	D&P	1301	0.200	Nissing	31.12.2021	80%	In Progress
38	Const. of Liquid Waste Management Project	Hemda	D&P	463	0.500	Nissing	31.12.2021	50%	In Progress
39	Const. of Liquid Waste Management Project	Budhanpur Viran	D&P	980	0.220	Nissing	31.12.2021	40%	In Progress
40	Const. of Liquid Waste Management Project	Sambhli	D&P	2703	0.200	Nissing	31.12.2021	40%	In Progress
41	Const. of Liquid Waste Management Project	Brass	D&P	8848	0.800	Nissing	31.12.2021	55%	In progress
42	Const. of Liquid Waste Management Project	Brass (Dhola Kuan)	D&P	1000	0.100	Nissing		0%	Land acquisition is under process.

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
43	Const. of Liquid Waste Management Project	Katlaheri	D&P	4527	0.500	Nissing	31.12.2021	40%	In Progress
44	Const. of Liquid Waste Management Project	Prem Khera	D&P	1582	0.050	Nissing		100%	Completed under SBM-G
45	Const. of Liquid Waste Management Project	Kohand	PHED	10153	1.500	Gharaunda		55%	In Progress Village Covered under Maha Gram Scheme and taken by PHED
46	Const. of Liquid Waste Management Project	Kachhwa	PHED	10141	1.500	Karnal			In Progress Village Covered under Maha Gram Scheme and taken by PHED
Total				178337	13.07				

District : Panipat

1	Const. of Five Pond System	Khojkipur	D&P	3968	0.30	Bapoli	31.03.2022	0%	Tender recalled on 12.10.2021
2	Const. of Five Pond System	Raimal	D&P	631	0.08	Bapoli	31.03.2022	12%	In Progress
3	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Raslapur	D&P	1749	0.15	Bapoli	31.03.2022	0%	Offer letter issued to contractor.
4	Const. of Five Pond System	Shimla Gujran	D&P	2464	0.28	Bapoli	31.03.2022	0%	Work order issued
5	Const. of Five Pond System	Tajpur	D&P	1950	0.24	Bapoli	31.03.2022	0%	Tender recalled on 12.10.2021

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
6	Divert the waste water	Ujha	D&P	8773	0.00	Bapoli		100%	Completed
7	Disposal of waste water and construction of nala culvert and pump chamber etc.	Ahar	D&P	7696	0.86	Israna	31.03.2022	10%	In Progress
8	Disposal of waste water and construction of nala culvert and pump chamber etc.	Balana	D&P	3417	0.29	Israna	31.03.2022	0%	Tender recalled on 12.10.2021
9	Divert the waste water	Bandh	D&P	3656	0.26	Israna		100%	Completed
10	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Bhaupur	D&P	1661	0.18	Israna	31.03.2022	0%	Offer letter issued to contractor.
11	Three Pond System	Bijawa	D&P	1742	0.17	Israna	31.12.2021	90%	In Progress
12	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Brahman Majra	D&P	2583	0.27	Israna	31.03.2022	0%	Offer letter issued to contractor.
13	Installation of SBR Based STP	Budsham	D&P	4664	0.46	Israna		0%	Land not available

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
14	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Buwana Lakhu	D&P	7169	0.71	Israna	31.03.2022	0%	Offer letter issued to contractor.
15	Disposal of waste water and construction of nala culvert and pump chamber etc.	Chamrara	D&P	2812	0.24	Israna	31.03.2022	20%	In Progress
16	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Chhichhrana	D&P	3458	0.43	Israna	31.03.2022	0%	Tender recalled on 04.10.2021
17	Nala and Three Pond System	Dahar	D&P	6729	0.75	Israna	31.03.2022	5%	In Progress.
18	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Didwari	D&P	3059	0.38	Israna	31.03.2022	0%	Tender recalled on 04.10.2021
19	-	Gwalra	D&P	3494	0.43	Israna	31.03.2022	0%	Tender recalled on 12.10.2021
20	Disposal of waste water/LWM by constructed wetland technology with 5	Hartari	D&P	1783	0.22	Israna	31.03.2022	0%	Offer letter issued to contractor.

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
	years O&K								
21	Disposal of waste water and dsilting of 2 nos pond	Israna	D&P	9472	0.94	Israna	31.03.2022	0%	Tender recalled on 12.10.2021
22	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Jondhan Kalan	D&P	3001	0.18	Israna	31.03.2022	0%	Offer letter issued to contractor.
23	Divert the waste water	Kaith	D&P	1717	0.01	Israna		100%	Completed
24	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Karad	D&P	3607	0.45	Israna	31.03.2022	0%	Offer letter issued to contractor.
25	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Kakoda	D&P	921	0.11	Israna	31.03.2022	0%	Tender recalled on 04.10.2021
26	Nala and Five Pond System	Khalila Majra	D&P	837	0.10	Israna	31.03.2022	0%	Tender recalled on 12.10.2021
27	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Mandi	D&P	7454	0.79	Israna	31.03.2022	0%	Offer letter issued to contractor.

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
28	Installation of SBR Based STP	Naultha	D&P	8655	0.56	Israna		0%	Land not available
29	Disposal of waste water and construction of nala, barbad wire etc.	Naultha Dungran	D&P	8655	0.26	Israna	31.03.2022	0%	Tender recalled on 12.10.2021
30	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Palri	D&P	3961	0.29	Israna	31.03.2022	0%	Offer letter issued to contractor.
31	Nala & Three Pond System	Pardhana	D&P	3563	0.22	Israna	31.03.2022	0%	Tender recalled on 12.10.2021
32	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Pathri	D&P	2110	0.26	Israna	31.03.2022	0%	Offer letter issued to contractor.
33	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Puthar	D&P	2956	0.36	Israna	31.03.2022	0%	Offer letter issued to contractor.
34	Disposal of waste water/LWM by constructed wetland technology with 5	Seenk	D&P	6219	0.62	Israna	31.03.2022	0%	Offer letter issued to contractor.

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
	years O&K								
35	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Shahpur	D&P	3472	0.43	Israna	31.03.2022	0%	Tender under approval
36	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Adiyana	D&P	6342	0.79	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
37	Digging of pond for disposal of waste water	Ahmadpur Majra	D&P	677	0.08	Madlauda	31.03.2022	20%	In Progress
38	Grey Water Management by Constructed Wetland Technology.	Alupur	D&P	2860	0.35	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
39	-	Atawla	D&P	5233	0.65	Madlauda		0%	Land not available
40	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Bal Jattan	D&P	3045	0.38	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
41	Disposal of waste water/LWM by constructed wetland	Bhader	D&P	3403	0.42	Madlauda	31.03.2022	0%	Offer letter issued to contractor.

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
	technology with 5 years O&K								
42	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Bhalsi	D&P	1663	0.20	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
43	Increasing the capacity of existing pond	Bhandari	D&P	3778	0.47	Madlauda	31.03.2022	90%	In Progress
44	Divert the waste water	Bohli	D&P	5845	0.19	Madlauda		100%	Completed
45	Grey Water Management by Constructed Wetland Technology.	Dharamgarh	D&P	3248	0.40	Madlauda	31.03.2022	25%	In Progress
46	Installation of SBR Based STP	Joshi	D&P	2592	0.32	Madlauda		0%	Land not available
47	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Kalkha	D&P	3968	0.34	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
48	Installation of SBR Based STP	Kawi	D&P		0.86	Madlauda		0%	Land not available
49	Disposal of waste water/LWM by constructed wetland	Khandra	D&P	2153	0.26	Madlauda	31.03.2022	0%	Offer letter issued to contractor.

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
	technology with 5 years O&K								
50	Divert the waste water	Lohari	D&P	3576	0.22	Madlauda		100%	Completed
51	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Nain	D&P	3405	0.17	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
52	Divert the waste water	Rair Kalan	D&P	5399	0.23	Madlauda		100%	Completed
53	Laying of pipeline for disposal of waste water in panchayat land in ekleptus jungle	Shera	D&P	4062	0.50	Madlauda	31.03.2022	15%	In Progress
54	Installation of SBR Based STP	Shodhapur	D&P	6423	0.80	Madlauda		0%	Land not available
55	Const. of Five Pond System	Sutana	D&P	6268	0.78	Madlauda	31.03.2022	0%	Work order issued
56	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Thirana	D&P		0.10	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
57	Digging of pond for disposal of waste water & ekleptus trees will be grown	Untla	D&P	2781	0.34	Madlauda	31.03.2022	25%	In Progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
58	Installation of SBR Based STP	Urlana Kalan	D&P	8759	1.09	Madlauda		0%	Land not available
59	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Urlana Khurd	D&P	3237	0.40	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
60	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Waiser and (Bapnot)	D&P	4107	0.56	Madlauda	31.03.2022	0%	Offer letter issued to contractor.
61	Divert the waste water	Waiser	D&P	4107	0.01	Madlauda		100%	Completed
62	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Assan Kalan	D&P	4960	0.12	Panipat	31.03.2022	0%	Offer letter issued to contractor.
63	Grey Water Management by Constructed Wetland Technology.	Assan Khurd	D&P		0.89	Madlauda			
64	Community Soakage Pit and Nala	Babail	D&P	5748	0.07	Panipat	31.03.2022	65%	Offer letter issued to contractor.
65	Sedimentation tank, nala and	Bhainswal	D&P	1512	0.18	Panipat	31.03.2022	10%	In Progress

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
	pipe line								
66	Construction of nala to divert the water	Binjhol	D&P	5800	0.65	Panipat	31.03.2022	20%	In Progress
67	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Chandoli	D&P	2282	0.26	Panipat	31.03.2022	0%	Offer letter issued to contractor.
68	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Faridpur	D&P	2237	0.17	Panipat	31.03.2022	0%	Offer letter issued to contractor.
69	Disposal of waste water/LWM by constructed wetland technology with 5 years O&K	Jattal	D&P	3645	0.18	Panipat	31.03.2022	0%	Offer letter issued to contractor.
70	Installation of SBR Based STP	Kabri	D&P		0.70	Panipat		0%	Land not available
71	Laying of pipeline for disposal of waste water	Khotpura	D&P	2536	0.22	Panipat	31.03.2022	25%	In Progress
72	Five pond, nala & screening chamber	Mahmadpur	D&P	2085	0.11	Panipat	31.03.2022	10%	In Progress
73	Divert the waste water	Rajapur	D&P	3327	0.28	Panipat		100%	Completed

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
74	Five Pond System	Kurar	D&P	3607	0.45	Sanoli Khurd	31.03.2022	95%	Completed
75	Sewage Treatment Plant (STP)	Madlauda	PHED	14356	0.89	Madlauda		0%	Being Maha Gram this village has been taken up by Public Health Department for treatment of waste water.
76	Sewage Treatment Plant (STP)	Dadlana	PHED	11413	1.43	Panipat		0%	PHED in progress Being Maha Gram this village has been taken up by Public Health Department for treatment of waste water.
77	Under village Siwah Sewage treatment Plant (STP)	Nangel Kheri	PHED		1.00	Panipat		0%	Village Nangel Kheri is Maha Gram. DPR of this village is under preparation by PHED. PHED will lay the sewer line to connect waste water of this village to STP of village Siwah.
78	Sewage Treatment Plant (STP)	Siwah	PHED	13680	1.71	Panipat		5%	Being Maha Gram this village has been taken up by Public Health Department for treatment of waste water.
79	Sewage Treatment Plant (STP)	Chulkana	PHED	11793	0.36	Samalkha		0%	Being Maha Gram this village has been taken up by Public Health Department for treatment of waste water.
80	Sewage Treatment Plant (STP)	Ranamajra	PHED	12355	0.70	Sanoli Khurd		0%	Being Maha Gram this village has been taken up by Public Health Department for treatment of waste water.
Total				338325	33.56				
District : Gurugram									
1		Khoh	D&P	5041	0.130			100%	Work completed (connected to CETP Manesar)
2		Baskusla	D&P	3215	0.180			100%	Work completed (connected to CETP Manesar)
3		KASAN	D&P	8628	0.930			100%	Work completed (connected to CETP Manesar)
4		Manesar	D&P	93158	10.090			100%	Work completed (connected to CETP Manesar)

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
5		Bashariya	D&P	1555	0.090			100%	Work completed (connected to CETP Manesar)
6		Dhana	D&P	6560	0.080			100%	Work completed (connected to CETP Manesar)
7	Const. of Seenchewal Pond	Bamdoli	D&P	800	0.080			100%	Work Completed
8	Connecting Drain to STP	Dharampur	D&P	1491	0.300			100%	Work Completed
9		Nawada Fatehpur	ULBD	3775	0.480				Presently no waste water falls in Yamuna river directly/indirectly. But due to urbanisation of area near village waste water may be falls in Yamuna river in future. In anticipation GMDA has agreed vide letter no. 1511 dated 04-06-19 to connect the village waste water line to master sewer line after the main Master sewer line will be functional and funds for connection will be bear by Gram Panchayat. Now village transferred to MC, Manesar vide Gazzette notification no. S058/HA.6/1994/S.3/2020 dt. 24.12.2021
10		Sikanderpur	ULBD	3038	0.170				-do-
11		Badha	ULBD	2200	0.120				-do-
12		Kakrola	ULBD	4074	0.220				-do-
13		Hayatpur	ULBD	3372	0.190				-do-
14		Daulatabad	ULBD	6913	0.330				Presently no waste water falls in Yamuna river directly/indirectly. But due to urbanisation of area near village waste water may be falls in Yamuna river in future. In anticipation GMDA has agreed vide letter no. 1511 dated 04-06-19 to

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
									connect the village waste water line to master sewer line after the main Master sewer line will be functional and funds for connection will be bear by Gram Panchayat. Now village transferred to MC, Gurugram vide Gazette notification no. 59/HA.16/1994/S.3/2020 dt. 28.12.2021
15		Nakhrola	ULBD	3760	0.211				Presently no waste water falls in Yamuna river directly/indirectly. But due to urbanisation of area near village waste water may be falls in Yamuna river in future. In anticipation GMDA has agreed vide letter no. 1511 dated 04-06-19 to connect the village waste water line to master sewer line after the main Master sewer line will be functional and funds for connection will be bear by Gram Panchayat. Now village transferred to MC, Manesar vide Gazette notification no. S058/HA.6/1994/S.3/2020 dt. 24.12.2021
16		Mahomadheri	ULBD	691	0.040				Presently no waste water falls in Yamuna river directly/indirectly. But due to urbanisation of area near village waste water may be falls in Yamuna river in future. In anticipation GMDA has agreed vide letter no. 1511 dated 04-06-19 to connect the village waste water line to master sewer line after the main Master sewer line will be functional and funds for connection will be bear by Gram

S. No.	Name of Work	Name of Village	Deptt,	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
									Panchayat. Now village transferred to MC, Gurugram vide Gazette notification no. 59/HA.16/1994/S.3/2020 dt. 28.12.2021
17		Rampura	ULBD	870	0.050				Presently no waste water falls in Yamuna river directly/indirectly. But due to urbanisation of area near village waste water may be falls in Yamuna river in future. In anticipation GMDA has agreed vide letter no. 1511 dated 04-06-19 to connect the village waste water line to master sewer line after the main Master sewer line will be functional and funds for connection will be bear by Gram Panchayat. Now village transferred to MC, Manesar vide Gazette notification no. S058/HA.6/1994/S.3/2020 dt. 24.12.2021
18		Dhankot	GMDA	5585	0.980				Work is being executed by the GMDA as desposit work. Work order issued to the agency vide GMDA Lt. no. 293 dt. 07.09.2020. Land has been provided vide Lt. dt. 14.12.2020 but demarcation pending.
19		Bajghera	GMDA	3640	0.210				Work is being executed by the GMDA as desposit work. Work order issued to the agency vide GMDA Lt. no. 284 dt. 07.09.2020. Land has been provided vide Lt. dt. 14.12.2020. Works is in progress as per report of SE (GMDA)
Total				158366	14.88				
District : Faridabad									

S. No.	Name of Work	Name of Village	Deptt.	Population	Quantum of flow (in MLD)	Name of Block	Target date	latest progress	Remarks
1		Chhainsa	D&P	12463	2.1		2 years after release of funds	0%	Purchase of land through e-bhoomi portal in process.
2		Mohna	D&P	9859	1.54		-do-	0%	-do-
3		Chandpur	D&P	3202	0.5		-do-	0%	-do-
4		Immamudinpur	D&P	935	0.25		-do-	0%	-do-
5		Shahajahnpur	D&P	2393	0.45		-do-	0%	-do-
6		Sahupura Khadar	D&P	1580	0.2		-do-	0%	-do-
7		Arua	D&P	2963	0.53		-do-	0%	-do-
8		Ghurasan	D&P	756	0.13		-do-	0%	-do-
9		Rajpur Kalan	D&P	1970	0.3			100%	Completed by GP by diverting water.
10		Palwali	ULBD	2807	0.43				
11		Tikawali	ULBD	3313	0.485				
Total				36121	6			0%	
District : Palwal									
1		Bilchpur	D&P	652	0.000		31.03.2022	0%	Work in progress
2		Tappa	D&P	1228	0.005		31.03.2022	0%	Work in progress
3		Gorwari	D&P	679	0.126		31.03.2022	0%	Work in progress
Total				2559	0.131				

Latest status of villages in the catchment of river Ghaggar

Sr. No.	District	Name of Work	Deptt.	Population	Quantum of Flow (in MLD)	Name of Village	Revised target date of completion, if any	Physical Progress in % age	Remarks
1	Panchkula	Construction of Sokage Pit & Drain (Nala)	D&P	905	0.010	Dholuwal	30.06.2021	100%	Work completed

Sr. No.	District	Name of Work	Deptt.	Population	Quantum of Flow (in MLD)	Name of Village	Revised target date of completion, if any	Physical Progress in % age	Remarks
2		Construction of Sokage Pit & Drain (Nala)	D&P	532	0.020	Burjkotia	30.06.2021	100%	Work completed
3		Construction of Sokage Pit & Drain (Nala)	D&P	2238	0.025	Toda	30.06.2021	100%	Work completed
4		Construction of Sokage Pit & Drain (Nala)	D&P	4404	0.018	Mouli	30.06.2021	100%	Work completed
5		Construction of Sokage Pit & Drain (Nala)	D&P	1134	0.025	Khetpurali	31.12.2021	75%	In Progress, Revised estimate amounting to Rs.14.60 lakh has been sent to Govt. for sanction of funds. The revised estimate propose lifting of waste water and wet land technology has been made, treated water used for irrigation purpose
6		Construction of Sokage Pit & Drain (Nala)	D&P	1241	0.015	Rehor	30.06.2021	100%	Work completed
7		Construction of Sokage Pit & Drain (Nala)	D&P	1210	0.025	Bharoli	30.06.2021	100%	Work completed
Total (District : Panchkula)				11664	0.14				
1	Kaithal	Const. of Development of Pond on Sinchewala Model	D&P	641	0.500	Shihali	31.12.2021	90%	Work in progress
2		Const. of Development of Pond on Sinchewala Model	D&P	1390	0.700	Paprara	31.12.2021	90%	-do-
3		Const. of Development of Pond on Sinchewala Model	D&P	815	0.400	Kasoli	31.12.2021	35%	Work in progress
4		Const. of Development of Pond on Sinchewala Model	D&P	1389	0.600	Mangra	30.06.2021	100%	Work completed

Sr. No.	District	Name of Work	Deptt.	Population	Quantum of Flow (in MLD)	Name of Village	Revised target date of completion, if any	Physical Progress in % age	Remarks
5		Const. of LWM Project	D&P	1253	0.200	Ratta Khera Lukman	31.03.2022	60%	Work in progress
6		Const. of Development of Pond on Sinchewala Model	D&P	996	0.200	Lalpur	31.12.2021	90%	Work in progress
7		Const. of Development of Pond on Sinchewala Model	D&P	307	0.300	Bubakpur	31.12.2021	80%	-do-
8	Kaithal	Const. of Development of Pond on Sinchewala Model	D&P	897	0.013	Nandgarh	31.12.2021	80%	-do-
9		Const. of Development of Pond on Sinchewala Model	D&P	667	1.000	Chhanna Jatan	30.06.2021	100%	Work completed
10		Laying of RCC pipe line for disposal of dirty water	D&P	2414	0.270	Kutabpur	31.12.2021	30%	Work order issued vide It. no. 1183 dt. 14.02.2020. Work in progress. Letter/case submitted to XEN, WS Division, Kaithal for granting NOC for the work to be taken up alongwith Bandh, NOC awaited. 2 acre land required for excavation of pond, given on lease by GP and will be available in the month of April, 2021 after harvesting of crops.
11		Const. of LWM Project	D&P	6495	2.000	Ghuhna		100%	Work completed
12		Const. of Liquied Based Management Project	D&P	4421	0.100	Sirta	31.12.2021	45%	Work is in progress
13		Const. of Liquied Based Management Project	D&P	3899	0.370	Manas	31.12.2021	55%	Work is in progress

Sr. No.	District	Name of Work	Deptt.	Population	Quantum of Flow (in MLD)	Name of Village	Revised target date of completion, if any	Physical Progress in % age	Remarks	
14		Const. of LWM Project	D&P	1434	0.300	Jagdishpura	31.12.2021	65%	GP has diverted waste water by construct nala at their own level. Now, there is dispute between villagers regarding diversion of waste water in Nala. Work in progress	
15		Const. of Treatment for waste water treatment through five pond system	D&P	5286	1.000	Geong	30.06.2021	100%	Work completed	
16		Const. of LWM Project	D&P	2779	1.100	Patti Afgan	31.03.2022	0%	In Progress	
17		Const. of LWM Project	D&P	6018	0.500	Kakaut (2 in list)	31.03.2022	0%	In Progress	
18		Const. of work Liquied based Management Project	D&P	4309	0.700	Titram	31.12.2021	70%	Work is in progress	
19		Const. of LWM Project	D&P	3241	0.294	Sega	31.03.2022	30%	Work in progress	
20		Const. of LWM Project	D&P	5964	0.130	Teontha	31.03.2022	10%	Work in progress	
21		Development of pond under NGT	D&P	4707	0.500	Sakra	31.12.2021	75%	Work is in progress	
22		Const. of Five Pond System	D&P	2627	0.350	Khanpur	31.12.2021	65%	Work is in progress	
23		Const. of Liquied Based Management Project	D&P	2910	0.420	Kangthali	31.12.2021	60%	Work is in progress	
24		Kaithal	Const. of LWM Project	D&P	2011	0.230	Ujhana	31.03.2022	10%	Work is in progress
25			Const. of LWM Project	D&P		0.400	Harnola	31.12.2021	70%	In progress at new site. (sanctioned under SBM-G)

Sr. No.	District	Name of Work	Deptt.	Population	Quantum of Flow (in MLD)	Name of Village	Revised target date of completion, if any	Physical Progress in % age	Remarks
26		Laying of RCC pipe line for Drarinage of waste water from Village to pond	D&P	2435	0.800	Sair	31.12.2021	75%	Work in progress.
27		Const. of Liquied Based Management Project	D&P	4197	0.140	Kakheri	31.12.2021	80%	Work in progress.
28		Const. of LWM Project	PHED	11896	1.050	Kaul (3 in list)		0%	(PHED) For one pond. Micro Irrigation project is under construction by CADA Department. For remaining points. This village falls under Maha Gram Yojna. There for Sewer system is to be provided by PHED.
29		STP	PHED	14051	0.320	Keorak		50%	work is already in progress under Mahagram Yojna by PHED.
Total (District : Kaithal)				99449	14.89				
1	Fatehabad	Const. of Wetland	D&P		0.400	Talwara	31.03.2022	0%	In Progress
2		Const. of Wetland	D&P	2848	0.200	Talwari	31.03.2022	0%	In Progress
3		Construction of Sinchewala Model	D&P	2290	0.010	Kanwalgarh	30.06.2021	100%	Work completed
4		Construction of Sinchewala Model	D&P	1504	0.400	Talwari Dhani	30.06.2021	100%	Work completed
5		Construction of Sinchewala Model	D&P	4103	0.010	Sadhanwas	31.12.2021	20%	Work is in progress & held up due to court stay.
6		Const SLWM 3 Pond System	D&P	564	0.010	Kahirpur	30.06.2021	100%	Work completed
7		Const SLWM 3 Pond System	D&P	612	0.200	Malwala	30.06.2021	100%	Work completed
Total (District : Fatehabad)				11921	1.23				

Sr. No.	District	Name of Work	Deptt.	Population	Quantum of Flow (in MLD)	Name of Village	Revised target date of completion, if any	Physical Progress in % age	Remarks
1	Sirsa	Const. of SLWM	D&P	2079	0.200	Mallewala	31.12.2021	95%	Work completed
2		Const. of LWM	D&P	1097	0.118	Amritsar Kalan	30.06.2021	100%	Work completed
Total (District : Sirsa)				3176	0.32				