

I/57899/2021

**HSPCB****Date:-13/08/2021****To**

HARYANA STATE POLLUTION CONTROL BOARD
C-11, SECTOR-6, PANCHKULA
Ph. 0172-2577870-73
E-mail:hspcbho@gmail.com

1. The Secretary, Government of India,
Ministry of Jal Shakti, Department of Water Resources,
River Development & Ganga Rejuvenation,
Shram Shakti Bhawan, Rafi Marg,
New Delhi.
2. The Member Secretary,
Central Pollution Control Board,
Parivesh Bhawan, East Arjun Nagar,
New Delhi

Sub:- Monthly progress Report by State of Haryana regarding Ghaggar and Yamuna Action Plan for the month of June,2021.

Sir,

Kindly refer to the subject noted above.

In this connection, it is intimated that there are two polluted river stretches in the State of Haryana i.e. river Ghaggar and Yamuna. I have been directed to enclose herewith the progress report of Ghaggar and Yamuna Action Plan of Haryana for the month of June,2021 on the prescribed format for your kind information and necessary action please.

DA/ As above

Janhvi
Sr. Env. Engineer(HQ)
For Chairperson

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Haryana
Upto June, 2021

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately

✓ Ghaggar catchment
Urban Population – 25,38,665

▪ Yamuna catchment
Urban Population – 62,79,643

❖ Other areas-
Urban Population- 11,29,576

II. Estimated Sewage Generation (MLD):

✓ Ghaggar catchment
274.06 MLD sewage generation

▪ Yamuna catchment
1013.75 MLD sewage generation

❖ Other areas-
87.1 MLD

III. Details of Sewage Treatment Plant:

• Existing no. of STPs and Treatment Capacity (in MLD):

✓ Ghaggar
61 STPs of treatment capacity of 527.25 MLD

▪ Yamuna
59 STPs of treatment capacity of 1072.2 MLD

❖ Other areas-
35 STPs of treatment capacity of 224.5 MLD.

• Capacity Utilization of existing STPs:

✓ Ghaggar
274.06 MLD effluent reaching STPs.

▪ Yamuna
734.12 MLD effluent reaching STPs.

❖ Other areas-
108.4 MLD effluent reaching STPs.

- **MLD of sewage being treated through Alternate technology:**

NIL

- **Gap in Treatment Capacity in MLD:**

- ✓ **Ghaggar**

There is Gap of 8.64 MLD in the installed treatment capacity at present in comparison to requirement i.e. sewage generation in some towns in catchment of river Ghaggar i.e. Kalka (8.64 MLD).

- **Yamuna**

There is Gap of 118.68 MLD in the installed treatment capacity at present in comparison to requirement i.e. sewage generation in some towns in catchment of river Yamuna i.e. Faridabad (107.7 MLD), Indri (0.38) and Palwal(10.6 MLD).

- **No. of Operational STPs:**

Ghaggar

There are total 61 STPs installed in the catchment of river Ghaggar with the capacity of 527.25 MLD. As per latest status, 5 STP is not meeting the prescribed parameters. The list is enclosed as **Annexure-1**.

Yamuna

There are total 59 STPs installed in the catchment of river Yamuna with the capacity of 1072.2 MLD. As per latest status, 6 STPs are not meeting the prescribed parameters. The list is enclosed as **Annexure-2**.

Other Areas

35 STPs of 224.5 MLD capacity are installed in the other areas not following in the catchment of rivers. Out of these 6 STPs are not meeting the prescribed limits.

The details of all the existing STPs in the state are given in the table as under:-

Table:- Details of each existing STP in the State

Sr. No.	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STPs
Ghaggar Catchment					
1	Naraingarh	3	2.46	Operational	Non Complying in F. Coli
2	Ambala	44.25	44.15	Operational	Non Complying in F. Coli. and 1 STP is complying & 1 STP non-complying (2 MLD STP, Sec-7, Urban Estate, Ambala (BOD-10)

Sr. No.	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STPs
3	Ratia	6.5	4.01	Operational	Non Complying in F. Coli
4	Tohana	10	6.89	Operational	Non Complying in F. Coli
5	Jhakal Mandi	3	1.38	Operational	Non Complying in F. Coli
6	Fatehabad	25	7.64	Operational	Non Complying in F. Coli. and 2 STP is complying & 2 STP non-complying i.e. 10 MLD Bhodia Khera & 6.5 MLD Ratia, Fatehabad (BOD-10).
7	Hisar	82	39.02	Operational	Non Complying in F. Coli (1 STP Non-complying 4 MLD Kaimri Road, Hisar)
8	Narnaund	4	1.86	Operational	Non Complying in F. Coli
9	Narwana	9.25	6.7	Operational	Non Complying in F. Coli
10	Uchana	3.5	1.81	Operational	Non Complying in F. Coli
11	Jind	37	18.09	Operational	Non Complying in F. Coli
12	Safidon	9	3.75	Operational	Non Complying in F. Coli
13	Cheeka	10	4.2	Operational	Non Complying in F. Coli
14	Kaithal	37.5	15.65	Operational	Non Complying in F. Coli and 2 STP is complying
15	Kalayatt	5	2.01	Operational	Non Complying in F. Coli
16	Pundri	3.5	2.03	Operational	Non Complying in F. Coli
17	Shahbad	11.5	4.6	Operational	Complying
18	Pehowa	8	4.19	Operational	Non Complying in F. Coli
19	Thanesar	40	16.75	Operational	2 STPs are Complying
20	Kalka	4.75	13.39	Operational	Non Complying in F. Coli
21	Pinjore	5	4.75	Operational	Non Complying in F. Coli
22	Panchkula	81	34.28	Operational	Non Complying in F. Coli
23	Mandi Dabwali	16.5	5.71	Operational	Non Complying in F. Coli
24	Kalanwali	9.5	2.38	Operational	Non Complying in F. Coli

Sr. No.	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STPs
25	Sirsa	45	19.71	Operational	Non Complying in F. Coli
26	Rania	6	2.71	Operational	Non Complying in F. Coli
27	Ellenabad	7.5	3.94	Operational	Non Complying (BOD-10)
Total		527.25	274.06		
Yamuna Catchment					
1	Jagadhri	24	59.5	Operational	Complying
2	Yamunanagar	55		Operational	Non Complying in F. Coli and 1 STP is complying
3	Radaur	3.5	2	Operational	Non Complying in F. Coli
4	Chhachhrauli	3	1.75	Operational	Non Complying in F. Coli
5	Ladwa	7	5	Operational	Complying
6	Nilokheri	6	3.5	Operational	Non Complying in F. Coli
7	Taraori	5.5	3.8	Operational	Non Complying in F. Coli
8	Indri	4	2.35	Operational	Non Complying in F. Coli
9	Karnal	76	59	Operational	Non Complying in F. Coli
10	Nissing	4	2.3	Operational	Non Complying in F. Coli
11	Gharaunda	7	4.7	Operational	Non Complying in F. Coli
12	Panipat	120.8	77.87	Operational	Non Complying in F. Coli and 1 STP is complying.
13	Samalkha	5	2.82	Operational	Non Complying in F. Coli
14	Gohana	11.3	8.72	Operational	Non Complying in F. Coli
15	Ganaur	7	5.5	Operational	Non Complying in F. Coli
16	Sonepat	62.5	10.5	Operational	Non Complying in F. Coli and 1 STP is complying.
17	Kharkhoda	4.5	2	Operational	Non Complying in F. Coli
18	Maham	5	2.65	Operational	Non Complying in F. Coli
19	Rohtak	93.5	49.7	Operational	1 STP is Non Complying (Sec-25, Rohtak by HSVP) and 4 STPs are non complying in F. Coli.
20	Kalanaur	3.5	2.5	Operational	Non Complying in F. Coli

Sr. No.	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STPs
21	Sampla	4	2.66	Operational	Non Complying in F. Coli
22	Beri	2	1.72	Operational	Non Complying in F. Coli
23	Bahadurgarh	64	22.6	Operational	1 STP Non-Complying (18 MLD STP, Linepar, Bahadurgarh by PHED) and 2 STPs are non complying in F. Coli.
24	Jhajjar	10.5	6.45	Operational	Non Complying in F. Coli
25	Taoru	4.5	2.6	Operational	Non Complying in F. Coli
26	Gurugram	388	344	Operational	1 STP Non-Complying, 3 STPs are non complying in F. Coli and 1 STP is complying.
27	Nuh	3.6	2.3	Operational	Non Complying in F. Coli
28	Ferozepur jhirka	5	2.45	Operational	Non Complying in F. Coli
29	Punahana	4.5	1.25	Operational	Non Complying in F. Coli
30	Faridabad	52.5	25	Operational	1 STP Non Complying (45 MLD Badshahpur, Faridabad) and 1 STP is trial run
31	Palwal	9	9	Operational	Non Complying in F. Coli
32	Hathin	4.5	2.08	Operational	Non Complying in F. Coli
33	Hassanpur	3	1.25	Operational	Non Complying (BOD 10)
34	Hodal	9	4.6	Operational	Non Complying (BOD 10)
Total		1072.2	734.12		
Other STPs					
1	Sohna	6	4.5	Operational	Non Complying in F. Coli
2	Pataudi	4.5	2.8	Operational	Non Complying in F. Coli
3	Farrukhnagar	3	2.8	Operational	Non Complying in F. Coli
4	Haily Mandi	5.5	1.85	Operational	Non Complying in F. Coli
5	Julana	4	2.1	Operational	Non Complying in F. Coli
6	Dhana Road, Bhiwani	10		Operational	Non Complying in F. Coli
7	Bhiwani	10		Operational	Non Complying in F. Coli
8	Bhiwani	15	8.2	Operational	Non Complying in F. Coli
9	Bhiwani	15	8.24	Operational	Non Complying in F. Coli
10	Charkhi	5	3.5	Operational	Non Complying in F. Coli

Sr. No.	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STPs
	Dadri				
11	Charkhi Dadri	5	1.5	Operational	Non Complying in F. Coli
12	Bawani Khera	4.5	2.5	Operational	Non Complying in F. Coli
13	Loharu	3.5	1.84	Operational	Non Complying in F. Coli
14	Tosham	3	1.76	Operational	Non Complying in F. Coli
15	Siwani	4	2.53	Operational	Non Complying in F. Coli
16	Mohindergarh	6.5	3.3	Operational	Non Complying in F. Coli
17	Ateli Mandi	2	0.9	Operational	Non Complying in F. Coli
18	Kanina	3	1.25	Operational	Non Complying in F. Coli
19	Rewari Road, Narnaul	7.5	5	Operational	Non Complying in F. Coli
20	Bawal	3	1.7	Operational	Non Complying in F. Coli
21	Rewari	6.5	5	Operational	Non Complying
22	Rewari	8	3.7	Operational	Non Complying (10 BOD)
23	Rewari	16	10.22	Operational	Non Complying
24	Dharuhera	9.5	3.5	Operational	Non Complying in F. Coli
25	Kosli	3	1.32	Operational	Non Complying in F. Coli
26	Barara	4	2.64	Operational	Non Complying (10 BOD)
27	Assandh	5	3.52	Operational	Non Complying in F. Coli
28	Hansi	6.5	2.98	Operational	Non Complying (10 BOD)
29	Dhani Gram, Barwala	6	5.74	Operational	Non Complying in F. Coli
30	Uklana	6.5	1.75	Operational	Non Complying (10 BOD)
31	Dhani Kushal, Bhiwani Road, Hansi	5	3.5	Operational	Non Complying in F. Coli
32	Lalpura-Jind Road, Hansi	7.5	5	Operational	Non Complying in F. Coli
33	Bhiwani	10	1.5	Operational	Non Complying in F. Coli
34	Dharuhera	5	1.75	Operational	Non Complying in F. Coli
35	Near Chinkara Rest House, Rewari Road, Narnaul	6		Operational	Non Complying in F. Coli
Total		224.5	108.39		

B Details of under construction STPs in the State

Sr. No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
Ghaggar Catchment					
1	12 Cross Road, Ambala	12	29%	215311 House sewer connections provided in the Ghaggar Catchment.	31.12.2021
2	Khatoli	0.75	98%		31.10.2021
3	Sukhdarshanapur	0.75	99%		31.07.2021
4	Billa	0.75	92%		31.10.2021
5	Khuda Khurd, Ambala	12	34%		31.12.2021
6	Babyal	10	85%		31.08.2021
7	Shahpur Machhonda	7.5	25%		31.03.2022
8	Saketri-STP	1.5	55%		31.10.2021
9	Sirsa	7.5	84%		31.12.2021
	Total	52.75			
Yamuna Catchment					
1	Baddi Majra, Yamuna Nagar	10	99%	195520 House sewer connections provided in the Yamuna Catchment.	31.07.2021
2	Shiv Colony, Karnal	8	79%		31.12.2021
3	Phooshgarh, Karnal	20	80%		31.12.2021
4	Garhi Bohar, Rohak	12	78%		31.10.2021
5	Singhpura, Rohtak	10	98%		31.10.2021
6	Peer Bodhi, Rohak	15	24%		30.09.2022
7	Bandwari(Shifted from Sihi/Khedki Daula)	1	80%		30.09.2021
8	Faridabad, sector-21	10	16%		30.06.2022
9	Kithwari	10	48%		31.03.2022
10	Jodhpur Road, Palwal	15	55%		31.03.2022
11	Ferozpur, Palwal	2.5	55%		31.03.2022
12	Sonepat (Aterna)	15	54%		31.12.2021
13	Murthal Sonepat	3	30%		30.11.2022
14	Jhazgarh	20	20%		31.12.2021

Sr. No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
15	Dhankot, Gurugram	2	0%		31.12.2021
16	Bajghera	2	15%		31.12.2021
17	Rohtak	10	70%		31.12.2021
18	Mirjapur, Faridabad	80	17%		30.11.2022
19	Partapgarh, Faridabad	100	23%		30.11.2022
20	Faridabad	30	45%		30.06.2022
	Total	375.5			

Details of proposed STPs in the State

Sr. No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
Ghaggar Catchment				
1	Sector-32, Ambala Cantt.	5	Sewage is lifted to the existing 2 MLD STP of HSVP in Ambala.	31.12.2027
2	Naraingarh, Ambala	1	Sewage is lifted to the existing STP of PHED in Naraingarh.	31.12.2024
3	Pinjore, Panchkula	8	No discharge yet.	31.12.2027
4	Jind	5	The existing 10 MLD STP is sufficient.	31.12.2027
5	Hansi	5	Present discharge, though very little, is being treated in existing STP.	31.12.2027
6	Hisar	10	Sewage is lifted to the existing 15 MLD STP of HSVP in Hisar.	31.12.2024
7	Hisar	5	No discharge yet.	31.12.2026
Yamuna Catchment				
1	Manesar and Naharpur Kasan, Gurugram	25	Tender floated and Bids opened.	31.03.2022
2	Dev Colony,	15	Due to single bid in the tender the	30.09.2022

Sr. No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
	Panipat		tender is again floated with the date of opening as 15.06.2021.	
3	Barsat Road, Panipat	25		30.09.2022

IV. Details of Industrial Pollution:

Sr. No.	River stretch	No. of industries	Quantum of effluent generated (in MLD)	No. of industries having ETPs	No. of industries connected to CETPs
1	Yamuna	3474	121.11	3474	814
2	Ghaggar	252	5.2	252	28
	Total	3726	126.31	3729	842

- Number and total capacity of CETPs (details of existing/ under construction / proposed)

Sr. No.	River stretch	Existing CETPs		Under construction CETPs		Proposed CETPs	
		No.	Capacity (in MLD)	No.	Capacity (in MLD)	No.	Capacity (in MLD)
1	Yamuna	14	161.5	3	19	5	145.5
2	Ghaggar	4	6.1	0	0	2	3
3	Other Areas	1	22.5	0	0	0	0
	Total	19	190.1	3	19	7	148.5

- Status of compliance and operation of the CETPs.
Ghaggar Catchment

Town	No. of industries	Industrial Discharge (in MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Naraingarh	10	0.002	All units have Installed ETPs	0
Ambala	69	1.2		Existing – 2 CETP of 5.5 MLD capacity (0.5 MLD CETP is non complying and 5 MLD capacity is complying as per latest A/Rs
Jind	No industry in catchment of river/drains of	0		Existing- 1 CETP of 0.1 MLD capacity is non complying.

Town	No. of industries	Industrial Discharge (in MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	Ghaggar			Proposed-1 CETP of 1.5 MLD capacity.
Shahbad	4	0.001		0
Pehowa	3	3.4		0
Kurukshetra	26	0.036		0
Kalka	8	0.01		0
Barwala	20	0.07		Existing- 1 CETP of 0.5 MLD capacity and the same is complying as per latest A/R
Panchkula	112	0.5		0
Sirsa	0	0		Proposed- 1 CETP of 1.5 MLD capacity.
Total	252	5.2		

Yamuna Catchment

Town	No. of industries	Industrial Discharge (In MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Jagadhri/ Yamunanagar	207	18.4	All units have Installed ETPs	Under construction-1 CETP of 3 MLD capacity
Karnal	310	18.4		0
Panipat	286	24.3		Existing- 3 CETPs (1 CETP is complying and 2 CETPs are non complying)
Sonepat	789	21.8		Existing- 4 CETPs of 25.2, all are complying. Under construction- 1 CETP of 6 capacity.
Rohtak	89	1.4		Existing- 2 CETPs of 13 (1 CETP of 3 MLD is under trial run and the other CETP of 10 MLD at IMT Rohtak is complying)
Jhajjar	311	5.4		Existing- 1 CETP of 12.5 MLD and the same is complying. Under Construction-1 CETP of 10 MLD capacity
Gurugram	775	13.27		Existing- 2 CETPs of 55.2 MLD and are complying. Proposed- 3 CETPs of 30.5 MLD capacity.
Nuh	39	1.5		0

Town	No. of industries	Industrial Discharge (In MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Palwal	76	7.7		0
Faridabad	592	8.94		Existing- 2 CETPs of 11.1 MLD are complying. Proposed- 2 CETPs of 115 capacity.
Total	3474	121.11		

The list is enclosed is as under:-

Sr. No.	Name of CETP	Capacity in MLD	Deptt.	Analysis report no. and date	Compliance status
River Yamuna					
1	IE Rai, Sonapat	5	HSIIDC	1372 dt. 15.06.2021	Complying
2	IE Barhi, Sonapat	16	HSIIDC	1370 dt. 15.06.2021	Complying
3	IE Kundli, Sonapat	4	HSIIDC	1371 dt. 15.06.2021	Complying
4	IE Murthal, Sonapat	0.2	HSIIDC	1373 dt. 15.06.2021	Complying
5	IMT Rohtak	10	HSIIDC	436-437dt. 26.06.2021	Complying
6	IE Kutana, Rohtak	3	HSIIDC	Under trial run	
7	IE Panipat Refinery Complex, Panipat	2.5	HSIIDC	Could not be functional, due to Non availability of sufficient effluent	
8	HSIIDC Sector 16-17, Bahadurgarh	12.5	HSIIDC	430-431dt. 26.06.2021	Complying
9	IMT faridabad	10.5	HSIIDC	53 dt. 17.05.2021	Complying
10	IMT Manesar, Gurugram	55	HSIIDC	112-113 dt. 18.05.2021	Complying
11	Sector-29, Panipat	21	HSVP	1307 dt. 07.06.2021	Non-Complying
12	Sector-29, Panipat	21	HSVP	1308 dt. 07.06.2021	Non-Complying
13	Faridabad Electroplaters Association	0.6	Private	77 dt. 15.06.2021	Complying
14	Industrial Area, Sector-37, Gurugram	0.2	Private	160-161 dt. 11.06.2021	Complying
River Ghaggar					
15	IE Barwala, Panchkula	0.5	HSIIDC	1374 dt. 16.06.2021	Complying
16	Ambala Cantt.	0.5	HSIIDC	1213 dt.	Non Complying

Sr. No.	Name of CETP	Capacity in MLD	Deptt.	Analysis report no. and date	Compliance status
				15.06.2021	
17	Saha, Ambala	5	HSI IDC	1212 dt. 15.06.2021	Complying
18	I. E. Jind	0.1	HSI IDC	396-397 dt. 22.06.2021	Non Complying
Other areas					
19	IMT Bawal, Rewari	22.5	HSI IDC	271-272 dt. 30.06.2021	Complying
	Total capacity	190.1			

V. **Solid Waste Management:**

- **Total number of Urban Local Bodies and their Population.**

There are 88 Municipalities in Haryana and the population of all Municipalities is 92,11,050 as per Census 2011.

- **Current Municipal Solid Waste Generation.**

5387 TPD

- **Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio methanation, MRF etc.**

There are three existing operational centralized Waste to Compost (WTC) processing facilities in the State at Rohtak (150 TPD), Sirsa (50 TPD) & Karnal (150 TPD). Apart from the above, three Bio-Methanation Facilities are also operational in Faridabad, Panchkula and Radaur and one Bio-CNG plant is operational in Karnal. Further, there are 1800 compost pits in various MCs and there are also 1466 pits for horticulture waste. In addition, 12 approx. 2000 household pits have been constructed to encourage the households for home composting. For processing of dry waste 395 Material Recovery Facilities (MRF) has also been constructed in 39 Municipalities.

Further, Waste to Energy Plant at ISWM Sonapat-Panipat Cluster is expected to achieve Commercial Operation Date by May, 2021.

- **Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)**

Integrated Centralized Waste Processing Approach (Cluster Wise) is being adopted as a long-term approach, with an overall objective to setup regional Waste to Energy, Waste to Compost + RDF processing facilities and Secured Sanitary landfills for scientific disposal of Solid Waste. This approach is more covered considering the constraints posed by the decentralized approach and its sustainability over long run.

As part of this approach, total 13 Clusters have been formed covering all the 87 ULBs of Haryana. Also, under this approach the projects will be set up on PPP mode and single agency/concessionaire will be responsible for Door to Door Collection, transportation, processing and disposal of Solid Waste for a concession period of 22 years.

Currently 2 Waste to Energy Cluster Projects namely Sonapat-Panipat and Gurugram-Faridabad have been awarded and construction of Sonapat-Panipat Cluster (500 TPD) Waste to Energy project is under progress and 60% construction have been finished with proposed tentative commissioning by March 2021. The Environmental Clearance of Gurugram-Faridabad (1500 TPD) Waste to Energy Projects has been granted. The construction of the plant is likely to start soon. Once commissioned these two projects alone will cater to 13 approx. 40% processing of entire waste being generated in the state.

Remaining eleven (11) clusters are Open Technology Clusters. The details of 13 clusters are attached at **Annexure-3**.

- **No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)**

Presently Municipal Corporation, Gurugram has established a 300 TPD Construction and Demolition Waste processing plant at Village Basai and the capacity of the plant will be increased to 1500 TPD shortly. MC Gurugram has signed agreements with two private contractors to collect and transport the C&D waste from the household's level to the designated C&D waste Plant. This plant is also being utilised to process the C&D waste generated in MC Faridabad till a new plant is commissioned in Faridabad.

Further, bids for setting up of C&D waste plant of 300 TPD in Faridabad have also been invited which are likely to be finalized by November, 2020 and plant is likely to be commissioned by November, 2021.

- **Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source**

There are total 1540 wards in MCs of Haryana out of which 1467 wards have been covered with door to door waste collection services. Out of the total wards, source segregation has been initiated 1103 wards.

- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology).**

Detail is already attached at Annexure-3.

- **No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.**

The detail of dumpsites attached at **Annexure-4**.

- **No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers.**

No such data is available at present.

- **No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers**

The drains of MCs don't falls directly into the rivers. They ultimately join the drains of irrigation and the drains of irrigation falls into the rivers. The MCs are installing the wire mesh in the drains to prevent the solid waste from falling into the drains. At present approximate 387 small drains have been provisioned with wire mesh screens.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
88	5387	2375	03 having capacity 350 TPD apart from this MCs are adopting the pit/windrow composting for processing of waste.	350 TPD	13 ISWM clusters having capacity 6630 TPD. Out of which waste to energy plant of 500 TPD capacity at Sonapat is likely to be commissioned by April, 2021 and rest of the plants are likely to be commissioned by December, 2022.

VI. Bio-medical Waste Management:

- **Total Bio-medical generation:**

As per the annual report for 2019, total 14810 kg/day bio medical waste is generated in State of Haryana.

- **No. of Hospitals and Health Care Facilities:**

As per the annual report for 2019, there are 5526 no. of HCFs in State of Haryana.

- **Status of Treatment Facility/ CBMWTF:**

As per the annual report for 2019, there are 11 no. of authorized CBWTFs/Treatment facilities in State of Haryana

VII. Hazardous Waste Management:

- **Total Hazardous Waste generation:** 220987.09 tons
- **No. of Industries generating Hazardous waste-** 4849

- **Treatment Capacity of all TSDFs**
Incinerator (Kcal) - 2.5 Million.
Landfill (MTA) – 32 years

- **Avg. Quantity of Hazardous waste reaching the TSDFs and Treated**

Hazardous waste reaching TSDFs	Hazardous waste treated
Landfill -14372 MT Incineration – 15150.8 MT	Landfill -14372 MT Quantity Incinerated – 0

- **Details of on-going or proposed TSDF-** Details given at **Annexure-5**

VIII. Plastic Waste Management:

- **Total Plastic Waste generation:**
Approximate 520 TPD.
- **Treatment/ Measures adopted for reduction or management of plastic waste:**

At present plastic waste is being channelized through MRF centres established in MCs.

IX. Details of Alternate Treatment Technology being adopted by the State/UT

The Nodal Department for execution of Bio/Phyto- Remediation identified. The SPV also asked the Department to submit the locations where the phyto remediation/bio-remediation wherever feasible.

ULB Department has started bio/phyto remediation works in the drains in Municipal Corporation, Yamuna Nagar – Jagadhri, as a pilot project, which will be replicated at other places. Municipal Corporation of Sonapat has also invited tenders for the bio/phyto remediation of drains. Similarly, Municipal Corporations of Gurugram and Faridabad are in the process of preparing the proposals for bio/phyto remediation. Municipal Corporation of Panipat has already floated the tenders for the process in their jurisdiction. GMDA has also initiated a pilot project as an interim treatment for untreated discharge of Leg I via geo-synthetic dewatering tubes in consultation with CPCB. PHED has undertaken the *in-situ* phyto/bio remediation in its new STPs at Indri and Beri. Chief Secretary, during the review meeting held, has also directed that all concerned Departments shall expedite the work on Bio/Phyto-Remediation.

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment:

There are locations where the untreated/partially treated effluent is joining the main drains discharging into rivers. The action plans for control of pollution at these points is required to be submitted by Concerned Departments.

River Ghaggar				
Deptt.	Total locations	Status of Action Plan		
		Submitted action plan	Not submitted Action plan	Action plan not required/completed
PHED	41	20	1	20
D&P	145	60	45	40
HSVP	14	0	11	3
ULBD	45	12	6	27
HSI IDC	2	0	0	2
HP State	1	0	1	0
Railway	1	0	1	0
Housing board	1	0	1	0
Industry Deptt.	1	0	0	1
HSPCB	3	0	3	0
UT-CHD	1	0	1	0
	255	92	70	93
River Yamuna				
ULBD	62	49	5	8
D&P	23	5	2	16
HSPCB	17	0	9	8
PHED	15	1	0	14
Industry Deptt.	1	0	1	0
HSVP	3	0	1	2
Haryana Roadways	3	0	3	0
HSI IDC	2	0	0	2
Total	126	55	21	50

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Member Secretary, Haryana State Pollution Control Board.

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

Regular CS meetings are being held to review the progress of Yamuna and Ghaggar Action Plans. 8 Meetings held so far on 29.08.2019, 20.12.2019, 05.02.2020, 13.03.2020, 22.06.2020 17.07.2020, 06.08.2020, 08.09.2020, 08.12.2020, 12.02.2021 and 02.08.2021.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river.

Ghaggar

(a) Water quality and flow of major drains joining river Ghaggar

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F. Coli
----------------	----------------------	----------------------------	----------------------	-------------------	----------------

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F. Coli
1	Discharge of STP, Sec-28, Panchkula at Vill- Kakrali, Punjab. (PKL-RDQ-023)	30.642798, 76.874462	8.5	6.2	2600
2	MDC drain before entering into Punjab area near Raipur Kalan Temple carrying effluent of colonies of Haryana, Chandigarh, U.T (PKL-RDQ-033)	30.680110, 76.821592	20	160	170000
3	Singh Nallah choe before entring punjab near Mamta Enclave, Near Slaughter house Panchkula (PKL-RDQ-038)	30.664066, 76.843880	9.10	25	79000
4	Ambala Drain near Motor Market, Ambala City (AMB-RDQ-008)	30.388012, 76.790604	28.65	46.0	148000.0
5	Ghail drain at Samaspur, Ambala (AMB-RDQ-011)	30.333736, 76.667902	15.91	8.5	220000
6	Markanda River Bhagal Bridge. (Longitude 76026.218' and Latitude 30005.025') (KTL-RDQ-002)	Longitude 76026.218' and Latitude 30005.025'	46.46	38	210000
7	Cheeka Drain/Old Ghaggar Creek (KTL-RDQ-008)	Longitude 76.232452' and Latitude 30.064188'	22	46	220000
8	Sagar Para Drain before mixing in Ghaggar river, Village Sagra. (Longitude 76011.249' and Latitude 29052.976') (KTL-RDQ-011)	Longitude 76011.249' and Latitude 29052.976'	171.15	42	280000
9	Kaithal drain before mixing River Ghaggar at Khanauri. (Longitude 76006.831' and Latitude 29050.731') KTL-RDQ-015	Longitude 76006.831' and Latitude 29050.731'	7	45	180000
10	Discharge of Ratia Town through drain (Longitude 29.711468 and Latitude 75.551894) HSR-RDQ-006	Longitude 29.711468 and Latitude 75.551894	4	25	22000
11	Discharge of Jakhal (29.786392, 75.826893) (HSR-RDQ-002)	29.787241, 75.827388	3	8.2	18000
12	Discharge of 7.5 MLD STP PHED Ellenabad, Sirsa into River Ghaggar (HSR-RDQ-018)	29.489644, 74.741455	0.05	18	11000

7 (b) Water quality and flow of river Ghaggar

Sr. No.	Drains meeting with river Ghaggar	Latitude/ Longitude	Flow (In MLD) June, 2021	BOD(m g/l)	F.Coli (MPN/100ml)
1	Ghaggar River at Haryana Himachal Border (Ghaggar River at Morni) (PKL-RDQ-014)	30.742182/ 76.742182	68	BDL (DL-1)	900
2	Ghaggar before meeting Kaushlaya River (Burajkottian Zone, Panchkula) (PKL-RDQ-015)	30.639975/ 76.872849	445	3.2	2100
3	Ghaggar River D/S after meeting Kaushalya River (NWMP-Station Code- 1885) (PKL-RDQ-017)	30.740980, 76.909826	336	5.4	200
4	U/s of Ghaggar river before meeting discharge of STP Sec-28 at Kakrali, Punjab. (PKL-RDQ-022)	30.613894/ 76.836044	525.00	1.6	9400
5	D/S of Ghaggar river after meeting discharge of STP Sec-28 at Kakrali, Punjab. (PKL-RDQ-024)	30.642798, 76.874462	960	2.8	26000
6	Ghaggar River before meeting Ambala Drain (AMB-RDQ-007)	30.402314, 76.743059	29.4	7.2	110
7	Ghaggar River after meeting Ambala Drain (AMB-RDQ-009)	30.398033, 30.398033	58.05	18	170
8	Ghaggar River before mixing Ghail drain at Samaspur (Ambala) (AMB-RDQ-010)	29.71135/ 75.552123	58.05	7	70
9	Ghaggar River after mixing Ghail Drain at Samaspur (Ambala) (AMB-RDQ-012)	30.332689, 76.668607	73.96	7.4	130
10	Ghaggar River before meeting river Markanda at Village Chiali. (Longitude 76025.974' and Latitude 30007.695') (KTL-RDQ-001)	Longitude 76025.974' and Latitude 30007.695'	198.04	43	350000
11	Ghaggar River after mixing Markanda River at village Dhandota. (Longitude 76022.571' and Latitude 30005.410') (KTL-RDQ-003)	Longitude 76022.571' and Latitude 30005.410'	244.5	36	350000

Sr. No.	Drains meeting with river Ghaggar	Latitude/ Longitude	Flow (In MLD) June, 2021	BOD(m g/l)	F.Coli (MPN/10 0ml)
12	Ghaggar River before mixing of cheeka Drain (Longitude 76.232452' and Latitude 30.064188') (KTL-RDQ-007)	Longitude 76.232452' and Latitude 30.064188'	244.5	44	380000
13	Ghaggar River after mixing of cheeka Drain (Longitude 76.232452' and Latitude 30.064188') (KTL-RDQ-008)	Longitude 76.232452' and Latitude 30.064188'	266.5	46	220000
14	Ghaggar River before mixing Sagar Para Drain at Village Rasoli. (Longitude 76010.173' and Latitude 29054.305') (KTL-RDQ-010)	Longitude 76010.173' and Latitude 29054.305'	0	44	220000
15	Ghaggar River after mixing of Sagar Para Drain at Village Rasoli. (Longitude 76010.135' and Latitude 29053.548') (KTL-RDQ-012)	Longitude 76010.135' and Latitude 29053.548'	171.15	44	210000
16	River Ghaggar before mixing Kaithal drain at Khanauri. (Longitude 75000.061' and Latitude 29050.754') (KTL-RDQ-013)	Longitude 75000.061' and Latitude 29050.754'	0	52	320000
17	River Ghaggar after mixing Kaithal Drain into River Ghaggar. (Longitude 76006.663' and Latitude 29050.723') (KTL-RDQ-018)	Longitude 76006.663' and Latitude 29050.723'	7	45	310000
18	River Ghaggar before meeting discharge of Ratia. (HSR-RDQ-005)	29.693333, 75.580474	134.15	42	310000
19	River Ghaggar after meeting of discharge of Ratia. (HSR-RDQ-007)	29.716549, 75.549705	138.15	38	210000
20	River Ghaggar before meeting discharge of Jhakhal (29.786392, 75.826893) (HSR-RDQ-001)	29.786392, 75.826893	720	45	320000
21	River Ghaggar after meeting discharge of Jhakhal	29.786392, 75.826893	723	34	250000

Sr. No.	Drains meeting with river Ghaggar	Latitude/ Longitude	Flow (In MLD) June, 2021	BOD(mg/l)	F.Coli (MPN/100ml)
	(29.786392, 75.826893) (HSR-RDQ-003)				
22	River Ghaggar before discharge of 7.5 MLD STP PHED, Ellenabad Sirsa (HSR-RDQ-017)	29.457123, 74.677554	-	42	280000
23	River Ghaggar after discharged of 7.5 MLD STP PHED, Ellenabad Sirsa (HSR-RDQ-019)	29.489821, 74.746049	-	27	130000

8 (C) Ground water quality status in the vicinity of river Ghaggar.

Ground water quality is being monitored at 78 locations in the catchment of river Ghaggar by HSPCB. Out of total 78 locations, ground water is found fit for drinking at 45 locations and non complying at 35 locations. Directions have already been conveyed to all the task forces to cap such water sources and a display board mentioning that "Water is not for drinking purpose" may be placed. The same has been compiled by the task forces.

Sr. No.	Region	No. of points monitored	Complying	Non-complying
1	Panchkula	7	7	0
2	Ambala	7	7	0
3	Jind	2	1	1
4	Kaithal	15	4	11
5	Kurukshetra	1	1	0
6	Hisar	5	0	5
7	Sirsa	23	15	8
8	Fatehabad	18	8	10
Total		78	43	35

River Yamuna

(a) Water Quality and flow of drains joining river Yamuna

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F.Coli
1	Dhanaura Escape before meeting River Yamuna, Village Jarauli, Karnal (KRN-RDQ-002)	29.73336, 77.12788	78.4	23	29000
2	Drain No.2 before meeting river Yamuna at vill. Khojkipur (PNP-RDQ-008)	29.280218, 77.120858	51.7	76	141000

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F.Coli
3	Drain no. 6 before entry in Delhi (SNP-RDQ-001)	28.890391, 77.109702	55	72	58000
4	Entry point of Mungeshpur drain in Delhi Territory, back side of Sainik School, Bypass, Bahadurgarh, Distt. Jhajjar (BDH-RDQ-001)	28.669716, 76.949466	24.5	48	420000
5	Entry point of KCB drain in Delhi Territory, Near MCD Toll Tax point, VPO-Lowa Siddhipur, Distt. Jhajjar (BDH-RDQ-002)	28.650667 , 76.937005	9.8	44	280000
6	Entry point of Drain No. 8 in Delhi Territory, Near Dhansa Store of Executive Engineer, Irrigation & Flood Control Deptt. of Delhi Govt., VPO-Lohat, Distt. Jhajjar (BDH-RDQ-003)	28.535362, 76.869600	Nil	31	110000
7	Leg I Drain, before meeting Najafgarh Drain Gurgaon (GRN-RDQ-002)	28.531019, 77.001858	10.38	37	49000
8	Leg II Drain, before meeting Najafgarh Drain Gurgaon (GRN-RDQ-005)	28.508322, 76.975010	47.60	37	29000
9	Leg III (Badshpur) Drain before meeting Najafgarh Drain Gurgaon (GRN-RDQ-008)	28.484470, 76.953334	114.23	33	36000
10	Budhiya Nala before meeting river Yamuna, at Vill. Manjhawali, Faridabad (FBD-RDQ-010)	28.382511, 77.481014	88.75	92	43000
11	Gaunchi Drain before River Yamuna, Palwal (PWL-RDQ-005)	27.914783, 77.517323	24.5	22	33000

(b) Water Quality and flow of river Yamuna

Sr. No.	Drains meeting with river Yamuna	latitude/ Longitude	Flow (in Cusecs)	BOD (mg/l)	F.Coli
1	River Yamuna before meeting Maskara Nallah, upstream, Kalanaur (YMN-RDQ-001)	29.726992/ 77.13079	UP	3.8	Nil
2	River Yamuna after meeting Maskara Nallah, Down Stream,	30.068276, 77.348271		6.5	500

Sr. No.	Drains meeting with river Yamuna	latitude/ Longitude	Flow (in Cusecs)	BOD (mg/l)	F.Coli
	Kalanaur (YMN-RDQ-003)				
3	River Yamuna before meeting Dhanaura Escape upstream, Karnal (KRN-RDQ-001)	29.73327/77.1277	352	5.2	400
4	River Yamuna after meeting Dhanaura Escape downstream, Karnal (KRN-RDQ-003)	29.72592 and 77.13278	381	7.4	700
5	River Yamuna before meeting the discharge of Drain No. 2 at Vill. Sanjoli (PNP-RDQ-007)		664.5	6.2	1700
6	River Yamuna after meeting the discharge of Drain No. 2 near Vill. Khojkipur. (PNP-RDQ-009)	28.86158/77.206427	674.5	2.2	Absent
7	River Yamuna before meeting Diversion Drain no. 8 (SNP-RDQ-002)	28.884931, 77.147185	97.84	4.8	1700
8	River Yamuna after meeting Diversion Drain No. 8 at Palla (SNP-RDQ-004)	28.379079/77.486982	110.07	4.2	800
9	Yamuna River upstream before Budhiya Nalah at Vill. Manjhawali, Faridabad (FBD-RDQ-009)	28.384703, 77.489578	370	26	38000
10	Yamuna River downstream after meeting Budhiya Nalah at Vill. Manjhawali, Faridabad (FBD-RDQ-011)	28.372917, 77.487966	405	35	34000
11	River Yamuna D/S before Gaunchi Drain (PWL-RDQ-004)	27.914783, 77.517323	355	26	26000
12	River Yamuna D/S after Gaunchi Drain (PWL-RDQ-006)	27.909736, 77.521114	472	28	45000

(C) Ground water quality status in the vicinity of river Yamuna.

Ground water quality is being monitored at 55 locations in the catchment of river Yamuna by HSPCB. Out of total 55 locations, ground water is found fit for drinking at 35 locations and non complying at 20 locations. Directions have already been conveyed to all the task forces to cap such water sources and a display board mentioning that "Water is not for drinking purpose" may be placed. The same has been compiled by the task forces.

Sr. No.	Region	No. of Points monitored	Complying 0	Non-Complying
1	Panipat	9	6	3
2	Faridabad	8	8	0
3	Ballabgarh	6	2	4
4	Palwal	8	1	7
5	Gurgaon South	10	10	0
6	Gurgaon North	8	8	0
7	Karnal	5	0	5
8	Nuh	1	0	1
	Total	55	35	20

XIV. Ground water regulation:

The industries are being persuaded to obtain permission from CGWA for extraction of ground water.

XV. Good irrigation practices being adopted by the State:

The major demand for river water is for Irrigation purposes and accordingly the State of Haryana has taken initiatives for water efficient farming practices which are given as under:-

(a) Project of Recycle and Ruse of Treated Wastewater for Irrigation Purpose

Project was prepared under the guidelines of the scheme for "Incentivization Scheme for Bridging Irrigation Gap (ISBIG) of Ministry of water Resources, River Development and Ganga Rejuvenation, govt. of India" under components infrastructure for conveyance and additional treatment of municipal and industrial wastewater for augmenting water for the farm use "Project Under newly created Irrigation Efficiency in phasing during the financial year 2018-19 to 2020-2021 for amounting in Rs. 235.94 Crore only. 13 STPs with 157.60 capacity in the catchment of river Yamuna are selected for the project.

(b) Installation of community based solar/grid powered mirco-irrigaton infrastructure in existing canal commands

Six communities based solar/grid powered mirco-irrigaton facilities have been installed for Irrigation of 768 hectare land.

XVI. Demarcation of Floodplain and removal of illegal encroachments:

All the construction activities are banned on river Yamuna/Ghaggar Flood Plains and no encroachment on river Yamuna is allowed as per section 45 of Haryana Canal and Drainage Act, 1974. However, if any encroachment exists on river Yamuna/Ghaggar is immediately removed in accordance of this Act.

**XVII. Maintaining minimum e-flow of river:
River Ghaggar**

It is brought out that Ghaggar river is not a perennial river and discharge varies from zero to maximum during flood seasons. Around 15-20% of the lowest possible discharge in the lean season is required for maintaining E- flow. In our case the discharge varies from zero to maximum so maintaining E-flow is not possible. However, the monthly flow of all the major drains joining river Ghaggar is being measured regularly on monthly basis and quantity of flow is as under:

River Yamuna

It has been reported by the Irrigation and Water Resources Department, Haryana that as per MoU dated 12.05.1994 signed among the States of UP, Haryana, Rajasthan, Himachal Pradesh & NCT of Delhi, a minimum discharge of 352 cusec water is released in Yamuna river from Hathnikund barrage at lean period also to maintain the E-flow of river which was in accordance with the guidelines of Ministry of Water Resources, River Development & Ganga Rejuvenation, Govt. of India in compliance of the order of Hon'ble NGT dated 11.06.2015. However, in case excess discharge is received at HKB (in monsoon seasons) in comparison to capacity of channel, then this excess discharge is released into river Yamuna through Somb Nadi and the indented supply is released in the channel.

XVIII. Plantation activities along the rivers:

River Ghaggar

Urban an Estate Wise Plantation Done in HSVP Area

Sr. No.	Name of U/E	Plantation Done in the Year 2018-19	Plantation Done in Year 2019-20	Plantation Done in Year 2020-21
1	Panchkula	5000	7820	3993
2	Ambala	1500	3626	3344
3	Pehowa	0	0	0
4	Naraingarh	0	0	0
5	Kurukshetra	2000	3472	1870
6	MTS Gulha	0	0	0
7	MTS Pundri	0	0	0
8	Kaithal	1000	3160	1880
		9500	18078	11087

Plantation done in catchment of River Ghaggar by Forest Department in 2018-2019 and 2019-2020.

Detail of plantation in catchment areas of Ghaggar river

District	Plantation 2018-2019		Plantation Target 2019-2020	
	Ha.	No. of plants	Ha.	No. of plants
Panchkula	1117	8,31,000	404	4,81,000
Fatehabad	1519	11,41,000	855	7,20,000
Sirsa	863	8,81,000	624	5,27,000
Total	3499	2853000	1883	1728000

Action plan for plantation in 2020-2021

Forest Department has selected around 51 villages in the catchment areas of river Ghaggar and has proposed to plant around 2.5 lakh plants in the coming season. The sites for development of Parks have also been identified and a plan has also been prepared. The details are as under:-

District	No of Villages	No. of Plants to be planted
Panchkula	30	71150
Ambala	2	43000
Kaithal	3	3650
Fatehabad	12	131930
Sirsa	4	9000
Total	51	258730

River Yamuna

Urban an Estate Wise Plantation Done in HSVP Area

Sr. No.	Name of U/E	Plantation Done in the Year 2018-19	Plantation Done in Year 2019-20	Plantation Done in Year 2020-21
1	Jagadhri / Yamunagar	500	1178	1347
2	Shahabad	0	0	0
3	Karnal	5000	2810	4900
4	Faridabad	14300	22490	14900
5	Palwal	100	300	360
6	Rojka Meo	500	100	64
		20400	26878	21571

Plantation done in catchment of river Yamuna by Forest Department in 2018-2019 and 2019-2020.

District	Plantation 2018-2019		Plantation Target 2019-2020	
	Ha.	No. of plants	Ha.	No. of plants
Yamuna Nagar	977	10,67,000	898	9,20,000
Karnal	543	4,91,000	844	6,48,000
Panipat	599	5,41,000	540	4,46,000
Sonipat	646	5,06,000	612	4,99,000
Faridabad	527	3,62,000	940	7,44,000
Palwal	264	2,22,000	386	2,98,000

District	Plantation 2018-2019		Plantation Target 2019-2020	
	Ha.	No. of plants	Ha.	No. of plants
Total	3556	3189000	4220	3555000

Action plan for plantation in 2020-2021

Forest Department has selected around 87 villages in the catchment areas of river Yamuna and has proposed to plant around 4.8 lakh plants in the coming season. The sites for development of Parks have also been identified and a plan has also been prepared. The details are as under:-

District	No of Villages	No. of Plants to be planted
Yamuna Nagar	27	222834
Karnal	13	111850
Panipat	9	65002
Sonepat	17	25700
Faridabad	5	17500
Palwal	16	36750
Total	87	479636

XIX. Development of biodiversity park:

River Ghaggar

District	Name	Areas in Acre.
Panchkula	i) World Herbal Forest, Morni	12500
	ii) Kapoor Vatika at Mallah	25
	iii) Thapli Herbal Park at Village Thapli	10
	iv) Tikka-Tal Herbal Park	20
Fatehabad	i) Mulethi Vatika at Gilakhera	14
	ii) Er. Kanwar Sain Gupta Herbal Park at Tohana	25
Sirsa	i) Bahera Vatika at Village Fulkan Village	17
Total		12611

River Yamuna

District	Names	Area in Acre
Yamuna Nagar	i) Rudraksh Vatika at village Chuharpur	184
	ii) Adi Badri Herbal Park	10
Karnal	i) Ashok Vatika at Gharaunda	5
	ii) Indri Herbal Park	10
Panipat	i) Bilva Vatika at Pati Kalyana Village	14
Sonipat	ii) Amaltas Vatika Pati Kalyana Village	8
	ii) Khanpur Kalan Herbal Park	12
Faridabad	i) Ratanjot Vatika at Gurugram Canal at Faridabad	10
Palwal		0
Total		253

XX. Reuse of Treated Water:

The State has also prepared the action plan for reuse of treated sewage and same is submitted to CPCB. As per the action plan, approx 80% of treated sewage will be reutilized by 2024-2025.

Irrigation & Water Resources Department has formulated a project costing Rs. 500.00 crore for 35 STPs having capacity of 338.85 MLD for use of treated waste water for irrigation – Details of 35 STPs collected from I&WR attached as **Annexure-6**.

XXI. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

Both Ghaggar and Yamuna river stretches.

XXII. Status of Preparation of Action Plan by the 13 Coastal States:

NA

XXIII. Regulation of Mining Activities in the State/UT:

Action taken report in compliance with the Environment & Monitoring Guidelines for Sand Mining Policy, 2020.

District	Period	Vehicle seized in illegal mining/illegal transportation of mineral	Vehicle released	Penalty imposed	Compliant lodged against illegal minors	FIR lodged against illegal minors
PKL	Nov-20	4	1	211500	0	0
	Dec-20	1	2	631000	0	0
	Jan-21	7	3	943850	0	0
YNR	Nov-20	38	20	6061000	33	17
	Dec-20	59	25	8514142	28	23
	Jan-21	58	13	3659000	31	27
PNP/KNL	Nov-20	20	13	3910000	0	0
	Dec-20	30	26	6260000	0	0
	Jan-21	12	9	2014000	0	0
SNP	Nov-20	33	24	6162850	2	0
	Dec-20	46	24	6382135	1	0
	Jan-21	43	22	6574875	1	0
FBD/PWL	Nov-20	6	9	2271744	0	0
	Dec-20	4	11	3746790	0	0
	Jan-21	1	8	1360300	0	0
	Total	362	210	58703186	96	67

Now, information for the month of Feb, 2021 have been prepared as per table given below:

District	Vehicle seized in illegal mining/illegal transportation of mineral	Vehicle released	Penalty imposed	Compliant lodged against illegal minors	FIR lodged against illegal minors	Remarks
KKR/KTL	10	5	1556000	0	0	
FBD/PWL	530	397	107854788	0	0	
PNP/KNL	16	13	3221000	0	0	
SNP	19	37	11131750	1	0	
AMB	12	5	1529500	0	2	
PKL	19	7	1521000	1	1	
YNR	40	13	3368000	36	10	To be confirmed in 26 complaints whether FIR lodged or not.
Total	646	477	13,01,82,038	38	13	

Now, information for the month of June, 2021 has been prepared as per table given below:

District	Period	Vehicle seized in illegal mining/illegal transportation of mineral	Vehicle released	Penalty imposed	Compliant lodged against illegal minors	FIR lodged against illegal minors
Kurukshetra/Kaithal	June, 21	19	10	2050000	0	0
Faridabad/Palwal	June, 21	24	12	1530150	0	0
Panipat/Karnal	June, 21	20	13	3223800	0	0
Sonepat	June, 21	15	0	0	0	0
Ambala	June, 21	11	01	214500	5	5
Panchkula	June, 21	295	170	46314091	3	3
Yamuna Nagar	June, 21	81	26	6629000	0	27
	Total	465	232	59961541	8	35

Apart from above information, the concerned field officers have also provided the status of running mines under Ghaggar Action Plan/River Action Plan. The districtwise status of such mines are as under:-

Sr. No.	Name of District	Name of mines	Violation if any	Action taken by field officer
1	Panchkula	M/s Tripati Roadways-Rattewali	No violation reported.	
		M/s Ganesh Royalty Co (Charnia Block-4)	Defaulted in payment	Defaulted in payment of contract money from June, 2020 to todate. Notice issued on 19.02.2021 but only part payment deposited.
		M/s Shiv Enterprises (Sukhdarshanpur Block-13)	No violation reported	
2	Ambala	No operational mines		
3	Yamuna Nagar	M/s Tripati Earth & Project Pvt. Ltd. (Block Nagla Rangran)	No violation reported	
		M/s Joginder Singh S/o Mohinder Singh (Block Gumthla North)	Defaulted in payment	Defaulted in paying contract money but mine was suspended & revoked.
		M/s Elite Mining Corporation (Block Gumthla south)	No violation reported	
		M/s Development strategies India Pvt. Ltd. (Block Pobari)	Defaulted in payment	Contract money (CM) not paid since 01.12.2020 to date.
		M/s Kawaljeet Singh Batra (Block- MT Karehra)	No violation reported	
		M/s MP traders (Block Nagli)	No violation reported	
		M/s Joginder Singh S/o Mohinder Singh (Block- Gumthla south)	No violation reported	
		M/s P.S Builtech (Block Jathlana)	No violation reported	
		M/s Astin Excavation & Mining Pvt. Ltd. (Unit-II)	Defaulted in payment	Not paid CM from 01.08.2020 to date but mine suspended and revoked
		M/s JPY Consortium Pvt. Ltd. (Block Dhanoura)	Defaulted in payment	Not paid CM from 01.04.2020 to 31.03.2021 E-rawana suspended & later on revoked.
M/s Routes & Journeys (Block-Ber Tapu)	Defaulted in payment	Defaulted in payment from 01.11.2020 to 31.03.2021. Mines suspended & revoked		

Sr. No.	Name of District	Name of mines	Violation if any	Action taken by field officer
				later on.
		M/s JSM Pvt. Ltd. (Block-Mandoli Ghaggar East)	Defaulted in payment	Defaulted in payment from 01.12.2020 to 31.03.2021.
		M/s JSM Pvt. Ltd. (Block-Mandoli Ghaggar West)	Defaulted in payment	Defaulted in payment from 01.12.2020 to 31.03.2021.
		M/s Mubarikpur Royalty Company (Block - Bailgarh South)	Defaulted in payment	Defaulted in payment from 01.01.2021 to 31.03.2021.
		M/s P.S. Buitech (Block-Kanalsi)	Defaulted in payment	Defaulted in payment from 01.11.2020 to 31.03.2021.
4	Kuruksheetra	No operation mines		
5	Panipat/ Karnal	M/s Jai Yamuna Ji Developers	No violation reported	
6	Sonepat	M/s Anand Singh and Co (Tikola-2)	No violation reported	
		M/s Yodha Mines and Minerals (Jainpur-2)	No violation reported	
7	Faridabad/ Palwal	No operational mines		

XXIV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

Action by HSPCB

✓ Ghaggar

- No. of industries inspected - 223
- No. of closure order issued against violating units - 205
- No. of violating units prosecuted - 43
- No. of violating units against whom EC imposed - 27
- Amount of EC Imposed - 3.55 Crore
- Charge sheet issued against 1 Environmental Engineer & 1 Assistant Environmental Engineer for failure for vigorous monitoring.

▪ Yamuna

- No. of industries inspected - 1011
- No. of closure order issued against violating units - 785
- No. of violating units prosecuted - 182
- No. of violating units against whom EC imposed - 112
- Amount of EC Imposed -30.91 Crore

Annexure-1

Status of existing STPs in the catchment of river Ghaggar

Sr. No.	Name and Region of STPs	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
1	3.00 MLD STP Naya Gaon , Unit.I , Ambala City by PHED in Janurary, 2011	3	1200 dt. 08.06.2021	Complying except Faecal Coliform
2	3.25 MLD STP Naya Gaon , Unit.II Ambala City by PHED in 1.4.2016	3.25	1204 dt. 08.06.2021	Complying except Faecal Coliform
3	5 MLD Baldev Nagar , Unit.I , Ambala City by PHED 1.12.2012	5	1206 dt. 08.06.2021	Complying except Faecal Coliform
4	3.25 Baldev Nagar , Unit.II , Ambala City by PHED in 1.4.2016	3.25	1207 dt. 08.06.2021	Complying except Faecal Coliform
5	5 MLD Moti Nagar, Unit.I , Ambala City by PHED in June 2010	5	1208 dt. 08.06.2021	Complying except Faecal Coliform
6	5 MLD STP Moti Nagar , Unit.II , Ambala City by PHED Ambala in 1.8.2016	5	1205 dt. 08.06.2021	Complying except Faecal Coliform
7	6 MLD STP Modal Town, Ambala City by PHED in 1.7.2012	6	1202 dt. 08.06.2021	Complying except Faecal Coliform
8	3.25 Nasirpur Ambala City by PHED in 31.9.2016	3.25	1203 dt. 08.06.2021	Complying except Faecal Coliform
9	0.25 MLD Sadopur , Ambala PHED in 31.12.2016	0.25	1198 dt. 08.06.2021	Complying
10	3.00 MLD Devi Nagar , Ambala City by PHED on 31.5.2013	3.25	1201 dt. 08.06.2021	Complying except Faecal Coliform
11	3 MLD STP Nariangarh , Ambala by PHED in 1.7.2014	3	1199 dt. 08.06.2021	Complying except Faecal Coliform
12	25 MLD STP Thanesar, Kurukshetra by PHED in 31.05.2019	25	1192 dt. 04.06.2021	Complying
13	8 MLD STP Model Town , Pehowa Kurukshetra by PHED in May dt. 2015	8	1190 dt. 04.06.2021	Complying except Faecal Coliform
14	11.5 MLD STP Ladwa Road , Shahbad Kurukshetra by PHED in May, 2016	11.5	1191 dt. 04.06.2021	Complying
15	4.5 MLD Kalka Panchkula by PHED in 30.3.2015	4.5	1376 dt. 28.06.2021	Complying except Faecal Coliform
16	0.25 MLD Kalka Panchkula by PHED in 28.5. 2017	0.25	1378 dt. 28.06.2021	Complying except Faecal Coliform
17	5 MLD STP Nalagarh Road, Manakpur, Pinjore Panchkula by PHED 31.1.2015	5	1377 dt. 28.06.2021	Complying except Faecal Coliform

Sr. No.	Name and Region of STPs	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
18	15 MLD STP by PHED Jind in Jan, 2009	15	324-325 dt. 15.06.2021	Complying except Faecal Coliform
19	3.5 MLD Patiala Road , Narwana by PHED in Jan , 2011	3.5	348-349 dt. 16.06.2021	Complying except Faecal Coliform
20	3.75 MLD STP Narwana Jind by PHED in Jan , 2011	3.75	340-341 dt. 16.06.2021	Complying except Faecal Coliform
21	02 MLD STP, PHED , Dablain Road, Narwana, Jind (24.5.2017)	2	344-345 dt. 16.06.2021	Complying except Faecal Coliform
22	2 MLD STP Uchana Jind by PHED in 22.2.2012	2	342-343 dt. 16.06.2021	Complying except Faecal Coliform
23	1.5 MLD Uchana by PHED in 31.5.2013	1.5	245-246 dt. 01.06.2021	Complying except Faecal Coliform
24	5 MLD STP Jind by PHED in 1.4.2016	5	322-323 dt. 15.06.2021	Complying except Faecal Coliform
25	7 MLD STP, Jind by PHED in 30.11.2019	7	326-327 dt. 15.06.2021	Complying except Faecal Coliform
26	9 MLD STP Safidon , Jind by PHED in 31.05.2018	9	320-321 dt. 15.06.2021	Complying except Faecal Coliform
27	10 MLD STP Cheeka, Kaithal by PHED in 1.4.2013	10	394-395 dt. 28.06.2021	Complying except Faecal Coliform
28	10 MLD STP , Jind Road Kaithal by PHED in September , 2012	10	356-357 dt. 18.06.2021	Complying except Faecal Coliform
29	10 MLD STP Manas Road, Kaithal by PHED in June , 2006 (MBBR)	10	354-355 dt. 18.06.2021	Complying except Faecal Coliform
30	10 MLD Manas Road,Kaithal bby PHED in Sep , 2012 (SBR)	10	352-353 dt. 18.06.2021	Complying except Faecal Coliform
31	5 MLD STP Kalayat , Kaithal by PHED in 1.4.2014	5	390-391 dt. 28.06.2021	Complying except Faecal Coliform
32	3.5 Pundri Kaithal by PHED in 4.7.2014	3.5	513-514 dt. 14.07.2021	Complying
33	15 MLD STP Azad Nagar, Rajgarh Road Hisar by PHED in 31.12.2014	15	334-335 dt. 16.06.2021	Complying except Faecal Coliform
34	40 MLD STP Rishi Nagar , Hisar by PHED in 02.12.2017	40	336-337 dt. 16.06.2021	Complying except Faecal Coliform
35	4 MLD STP Narnaund, Hisar by PHED	4	221-222 dt. 29.05.2021	Complying except Faecal Coliform
36	4 MLD STP Kaimri Road, Hisar by PHED in 2018	4	318-319 dt. 15.06.2021	Non-complying (BOD 10)
37	15 MLD STP, Shamsabad patti , Kalania Road, Sirsa by PHED in 1.7.2012	15	315-316 dt. 14.06.2021	Complying except Faecal Coliform
38	5 MLD STP ,Vill. Nattar 1 , Sirsa by PHED in 1.5.2013	5	308-309 dt. 14.06.2021	Complying except Faecal Coliform
39	5 MLD STP , Vill. Nattar 2 , Sirsa	5	310-311 dt.	Complying except

Sr. No.	Name and Region of STPs	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
	by PHED in 14.09.17		14.06.2021	Faecal Coliform
40	7.5 MLD STP Ellenabad Sirsa by PHED in 11.5.2015	7.5	374-375 dt. 23.06.2021	Non-Complying (BOD 10)
41	9.5 MLD STP, Daddu Road, Kalanwali, Sirsa by PHED in 17.02.2018	9.5	376-377 dt. 25.06.2021	Complying except Faecal Coliform
42	6 MLD STP Rania Sirsa by PHED in 30.6.2017	6	316-317 dt. 14.06.2021	Complying except Faecal Coliform
43	16.5 MLD STP Dabwali, Sirsa by PHED in 04.12.2017	16.5	380-381 dt. 25.06.2021	Complying except Faecal Coliform
44	20 MLD STP at Kelnia Sirsa by PHED	20	314-315 dt. 14.06.2021	Complying except Faecal Coliform
45	10 MLD STP Vill. Bhodia Khera, Bhattu Road, Fatehabad by PHED in 1.4.2013	10	378-379 dt. 25.06.2021	Non-Complying (BOD 10)
46	10 MLD STP Vill. Amani, Tohana, Distt. Fatehabad by PHED in 1.4.2013	10	366-367 dt. 22.06.2021	Complying except Faecal Coliform
47	6.5 MLD STP Ratia, Fatehabad by PHED in 1.9.2014	6.5	304-305 dt. 14.06.2021	Non-Complying (BOD 10)
48	5 MLD STP Kharati Khera Road, Fatehabad by PHED in 31.10.2018	5	302-303 dt. 14.06.2021	Complying
49	3 MLD STP Jhakhali Mandi, Fatehabad by PHED in 30.9.2019	3	368-369 dt. 22.06.2021	Complying except Faecal Coliform
	HSVP			
1	2 MLD STP Sec.7, Urban Estate, Ambala City Ambala by HUDA in 10.9.2015	2	1196 dt. 08.06.2021	Non-Complying (BOD 10)
2	18 MLD STP Panchkula by HUDA in 31.12.2002	18	1380 dt. 28.06.2021	Complying except Faecal Coliform
3	39 MLD STP Panchkula by HUDA in Nov. 2011	39	1098 dt. 24.05.2021	Complying except Faecal Coliform
4	15 MLD STP Sector- 28, Panchkula by HUDA in 2012	15	1386 dt. 28.06.2021	Complying except Faecal Coliform
5	10 MLD by HUDA Jind in 27.12.2014	10	328-329 dt. 15.06.2021	Complying except Faecal Coliform
6	7.5 MLD Kaithal by HUDA in 31.8.2016	7.5	515-516 dt. 14.07.2021	Complying
7	15 MLD STP Dabara Tosham Road, Hisar by HUDA in 31.7.2014	15	338-339 dt. 16.06.2021	Complying except Faecal Coliform
8	10 MLD STP Majra, Fatehabad by HUDA in 16.12.17	10	306-307 dt. 14.06.2021	Complying
9	15 MLD STP Kurukshetra by HSVP	15	1193 dt. 04.06.2021	Complying

Sr. No.	Name and Region of STPs	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
10	5 MLD STP Ambala by HSVP	5		Trial Run
ULBD				
1	8 MLD STP Village Dabra by ULBD	8		Trial Run
Garrison Engineer				
1	9 MLD STP Garrison Engineer , Chandimandir Panchkula in April 2012	9	1375 dt. 28.06.2021	Complying except Faecal Coliform
	Total No. of STPs- 61			
	Grand Total Capacity- 527.25	527.25		

Annexure-2

Status of existing STPs in the catchment of river Yamuna

Sr. No.	Name of the STP	Capacity	A/R No. and Date	Latest compliance status
1	Radaur Road, Yamuna Nagar by PHED	20	1211 dt. 09.06.2021	Complying except Faecal Coliform
2	Radaur Road, Yamuna Nagar by PHED	25	1210 dt. 09.06.2021	Complying except Faecal Coliform
3	Baddimajra, Yamuna Nagar by PHED*	10	1209 dt. 08.06.2021	Complying except Faecal Coliform
4	Parwaloo, Jagadhri Yamuna Nagar by PHED	24	1194 dt. 04.06.2021	Complying
5	Chhachhrauli Yamuna Nagar by PHED	3	1167 dt. 02.06.2021	Complying except Faecal Coliform
6	Radaur Yamuna Nagar by PHED	3.5	1168 dt. 02.06.2021	Complying except Faecal Coliform
7	Indri Road, Ladwa Kurukshetra by PHED	7	1189 dt. 03.06.2021	Complying
8	Indri, Karnal by PHED*	4	1328 dt. 21.06.2021	Complying except Faecal Coliform
9	Nilokheri, Karnal by PHED	6	1322 dt. 21.06.2021	Complying except Faecal Coliform
10	Nissing Karnal by PHED	4	1324 dt. 21.06.2021	Complying except Faecal Coliform
11	Tarori Karnal by PHED	5.5	1320 dt. 21.06.2021	Complying except Faecal Coliform
12	Gharaunda, Karnal by PHED	7	1327 dt. 21.06.2021	Complying except Faecal Coliform
13	Sewah, Panipat by PHED	35	1301 dt. 18.06.2021	Complying except Faecal Coliform
14	Sewah, Panipat Panipat by PHED	25	1300 dt. 18.06.2021	Complying except Faecal Coliform
15	Jattal Road, Panipat by PHED	20	1305 dt. 18.06.2021	Complying except Faecal Coliform
16	Jattal Road, Panipat by PHED	10	1306 dt. 18.06.2021	Complying except Faecal Coliform
17	Samalkha by PHED	5	1302 dt. 18.06.2021	Complying except Faecal Coliform
18	Kharkhoda Sonapat by PHED	4.5	1385 dt. 28.06.2021	Complying except Faecal Coliform
19	Ganaur Sonapat	7	1383 dt. 28.06.2021	Complying except Faecal Coliform
20	Gohana Sonapat by PHED	3	1381 dt. 28.06.2021	Complying except Faecal Coliform
21	Gohana Sonapat by PHED	8.3	1384 dt. 28.06.2021	Complying except Faecal Coliform
22	PGI Rohtak by PHED	19.5	434-435 dt. 2.07.2021	Complying except Faecal Coliform

Sr. No.	Name of the STP	Capacity	A/R No. and Date	Latest compliance status
23	Sonaria, Rohtak by PHED	40	453-454 dt. 07.07.2021	Complying except Faecal Coliform
24	Kalanaur Rohtak by PHED	3.5	416-417 dt. 01.07.2021	Complying except Faecal Coliform
25	Meham Rohtak by PHED	5	414-415 dt. 01.07.2021	Complying except Faecal Coliform
26	Singhpura, Rohtak by PHED	14	438-439 dt. 02.07.2021	Complying except Faecal Coliform
27	Sampla Rohtak by PHED	4	418-419 dt. 01.07.2021	Complying except Faecal Coliform
28	Jhajjar by PHED	5	424-425 dt. 01.07.2021	Complying except Faecal Coliform
29	Jhajjar by PHED	5.5	426-427 dt. 02.07.2021	Complying except Faecal Coliform
30	Beri Jhajjar by PHED	2	1313-1314 dt. 22.02.2021	Complying except Faecal Coliform
31	Line Par, Bahadurgarh by PHED	18	447-448 dt. 05.07.2021	Non Complying (BOD 10)
32	Najafgarh road Bahadurgarh by PHED	36	445-446 dt. 05.07.2021	Complying except Faecal Coliform
33	Tarou by PHED	4.5	104 dt. 01.07.2021	Complying except Faecal Coliform
34	Punhana by PHED	4.5	107 dt. 01.07.2021	Complying except Faecal Coliform
35	Nuh by PHED	3.6	106 dt. 01.07.2021	Complying except Faecal Coliform
36	Ferozpur Jhirka by PHED	5	105 dt. 01.07.2021	Complying except Faecal Coliform
37	Hassanpur by PHED	3	92 dt. 23.06.2021	Non Complying (10 BOD)
38	Hathin by PHED	4.5	93 dt. 23.06.2021	Complying except Faecal Coliform
39	Hodal by PHED	9	95 dt. 23.06.2021	Non Complying (10 BOD)
40	Palwal by PHED	9	94 dt. 23.06.2021	Complying except Faecal Coliform
41	Gogharipur Road, Karnal by ULB	10	1321 dt. 21.06.2021	Complying except Faecal Coliform
42	RK Puram, Karnal by ULB	8	1326 dt. 21.06.2021	Complying except Faecal Coliform
43	Transport Nagar, Karnal by ULB*	50	1325 dt. 21.06.2021	Complying except Faecal Coliform
44	Shiv Colony, Karnal, by ULB	8	9 dt. 14.01.2021 (Under upgradation)	Complying except Faecal Coliform

Sr. No.	Name of the STP	Capacity	A/R No. and Date	Latest compliance status
45	Rathdana Road, Sonapat by ULB	30	3775 dt. 22.09.2020	Complying except Faecal Coliform
46	Kakroi Road, Sonapat by ULB	25	3774 dt. 22.09.2020	Complying except Faecal Coliform
47	Singhpura, Rohtak by ULB*	10	TP has been inspected on 25.07.2020 and found under maintenance, the effluent is being treated through 14 MLD STP installed in the same premises.	
48	Badshahpur, Faridabad by ULB	45	76 dt. 15.06.2021	Non-complying
49	Sec-19, Panipat by HSVP	30	1304 dt. 18.06.2021	Complying
50	Sec-6, Panipat by HSVP	0.8	1303 dt. 18.06.2021	Complying except Faecal Coliform
51	Rajiv Gandhi Edu. City, Phase-I, Sonapat by HSVP	7.5	1382 dt. 28.06.2021	Complying
52	Sec-25, Rohtak by HSVP	10	440 dt. 02.07.2021	Non-complying
53	Sec-36, Bahadurgarh by HSVP	10	428-429 dt. 02.07.2021	Complying except Faecal Coliform
54	Faridabad by HSVP	7.5	Trial Run	
55	Dhanwapur, Gurgaon by GMDA	50	199-200 dt. 15.06.2021	Complying
56	Dhanwapur, Gurgaon by GMDA	68	193-194 dt. 15.06.2021	Complying except Faecal Coliform
57	Behrampur, Gurgaon by GMDA	120	162-163 dt. 10.06.2021	Complying except Faecal Coliform
58	Behrampur, Gurgaon by GMDA	50	164-165 dt. 10.06.2021	Complying except Faecal Coliform
59	Dhanwapur, Gurgaon by GMDA	100	197-198 dt. 15.06.2021	Non Complying (10 BOD)
Total		1072.2		

Annexure-3

13 Clusters of ISWM in river catchment

Sr. No	Name of Clusters	Name of ULBs within Cluster	Estimated Waste Quantity (TPD)	Remarks
1	Gurugram-Faridabad	Gurugram and Faridabad	1500	Works has been awarded and work is likely to be completed by December 2022.
2	Sonepat-Panipat	Sonepat, Panipat, Samalkha and Gannaur.	500	Work in progress and likely to be completed by April, 2021.
3	Ambala-Yamunanagar	Ambala, Naraingarh, Yamuna Nagar, Radaur, Barara, Sadhura	675	Haryana was divided into 14 clusters for setting up integrated solid waste management plant in the state. But in some places, the distance of the plant from the place of dumping site is not available due to the lack of a site, the technology of the plant, etc., the project could not be successfully allotted, hence, keeping these issues / facts in mind, restructuring the clusters and integrated solid waste management Keeping the technology free of the plant, the proposal has been approved in the meeting of Committee of Secretaries on Infrastructure (CoSI). Now the department has restructured the clusters and kept the Bidders free to choose any technology for the processing of waste. The same proposal was kept before the COSI for consideration in the meeting dated 08.07.2020 and the same was recommended by them for approval to the Sub-Cabinet Committee on Infrastructure (CCI) for approval being PPP Projects. In the meeting of CCI held on 21.10.2020 under the chairmanship of Hon'ble CM, the Committee agreed and approved the recommendations of COSI in the meeting dated 08.07.2020 and decided that the ULB department will go ahead and call the tenders for the 4 clusters in the first phase with the
4	Karnal-Kaithal-Kurukshetra	Indri, Nilokheri Tarori, Karnal Gharaunda, Nissing, Assandh, Thanesar, Shahbad, Ladwa, Kaithal, Kalayat, Rajound, Cheeka, Pundri	590	
5	Rohtak-Bahadurgarh-Jhajjar	Kalanaur, Meham, Rohtak, Gohana, Bahadurgarh, Kharkhoda, Julana, Jhajjar, Sampla, Beri	601	
6	Hisar-Fatehabad	Hisar, Barwala, Hansi, Siwani, Fatehabad, Bhuna, UklanaMandi, Ratia, Tohana, JhakaMandi	407	
7	Panchkula	Panchkula	155	
8	Bhiwani	Bhiwani, Bawanikhera, CharkhiDadri	181	

Sr. No	Name of Clusters	Name of ULBs within Cluster	Estimated Waste Quantity (TPD)	Remarks
				existing project area in the RFP and
9	Jind	Jind, Narwana, Safidon, Uchana, Narnaund, Sisai, Bass	168	Simultaneously invite the tenders for the same 4 clusters by adding/including the Panchayats of the districts under the project area. After getting the response of the Bidders and the tipping fees, either of 2 bids will be selected by the Department of ULB for grant of concession as per efficiency, economy and viability. In compliance of the directions issued in the meeting of CCI on 24.11.2020 a meeting under the chairmanship of ACS, ULB was convened with PS Development and Panchayat Department in which PS DP was requested to submit the proposal consisting of details of Panchayats, land parcels for secondary collection from group of village etc. which is proposed to be incorporated in the existing project areas of the ISWM Clusters of ULB Department. After receipt of the same details the RFP documents shall be prepared and tenders will be invited for the clusters of First Phase as per the directions of CCI.
10	Sirsa	Sirsa, Rania, Ellenabad, Kalanwali, MandiDabwali	146	
11	Rewari	Bawal, Dharuhera, Rewari, Mahendergarh, Kanina	466	
12	Punhana	Punhana, F/Jhirka, Hathin, Hodal, Palwal, Sohna, Nuh, Tauru	215	
13	Farukhnagar	Farukh Nagar, HailyMandi, Pataudi	26	
		Total	6630	

Annexure-4

Details of Dump Site

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
1	Hisar	Opp. Village Dhandoor	13.32	4.01	1.3	9 years	
2	Gurugram	Village Bandhwari Gurgaon Faridabad Road	30	Approx 40.00	27.5 (approx)	2008 onwards	Bandhwari dumpsite was established and operated by MC Faridabad through its contractor i.e AKC Developers and operated till 2014. further in year 2017 M/s Ecogreen was enagaged for collection, transportation of MSW for MCG & MCF)Faridabad & Gurugram Cluser) and possession of bandwari site is with them since 2019
3	Ambala city	VPO Patvi, Teh. Naraingarh	14	height-6 Mtr Depth-4 Mtr	6		
4	Panipat	Near Village Nimbri, Distt. Panipat	8	2	5	2014	-
5	Sirsa	Village Bakirawali SWM Plant	13	11	4	14 Years	
6	Panchkula	Nera IT Park Sector-23 Panchkula	10.5	4	3.96	14 Year's (2004 onwards dumping started)	
7	Rohtak	Near SWM plant, Drain No. 8,Bhiwani Road, Village	10	4	3.95	2010	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
		Sunarian, Rohtak Ward NO. 22					
8	Bahadurgarh	Naya Gaon, Badli Road	7.2	3	3.2	Since 2004	
9	Yamunanagar-Jagadhri	Kail Kachra Plant	12	2.5	1.76 Approx	21.12.2012 to 14.12.2013 (Plant is not working from 14.12.2013 to till date.)	-
10	Jind	Near Delhi Ferozpur Railway Line	18.12	2.13	1	1996	
11	Shahabad (M).	Village Kalyana	0.48	4.9	0.11	19.12.2018	Land on lease basis.
12	Narnaul	Raghunathpura	16	15	0.59	Since 2001	
13	Safidon	Near Assandh By Pass back of New Grain Market Safidon	0.06	0.9	0.006	Since Sep-2019	
14	Ratia	Jakhal Dadi Road	4	1	0.11	2017	area covered 30 %
15	Rania	Balasar Raod, Back Side Nirankari Bhawan, Ward No. 02, Rania.	3.3	2.1	0.14	Year 2018	10 Feet Depth of the Site
16	Rajound	Gas Agency Road, Ward 03 Rajound	0.14	1	0.002	43718	-
17	Radaur	SK Road Radaur	1	-	0.003	09.02.2016	-
18	Palwal	Meghpur Village	1.48	Height= 1.25 Mtr. Depth=2.10 Mtr. Total= 3.35 Mtr.	0.12	Year 2017	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
19	Nilokheri	Kali Mata Mandir Road	2	2.33	0.18	Approximately 8-10 Year	
20	Nangal Chaudhary	Near Krishnawati River Nangal Chaudhary	0.7	0.9	0.015	Since 2013	-
21	Meham	Hisar Bye Pass, Meham	1.48	3.25	0.087	2013	
22	Ladwa	On Babain Road	6.26	1.5	0.001	43800	-
	Kanina	Pipla Wali Bani (Gahra Road)	25	1.5	0.068	2010	
23	Kanina	Manka Wali Bani (Sihor Road)	8	1.5	0.034	2009	
24	Julana	Near Hadwara Julana	1	6	0.05	25.11.2019	-
25	Faridabad	Bandhwari Dumpsite is Common Dumpsite for MCG and MCF.					
26	Gharaunda	Begampur	1.19	10	0.23	Oct. 2019	
27	Ferozpur Jhirka	Doodh Ghati	1	NIL	0.2	2006	-
28	Fatehabad	Bighar Road, Village Matana, Fatehabad	1.5	2	0.46	2014	
29	Farrukh Nagar	Chand Nagar Road, Ward no. 11, Farrukhnagar	3.73	1.22	0.11	Last 10 years	Presently stay by Hon'ble Court as this dumping site
			0.18	1.83	0.082	Last 6 month	Used as Temporary dumping site due to stay at main dumping site on Chand Nagar Road, Ward No. 11, Farrukhnagar.
30	Ellenbad	Temporary Dumpsite in Hudda R-3	2.25	2.43	0.12	From Last 2 Years	-
31	Assandh	Near Kanchi gate	1.38	4.57	0.15	Since 2004	-

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
		Kaithal road Assandh					
32	Charkhi Dadri	Rania Wala Johar, Near Bhiwani Rohtak Bye pass	4	3	0.26	Year 2006	
33	Gohana	Vilalge Thaska	4.7	5.5	0.42	2011	
34	Haily Mandi	Near Mirzapur Road, W. No. 7 Haily Mandi	2.49	2.43	0.00028	11.03.2020	
35	Indri	Indri Bypass Road	1.2	1	0.03	5-8 Years	
36	Kaithal	Khurana Road	5	2.43	0.8	41426	
37	Kharkhoda	Sampla Road Bye pass	2	1.22	0.24	Approx 25 Years	
38	Narnaund	Near Shanshan Ghat W. No. 4	1.4	1	0.028	2001	
39	Nuh	Jogipur Road, Nuh town, Near Vijay Gas Agency	3.7	NIL	0.16	2011	
40	Pataudi	Ward No. 10 Moti Dungri	2	2.85	0.11	Approximately frrom year 2000	-
41	Pehowa	KKR Road	2	0.5	0.008	Since 2018	
42	Rewari	Ramsinghpura Bawal	12	Varies from average1.22 mtr to average3.20 mtr		0.6	Since 2005
43	Bawal	There is common dumpsite for MC Rewari, MC Bawal, MC Dharuhera.					
44	Dharuhera	There is common dumpsite for MC Rewari, MC Bawal, MC Dharuhera.					
45	Sohna	Old Delhi Alwar Road	5	2.00-2.25	0.51	2010	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks	
		BehindNirankari College Sohna						
46	Taraori	Nadana road near electricity power house M.C Taraori	0.22	3.5	0.0315	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.11	3.5	0.0157	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.19	3.5	0.02625	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.15	1	0.006	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.33	4	0.054	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.08	3.5	0.0126			
	47	Nissing	Near Mata Sundri Khalsa Girls College Karnal- Kaithal Road	2	3	0.15	This Dumpsite is under operation since the time of Gram Panchayat nissing	Municipal Nissing was constituted in the year 2010, but this dumpsite is in operation from the time of gram panchayat.

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks	
48	Hodal	Gadhi Mod, Hodal	2	1	0.04			
49	Siwani	Tosham Road	2.3	1.2	0.07	SINCE LAST 7-8 YEARS		
50	Tauru	Burakha Pahadi	1	3.5	0.35	2009		
51	Ganaur	Badshahi Road, Near Telephone Exchange, Ganaur.	4.4	4.5	0.25	18 YEARS APPROX.		
52	Kalanwali	Dadu Road, Ward No. 10	2	below ground level	0.0328	30 years.		
53	Mahendergarh	Dohan Nadi	4	1.5	0.12138	since 4 years		
54	Narwana		2	4.5	Not estimated	since 1987		
55	Hathin		NA	NA	NIL	NA	There is no permanent landfill site in MC Hathin.	
56	Jakhal Mandi	Balran Road	0.55	7	0.00015	20.01.2020		
57	Jhajjar	Village Utlongha Distt. Jhajjar	8.6	1.5	0.01818	since 2017		
58	Karnal	Village Sekhpura, Karnal	8	6	0.714	41944		
59	Sadaura	Kala Amb Road Near ITI	2.5	-	-			
60	Naraingarh	There is no dumpsite in MC, Naraingarh. All the Solid waste, garbage of MC Naraingarh is transported to Patvi dumpsite of Ambala City.						
61	Ambala sadar	There is no dumpsite in MC, Ambala sadar. All the Solid waste, garbage of MC Ambala Sadar is transported to Patvi dumpsite of Ambala City.						
62	Pundri	Near kakaut Road	1	NIL	0.0002	27.03.2020		
63	Sampla	MC, Sampla sent all solid waste to SWM Plant Rohtak.						
64	Kalanaur	MC, Kalanaur sent all solid waste to SWM Plant Rohtak.						
65	Kundli	On Narela Road	1	below ground level	0.00008	42095		
66	Bhiwani	Dadri Road, Bhiwani	10	2.00-3.00	0.22403	Since the existence of		

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
						MC.	
67	Hansi	Near biid Farm	2	5 feet height and 5 feet deep			
68	Ismailabad	pehowa-ismailabad-ambala link road opposite reliance petrol pump	1	--	0.005	since 2008	
69	Samalkha	Garhi Chhaju	0.22	4.95	0.28239	27.02.2008	
70	Tohana	Baba Buta shah Basti	1	3 mtr deep from the ground	0.1	2019	
71	Thanesar	village bazidpur near pipli zoo	4	1.91	0.008	2019	
72	Mandi Dabwali	Near Rambagh	8	4.26 Av.	0.30684	2008 (12 Years)	
73	Bass	New Committee			0.003		
74	Sisai	New Committee			0.003		
75	Bhuna	Kula road, Bhuna	1.5	2	0.1	2012	
76	cheeka	Khrodi Road	1.5	4	0.392	2012	
77	Uchana	Kheri Masaniya Road, Near kabristan, uchana Kalan	0.4	8	0.0578	06.01.2020	
78	Barara	Near sajan Majri Road	7	2.43	0.08737	since 2016	
79	Loharu	Pilani Road, Loharu	2	1.22	0.002	2006	
80	Kalayat	Kapil Muni Road, Ward No. 8 near shamshanghat, Kalayat	1.5	2.31	0.12	Jan, 2005	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
81	Bawani Khera	Hansi-bhiwani main Road	4	1.22	0.009	from last 5 years	
82	Beri	Kabulpur road, near shiv dhamBeri.	0.5	0.25	0.006	Jan-20	
		Beri Jhajgarh road near bhagalpuri chock Beri.	1	1	0.05475	Till March 18	
83	Sonepat	Murthal bye pass (Near DCRUST University)	5	0	0.5	Since 2017	
84	Punhana	Mandikhera, Jamalgarg Road	0.5	0	0.2	Since 2009	
85	Ateli Mandi	Village Khor	1	1	0.01942	2018	
86	Barwala	Kharkhra Road, Barwala	1.75	1.2	0.0052	Since 2018	
87	Uklana Mandi	Theh Uklana	2	1.2	0.006	Since 2017	

Annexure-5

Details on Captive TSDF(s)

Period: 2019-20

Name of SPCB/PCC:- HSPCB

Sr. No	Name and address of the Captive Facility	Type of facility (Landfillable/ Incinerable/ both)	Capacity		HW disposed during the year (MT)		Cumulative HW disposed till the end of financial year (MT)	
			Incinerator (MT/H)	Landfill (MT/A)	SLF	Incinerator	SLF	Incinerator
1	M/S Panipat Refinery ,IOCL Panipat	Landfillable	0	2500	1464.5	0	15964.5	0
2	M/s Crystal Crop. Protection Pvt. Ltd. (Unit-II) (Tech. Plant) , Vill. Nathupur, Sonapat.	Incinerable	0.05	0	--	0.005	--	42.805
3	M/s Indogulf Cropsciences Ltd., (Jai Shree Rasayan Udyog Ltd.), (new unit Tech. Plant) , Vill. Nathupur, Sonapat	Incinerable	0.05	0	--	4.62	--	50.62
4	M/s Marino panel Products Ltd., vpo rohad, Jhajjar	Incinerable	15	Nil	Nil	85.6	Nil	Nil

Annexure-6

MI Project under NABARD (1st Phase)

Sr. No	Name and Address of STP	Deptt.	Capacity (MLD)	Flow of Inlet (In MLD)	Treated Effluent (In MLD)	Quantum of Treated effluent being reused (In MLD)	Mode of reuse (Irrigation / horticulture /Industrial use / any other)	CCA (Hectares)	App. Cost (CCA in ha*2.10 lacs) otherwise actual	Status
1.	Barara SBR Technology Ambala	PHED (SBR)	6.00	To be filled by PHED	4.00	2.00	Irrigation	207+155=362	986.83	Hearing completed. AA submitted to Govt. Likely Date of Start-01.09. 2021 Likely Date of Completion-31.12.2022
2.	Naraingarh - MBBR Ambala	PHED (MBR)	5.00	To be filled by PHED	3.00	1.40-1.70	Irrigation			Hearing completed AA submitted to Govt. Likely Date of Start-01.09. 2021 Likely Date of Completion-31.12.2022
3.	Hisar Lalpura Road Hansi -MBBR	PHED	7.50	To be filled by PHED	7.50	6.00	Irrigation	372	781.20	Hearing completed AA under preparation Likely Date of Start-15.09.2021 Likely Date of Completion-31.12.2022
4.	Narnaund - Hisar	PHED	4.00	To be filled by PHED	4.00	2.00	Irrigation	198	415.80	Hearing completed AA under preparation Likely Date of Start-15.09.2021 Likely Date of Completion-31.12.2022

5.	Gulha Cheeka SBR Kaithal	PHED	10.00	To be filled by PHED	8.00	4.00	Irrigation	794	1667.40	Hearing completed AA under preparation Likely Date of Start- 15.09.2021 Likely Date of Completion- 31.01.2023
6.	Jind Road, Kaithal KTL drain SBR-Kaithal	PHED	10.00	To be filled by PHED	8.00	4.00	Irrigation			Hearing completed AA under preparation Likely Date of Start- 15.09.2021 Likely Date of Completion- 31.01.2023
7.	Majra, - MBBR Fatehabad	PHED	10.00	To be filled by PHED	10.00	7.50	Irrigation	496	1041.60	Hearing completed. AA case received from SE and under process of sending to Govt Likely Date of Start- 15.09.2021 Likely Date of Completion- 31.12.2022
8.	Village Amani, Tohana - MBBR Fatehabad	PHED	10.00	To be filled by PHED	10.00	7.50	Irrigation	496	1079.32	AA accorded by Govt. Estimate under preparation Likely Date of Start- 01.06.2021 Likely Date of Completion- 31.07.2022
9.	Jakhal-SBR Fatehabad	PHED	3.00	To be filled by PHED	3.00	2.25	Irrigation	149	343.59	AA received from Govt. Estimate under preparation Likely Date of Start- 01.06.2021 Likely Date of Completion- 31.07.2022
10.	Ratia - MBBR Fatehabad	PHED	6.50	To be filled by PHED	6.50	4.88	Irrigation	323	739.42	AA received from Govt. Estimate under preparation Likely Date of Start- 01.6.2021 Likely Date of Completion- 31.07.2022
11.	Kalka - MBBR Panchkula	PHED	4.75	To be filled by PHED	4.75	3.25	Irrigation	250+250 = 500	1518.00	Hearing completed AA submitted to Govt. Likely Date of Start- 01.09.2021

										Likely Date of Completion- 31.12.2022
12.	Nalagarh Road , Manakpur, Pinjore - MBBR Panchkula	PHED	5.00	To be filled by PHED	5.00	1.50- 2.00	Irrigation			Hearing completed AA submitted to Govt. Likely Date of Start- 01.09.2021 Likely Date of Completion- 31.12.2022
13.	Shamsabad patti, Kalanina Road ,Sirsa SBR	PHED	15.00 +20.00 = 35.00	To be filled by PHED	-	35.00	Irrigation	1737	3647.00	Consent not being provided by farmers. Rishi Nagar 40 MLD STP has been considered against this. AA case submitted to Govt and approval awaited. 25 MLD will be available for irrigation. Cost =Rs. 5394.18 lacs CCA-2569- Case of AA under process Likely Date of Start- 01.09.2021 Likely Date of Completion- 31.08.2023
14.	STP Jind - MBBR Jind	PHED	15.00	To be filled by PHED	15.00	-	Irrigation	992	2083.20	Hearing under process Likely Date of Start- 15.10.2021 Likely Date of Completion- 31.03.2023
15	STP Narwana MBBR Jind	PHED	5.00	To be filled by PHED	5.00	3.75	Irrigation			Hearing completed More than 80% Farmers not agree. Efforts still on. Otherwise to be scrapped
	Total		136.75					7251.00	16050.54	