

I/28754/2021



HSPCB

HARYANA STATE POLLUTION CONTROL BOARD
C-11, SECTOR-6, PANCHKULA
Ph. 0172-2577870-73
E-mail:hspcbho@gmail.com

Date: 24/03/2021**To**

1. The Secretary, Government of India, Ministry of Jal Shakti, Department of Water Resources, River Development & Ganga Rejuvenation, Shram Shakti Bhawan, Rafi Marg, New Delhi.
2. The Member Secretary, CPCB, Parivesh Bhawan, East Arjun Nagar, New Delhi.

Sub:- Monthly progress Report by State of Haryana regarding Ghaggar and Yamuna Action Plan for the month of February, 2021.

Sir,

Kindly refer to the subject noted above.

In this connection, it is intimated that there are two polluted river stretches in the State of Haryana i.e. river Ghaggar and Yamuna. I have been directed to enclose herewith the progress report of Ghaggar and Yamuna Action Plan of Haryana for the month of February, 2021 on the prescribed format for your kind information and necessary action please.

DA/ As above

**Sr. Env. Engineer(HQ)
For Chairman**

National Mission for Clean Ganga
Format for submission of Monthly Progress Report in the NGT Matter OA No.
673 of 2018 (in compliance to NGT order dated 24.09.2020)

For the State of Haryana
Upto February, 2021

Overall status of the State:

I. Total Population: Urban Population & Rural Population separately

✓ Ghaggar catchment
Urban Population – 25,38,665

▪ Yamuna catchment
Urban Population – 62,79,643

❖ Other areas-
Urban Population- 11,29,576

II. Estimated Sewage Generation (MLD):

✓ Ghaggar catchment
274.06 MLD sewage generation

▪ Yamuna catchment
1013.75 MLD sewage generation

❖ Other areas-
87.1 MLD

III. Details of Sewage Treatment Plant:

• Existing no. of STPs and Treatment Capacity (in MLD):

✓ Ghaggar
59 STPs of treatment capacity of 514.25 MLD

▪ Yamuna
58 STPs of treatment capacity of 1064.7 MLD

❖ Other areas-
35 STPs of treatment capacity of 224.5 MLD.

• Capacity Utilization of existing STPs:

✓ Ghaggar
274.06 MLD effluent reaching STPs.

▪ Yamuna
699.43 MLD effluent reaching STPs.

❖ Other areas-
108.4 MLD effluent reaching STPs.

- **MLD of sewage being treated through Alternate technology:**

NIL

- **Gap in Treatment Capacity in MLD:**

- ✓ **Ghaggar**

There is Gap of 13.54 MLD in the installed treatment capacity at present in comparison to requirement i.e. sewage generation in some towns in catchment of river Ghaggar i.e. Ambala (4.9MLD) and Kalka (8.64 MLD).

- **Yamuna**

There is Gap of 118.68 MLD in the installed treatment capacity at present in comparison to requirement i.e. sewage generation in some towns in catchment of river Yamuna i.e. Faridabad (107.7 MLD), Indri (0.38) and Palwal(10.6 MLD).

- **No. of Operational STPs:**

Ghaggar

There are total 59 STPs installed in the catchment of river Ghaggar with the capacity of 514.25 MLD. As per latest status, 3 STPs are not meeting the prescribed parameters. The list is enclosed as **Annexure-1**.

Yamuna

There are total 58 STPs installed in the catchment of river Yamuna with the capacity of 1064.7 MLD. As per latest status, 9 STPs are not meeting the prescribed parameters. The list is enclosed as **Annexure-2**.

Other Areas

35 STPs of 224.5 MLD capacity are installed in the other areas not following in the catchment of rivers. Out of these 10 STPs are not meeting the prescribed limits.

The details of all the existing STPs in the state are given in the table as under:-

Table:- Details of each existing STP in the State

Sr. No	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STP
Ghaggar Catchment					
1	Naraingarh	3	2.46	Operational	Complying
2	Ambala	39.25	44.15	Operational	Complying
3	Ratia	6.5	4.01	Operational	Complying

Sr. No	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STP
4	Tohana	10	6.89	Operational	Complying
5	Jhakal Mandi	3	1.38	Operational	Complying
6	Fatehabad	25	7.64	Operational	Complying
7	Hisar	74	39.02	Operational	Complying
8	Narnaund	4	1.86	Operational	Complying
9	Narwana	9.25	6.7	Operational	Complying
10	Uchana	3.5	1.81	Operational	Complying
11	Jind	37	18.09	Operational	Complying
12	Safidon	9	3.75	Operational	Complying
13	Cheeka	10	4.2	Operational	Complying
14	Kaithal	37.5	15.65	Operational	Complying
15	Kalayath	5	2.01	Operational	Complying
16	Pundri	3.5	2.03	Operational	Complying
17	Shahbad	11.5	4.6	Operational	Complying
18	Pehowa	8	4.19	Operational	Complying
19	Thanesar	40	16.75	Operational	Complying
20	Kalka	4.75	13.39	Operational	Complying
21	Pinjore	5	4.75	Operational	Complying
22	Panchkula	81	34.28	Operational	Complying
23	Mandi Dabwali	16.5	5.71	Operational	Complying
24	Kalanwali	9.5	2.38	Operational	Non Complying
25	Sirsa	45	19.71	Operational	Complying
26	Rania	6	2.71	Operational	Non Complying
27	Ellenabad	7.5	3.94	Operational	Non Complying
Total		514.25	274.06		
Yamuna Catchment					
1	Jagadhri	24	59.5	Operational	Complying
	Yamunanagar	55		Operational	Complying
2	Radaur	3.5	2	Operational	Complying

Sr. No	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STP
3	Chhachhrauli	3	1.75	Operational	Complying
4	Ladwa	7	5	Operational	Complying
5	Nilokheri	6	3.5	Operational	Complying
6	Taraori	5.5	3.8	Operational	Complying
7	Indri	4	2.35	Operational	Complying
8	Karnal	76	59	Operational	Complying
9	Nissing	4	2.3	Operational	Complying
10	Gharaunda	7	4.7	Operational	Complying
11	Panipat	120.8	42	Operational	1 STP- Non-Complying of 20 MLD STP Jattal Road Panipat by PHED.
12	Samalkha	5	4	Operational	Complying
13	Gohana	11.3	8.72	Operational	Complying
14	Ganaur	7	5.5	Operational	Complying
15	Sonepat	62.5	10.5	Operational	Complying
16	Kharkhoda	4.5	2	Operational	Complying
17	Maham	5	2.65	Operational	Complying
18	Rohtak	93.5	49.7	Operational	4 STPs of 40 MLD Sonaria, Rohtak , 14 MLD Singhpura, Rohtak, 4 MLD Sampla, Rohtak by PHED and 10 MLD Sec-25, Rohtak by HSVP are Non Complying
19	Kalanaur	3.5	2.5	Operational	Complying
20	Sampla	4	2.66	Operational	Complying
21	Beri	2	1.72	Operational	Complying
22	Bahadurgarh	64	22.6	Operational	1 STP Non-Complying 18 MLD STP, Linepar, Bahadurgarh by PHED
23	Jhajjar	10.5	6.45	Operational	Complying
24	Taoru	4.5	2.6	Operational	Complying
25	Gurugram	388	344	Operational	Complying

Sr. No	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STP
26	Nuh	3.6	2.3	Operational	Complying
27	Ferozpur jhirka	5	2.45	Operational	Complying
28	Punahana	4.5	1.25	Operational	Complying
29	Faridabad	45	25	Operational	1 STP of 45 MLD capacity is Non Complying
30	Palwal	9	9	Operational	Complying
31	Hathin	4.5	2.08	Operational	Complying
32	Hassanpur	3	1.25	Operational	Non Complying (BOD 10)
33	Hodal	9	4.6	Operational	Non Complying (BOD 10)
Total		1064.7	699.43		
Other STPs					
1	Sohna	6	4.5	Operational	Complying
2	Pataudi	4.5	2.8	Operational	Complying
3	Farrukhnagar	3	2.8	Operational	Complying
4	Haily Mandi	5.5	1.85	Operational	Complying
5	Julana	4	2.1	Operational	Complying
6	Dhana Road, Bhiwani	10		Operational	Complying
7	Bhiwani	10		Operational	Complying
8	Bhiwani	15	8.2	Operational	Complying
9	Bhiwani	15	8.24	Operational	Complying
10	Charkhi Dadri	5	3.5	Operational	Non Complying
11	Charkhi Dadri	5	1.5	Operational	Non Complying
12	Bawani Khera	4.5	2.5	Operational	Complying
13	Loharu	3.5	1.84	Operational	Complying
14	Tosham	3	1.76	Operational	Non Complying
15	Siwani	4	2.53	Operational	Non Complying
16	Mohindergarh	6.5	3.3	Operational	Complying
17	Ateli Mandi	2	0.9	Operational	Complying
18	Kanina	3	1.25	Operational	Complying
19	Rewari Road, Narnaul	7.5	5	Operational	Complying
20	Bawal	3	1.7	Operational	Complying
21	Rewari	6.5	5	Operational	Complying
22	Rewari	8	3.7	Operational	Non Complying (10 BOD)
23	Rewari	16	10.22	Operational	Non Complying (10 BOD)
24	Dharuhera	9.5	3.5	Operational	Non Complying (10 BOD)
25	Kosli	3	1.32	Operational	Complying

Sr. No.	Town	Existing STP Capacity	Capacity Being Utilized	Operational status of STP	Compliance status of STP
26	Barara	4	2.64	Operational	Complying
27	Assandh	5	3.52	Operational	Complying
28	Hansi	6.5	2.98	Operational	Non Complying (10 BOD)
29	Dhani Gram, Barwala	6	5.74	Operational	Complying
30	Uklana	6.5	1.75	Operational	Non Complying (10 BOD)
31	Dhani Kushal, Bhiwani Road, Hansi	5	3.5	Operational	Complying
32	Lalpura- Jind Road, Hansi	7.5	5	Operational	Complying
33	Bhiwani	10	1.5	Operational	Complying
34	Dharuhera	5	1.75	Operational	Non Complying
35	Near Chinkara Rest House, Rewari Road, Narnaul	6		Operational	Complying
Total		224.5	108.39		

B Details of under construction STPs in the State

Sr. No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
Ghaggar Catchment					
1	12 Cross Road, Ambala	12	28%	215311 House sewer connections provided in the Ghaggar Catchment.	30.06.2021
2	Khatoli	0.75	98%		31.03.2021
3	Sukhdarshanapur	0.75	98%		31.03.2021
4	Billa	0.75	90%		30.06.2021
5	Village Dabra	8	98%		31.03.2021
6	Ambala	5	96%		31.03.2021
7	Khuda Khurd, Ambala	12	28%		30.06.2021
8	Bhuna	8	92%		31.03.2021
9	Babyal	10	70%		30.06.2021
10	Shahpur Machhonda	7.5	15%		30.06.2021

Sr. No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
11	Saketri-STP	1.5	12%		30.06.2021
12	Sirsa	7.5	70%		31.12.2021
Yamuna Catchment					
1	Baddi Majra, Yamuna Nagar	10	98%	195520 House sewer connections provided in the Yamuna Catchment.	31.03.2021
2	Shiv Colony, Karnal	8	71%		30.06.2021
3	Phooshgarh, Karnal	20	72%		30.06.2021
4	Garhi Bohar, Rohak	12	55%		30.06.2021
5	Singhpura, Rohtak	10	98%		31.03.2021
6	Peer Bodhi, Rohak	15	8%		30.09.2022
7	Sarai Alawardi	1	100%		Completed
8	Gadoli Kalan	1	100%		Completed
9	Baliawas (against Gwalpahadi)	1	100%		Completed
10	Mohmadpur Jharsa	2	98%		31.03.2021
11	Darbaripur	1	100%		Completed
12	Bandwari(Shifted from Sihi/Khedki Daula)	1	65%		30.06.2021
13	Faridabad	7.5	98%		31.03.2021
14	Faridabad, sector-21	10	10%		31.12.2021
15	Kithwari	10	44%		31.07.2021
16	Jodhpur Road, Palwal	15	50%		31.07.2021
17	Ferozpur, Palwal	2.5	50%		31.07.2021
18	Sonepat (Aterna)	15	51%		31.12.2021
19	Murthal Sonepat	3	23%		30.06.2021
20	Jhazgarh	20	10%		31.12.2021
21	Dhankot, Gurugram	2	Work allotted recently		31.12.2021

Sr. No.	Location	Capacity of the plant in MLD	Physical Progress in %	Status of I&D or House sewer connections	Completion Timeline
22	Bajghera	2	Work allotted recently		31.12.2021
23	Rohtak	10	45%		31.12.2021
24	Mirjapur, Faridabad	80	11%		30.11.2022
25	Partapgarh, Faridabad	100	15%		30.11.2022
26	Faridabad	30	28%		30.06.2022

Details of proposed STPs in the State

Sr. No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
Ghaggar Catchment				
1	Sector-32, Ambala Cantt.	5	Sewage is lifted to the existing 2 MLD STP of HSVP in Ambala.	31.12.2027
2	Naraingarh, Ambala	1	Sewage is lifted to the existing STP of PHED in Naraingarh.	31.12.2024
3	Pinjore, Panchkula	8	No discharge yet.	31.12.2027
4	Jind	5	The existing 10 MLD STP is sufficient.	31.12.2027
5	Hansi	5	Present discharge, though very little, is being treated in existing STP.	31.12.2027
6	Hisar	10	Sewage is lifted to the existing 15 MLD STP of HSVP in Hisar.	31.12.2024
7	Hisar	5	No discharge yet.	31.12.2026
Yamuna Catchment				
1	Manesar and Naharpur Kasan, Gurugram	25	Tender floated and Bids opened.	31.03.2022
2	Dev Colony, Panipat	15	The tender was re invited due to non receipt of any bid in the proposed tender	30.09.2022

Sr. No.	Location	Capacity of the STP proposed in MLD	Status of Project (at DPR Stage/ Under Tendering/ Work to be Awarded)	Likely Date of Completion
3	Barsat Road, Panipat	25	The tender was re invited due to non receipt of any bid in the proposed tender	30.09.2022

IV. Details of Industrial Pollution:

Sr. No.	River stretch	No. of industries	Quantum of effluent generated (in MLD)	No. of industries having ETPs	No. of industries connected to CETPs
1	Yamuna	3474	121.11	3474	814
2	Ghaggar	252	5.2	252	28
	Total	3726	126.31	3729	842

- Number and total capacity of CETPs (details of existing/ under construction / proposed)

Sr. No.	River stretch	Existing CETPs		Under construction CETPs		Proposed CETPs	
		No.	Capacity (in MLD)	No.	Capacity (in MLD)	No.	Capacity (in MLD)
1	Yamuna	14	161.5	2	9	6	155.5
2	Ghaggar	4	6.1	0	0	2	3
3	Other Areas	1	22.5	0	0	0	0
	Total	19	190.1	2	9	8	158.5

- Status of compliance and operation of the CETPs.
Ghaggar Catchment

Town	No. of industries	Industrial Discharge (in MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Naraingarh	10	0.002	All units have Installed ETPs	0
Ambala	69	1.2		Existing – 2 CETP of 5.5 MLD capacity and both are complying as per latest A/Rs
Jind	No industry in	0		Existing- 1CETP of 0.1 MLD capacity is

Town	No. of industries	Industrial Discharge (in MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
	catchment of river/drains of Ghaggar			non complying.
Shahbad	4	0.001		0
Pehowa	3	3.4		0
Kurukshetra	26	0.036		0
Kalka	8	0.01		0
Barwala	20	0.07		Existing- 1 CETP of 0.5 MLD capacity and the same is complying as per latest A/R
Panchkula	112	0.5		0
Total	252	5.2		

Yamuna Catchment

Town	No. of industries	Industrial Discharge (In MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Jagadhri/ Yamunanagar	207	18.4	All units have Installed ETPs	Under construction-1 CETP of 3 MLD capacity
Karnal	310	18.4		0
Panipat	286	24.3		Existing- 3 CETPs of 44.5, all are complying.
Sonepat	789	21.8		Existing- 4 CETPs of 25.2, all are complying. Under construction- 1 CETP of 6 capacity.
Rohtak	89	1.4		Existing- 2 CETPs of 13 (1 CETP of 3 MLD is under trial run and the other CETP of 10 MLD at IMT Rohtak is complying)
Jhajjar	311	5.4		Existing- 1 CETP of 12.5 MLD and the same is complying. Proposed- 1 CETP of 10 MLD capacity

Town	No. of industries	Industrial Discharge (In MLD)	Status of ETPs	Status of CETPs (existing, under construction & proposed)
Gurugram	775	13.27		Existing- 2 CETPs of 55.2 MLD and are complying. Proposed- 3 CETPs of 30.5 MLD capacity.
Nuh	39	1.5		0
Palwal	76	7.7		0
Faridabad	592	8.94		Existing- 2 CETPs of 11.1 MLD are complying. Proposed- 2 CETPs of 115 capacity.
Total	3474	121.11		

The list is enclosed is as under:-

Sr. No.	Name of CETP	Capacity in MLD	Deptt.	Analysis report no. and date	Compliance status
River Yamuna					
1	IE Rai, Sonapat	5	HSI IDC	165 dt. 21.01.2021	Complying
2	IE Barhi, Sonapat	16	HSI IDC	167 dt. 21.01.2021	Complying
3	IE Kundli, Sonapat	4	HSI IDC	4377 dt. 27.11.2020	Complying
4	IE Murthal, Sonapat	0.2	HSI IDC	4572 dt. 28.11.2020	Complying
5	IMT Rohtak	10	HSI IDC	1193-1194 dt. 21.01.2021	Complying
6	IE Kutana, Rohtak	3	HSI IDC	Plant under trial run.	
7	IE Panipat Refinery Complex, Panipat	2.5	HSI IDC	Could not be functional, due to Non availability of sufficient effluent	
8	HSI IDC Sector 16-17, Bahadurgarh	12.5	HSI IDC	1119-1120 dt. 20.01.2021	Complying
9	IMT faridabad	10.5	HSI IDC	387 dt. 18.11.2020	Complying
10	IMT Manesar, Gurugram	55	HSI IDC	1249 dt. 07.12. 2020	Complying
11	Sector-29, Panipat	21	HSVP	220 dt. 29.01.2021	Complying
12	Sector-29, Panipat	21	HSVP	221 dt. 29.01.2021	Complying

Sr. No.	Name of CETP	Capacity in MLD	Deptt.	Analysis report no. and date	Compliance status
13	Faridabad Electroplaters Association	0.6	Private	386 dt. 18.11.2020	Complying
14	Industrial Area, Sector-37, Gurugram	0.2	Private	1285-1286 dt. 14.12.2020	Complying
River Ghaggar					
15	IE Barwala, Panchkula	0.5	HSI IDC	83 dt. 08.01.2021	Complying
16	Ambala Cantt.	0.5	HSI IDC	204 dt. 27.01.2021	Complying
17	Saha, Ambala	5	HSI IDC	216 dt. 28.01.2021	Complying
18	I. E. Jind	0.1	HSI IDC	1197-1198 dt. 25.01.2021	Non Complying
Other areas					
19	IMT Bawal, Rewari	22.5	HSI IDC	265-266 dt. 03.07.2020	Complying
Total capacity		190.1			

V. **Solid Waste Management:**

• **Total number of Urban Local Bodies and their Population.**

There are 88 Municipalities in Haryana and the population of all Municipalities is 92,11,050 as per Census 2011.

• **Current Municipal Solid Waste Generation.**

5387 TPD

• **Number, installed capacity and utilization of existing MSW processing facilities in TPD (bifurcated by type of processing eg- Waste to Energy (Tonnage and Power Output), Compost Plants (Windrow, Vermi, decentralized pit composting), bio methanation, MRF etc.**

There are three existing operational centralized Waste to Compost (WTC) processing facilities in the State at Rohtak (150 TPD), Sirsa (50 TPD) & Karnal (150 TPD). Apart from the above, three Bio-Methanation Facilities are also operational in Faridabad, Panchkula and Radaur and one Bio-CNG plant is operational in Karnal. Further, there are 1800 compost pits in various MCs and there are also 1466 pits for horticulture waste. In addition, 12 approx.. 2000 household pits have been constructed to encourage the households for home composting. For processing of dry waste 395 Material Recovery Facilities (MRF) has also been constructed in 39 Municipalities.

Further, Waste to Energy Plant at ISWM Sonapat-Panipat Cluster is expected to achieve Commercial Operation Date by April, 2021.

- **Action plan to bridge gap between Installed Capacity and Current Utilization of processing facilities (if Gap > 20%)**

Integrated Centralized Waste Processing Approach (Cluster Wise) is being adopted as a long-term approach, with an overall objective to setup regional Waste to Energy, Waste to Compost + RDF processing facilities and Secured Sanitary landfills for scientific disposal of Solid Waste. This approach is more coveted considering the constraints posed by the decentralized approach and its sustainability over long run.

As part of this approach, total 13 Clusters have been formed covering all the 87 ULBs of Haryana. Also, under this approach the projects will be set up on PPP mode and single agency/concessionaire will be responsible for Door to Door Collection, transportation, processing and disposal of Solid Waste for a concession period of 22 years.

Currently 2 Waste to Energy Cluster Projects namely Sonapat-Panipat and Gurugram-Faridabad have been awarded and construction of Sonapat-Panipat Cluster (500 TPD) Waste to Energy project is under progress and 60% construction have been finished with proposed tentative commissioning by March 2021. The Environmental Clearance of Gurugram-Faridabad (1500 TPD) Waste to Energy Projects has been granted. The construction of the plant is likely to start soon. Once commissioned these two projects alone will cater to 13 approx. 40% processing of entire waste being generated in the state.

Remaining eleven (11) clusters are Open Technology Clusters. The details of 13 clusters are attached at **Annexure-3**.

- **No. and capacity of C&D waste processing plants in TPD (existing, proposed and under construction)**

Presently Municipal Corporation, Gurugram has established a 300 TPD Construction and Demolition Waste processing plant at Village Basai and the capacity of the plant will be increased to 1500 TPD shortly. MC Gurugram has signed agreements with two private contractors to collect and transport the C&D waste from the household's level to the designated C&D waste Plant. This plant is also being utilised to process the C&D waste generated in MC Faridabad till a new plant is commissioned in Faridabad.

Further, bids for setting up of C&D waste plant of 300 TPD in Faridabad have also been invited which are likely to be finalized by November, 2020 and plant is likely to be commissioned by November, 2021.

- **Total no. of wards, no. of wards having door to door collection service, no. of wards practicing segregation at source**

There are total 1540 wards in MCs of Haryana out of which 1467 wards have been covered with door to door waste collection services. Out of the total wards, source segregation has been initiated 1103 wards.

- **Details of MSW treatment facilities proposed and under construction (no., capacity, and technology).**

Detail is already attached at Annexure-3.

- **No. and area (in acres) of uncontrolled garbage dumpsites and Sanitary Landfills.**

The detail of dumpsites attached at **Annexure-4**.

- **No. and area (in acres) of legacy waste within 1km buffer of both side of the rivers.**

No such data is available at present.

- **No. of drains falling into rivers and no. of drains having floating racks/screens installed to prevent solid waste from falling into the rivers**

The drains of MCs don't falls directly into the rivers. They ultimately join the drains of irrigation and the drains of irrigation falls into the rivers. The MCs are installing the wire mesh in the drains to prevent the solid waste from falling into the drains. At present approximate 387 small drains have been provisioned with wire mesh screens.

Status of ULB wise Management of Solid Waste

ULB	Total MSW generation in TPD	Total MSW being processed in TPD	Existing MSW facilities	Utilization Capacity of the existing MSW facilities	Proposed MSW Facilities & Completion Timeline
88	5387	2375	03 having capacity 350 TPD apart from this MCs are adopting the pit/windrow composting for processing of waste.	350 TPD	13 ISWM clusters having capacity 5630 TPD. Out of which waste to energy plant of 500 TPD capacity at Sonapat is likely to be commissioned by April, 2021 and rest of the plants are likely to be commissioned by December, 2022.

VI. Bio-medical Waste Management:

- **Total Bio-medical generation:**

As per the annual report for 2019, total 14810 kg/day bio medical waste is generated in State of Haryana.

- **No. of Hospitals and Health Care Facilities:**

As per the annual report for 2019, there are 5526 no. of HCFs in State of Haryana.

- **Status of Treatment Facility/ CBMWTF:**

As per the annual report for 2019, there are 11 no. of authorized CBWTFs/Treatment facilities in State of Haryana

VII. Hazardous Waste Management:

- **Total Hazardous Waste generation:** 220987.09 tons

- **No. of Industries generating Hazardous waste-** 4849

- **Treatment Capacity of all TSDFs**

Incinerator (Kcal) - 2.5 Million.

Landfill (MTA) - 32 years

- **Avg. Quantity of Hazardous waste reaching the TSDFs and Treated**

Hazardous waste reaching TFDFs	Hazardous waste treated
Landfill -14372 MT Incineration – 15150.8 MT	Landfill -14372 MT Quantity Incinerated – 0

- **Details of on-going or proposed TSDF-** Details given at **Annexure-5**

VIII. Plastic Waste Management:

- **Total Plastic Waste generation:**

Approximate 520 TPD.

- **Treatment/ Measures adopted for reduction or management of plastic waste:**

At present plastic waste is being channelized through MRF centres established in MCs.

IX. Details of Alternate Treatment Technology being adopted by the State/UT

The Nodal Department for execution of Bio/Phyto- Remediation identified. The SPV also asked the Department to submit the locations where the phyto remediation/bio-remediation wherever feasible.

ULB Department has started bio/phyto remediation works in the drains in Municipal Corporation, Yamuna Nagar – Jagadhri, as a pilot project, which will be replicated at other places. Municipal Corporation of Sonapat has also invited tenders for the bio/phyto remediation of drains. Similarly, Municipal Corporations of Gurugram and Faridabad are in the process of preparing the proposals for bio/phyto remediation. Municipal Corporation of Panipat has already floated the tenders for the process in their jurisdiction. GMDA has also initiated a pilot project as an interim treatment for untreated discharge of Leg I via geo-synthetic dewatering tubes in consultation with CPCB. PHED

has undertaken the *in-situ* phyto/bio remediation in its new STPs at Indri and Beri. Chief Secretary, during the review meeting held, has also directed that all concerned Departments shall expedite the work on Bio/Phyto-Remediation.

X. Identification of polluting sources including drains contributing to river pollution and action as per NGT order on in situ treatment:

There are locations where the untreated/partially treated effluent is joining the main drains discharging into rivers. The action plans for control of pollution at these points is required to be submitted by Concerned Departments.

River Yamuna

Sr. No.	Deptt. Name	Deptt. Points	Received Action Plan	Action not required	Pending Points	Timelines not given	Work to be completed in 2020	Work to be completed in 2021
1	D&P	23	6	15	2	1	5	
2	HSIDC	2	0	2	0			
3	HSPCB	23			23			
4	HSVP	3			3			
6	Industry Dept.	1			1			
7	PHED	12	1	9	2	1		
8	ULB	63	51	3	9	5	2	44
	Total	127	58	29	40	7	7	44

River Ghaggar

Sr. No.	Deptt. Name	Deptt. Points	Action plan not required/completed	Received Action Plan	Pending Points
1	D&P	140	30	87	23
2	HSIIDC	2	2	-	0
3	HSVP	13	1	2	10
4	PHED	43	10	15	18
5	ULB	47	13	11	23
6	H.P. State	1		-	1
7	Industry Unit	3	1	-	2
8	department not known	3	0	0	3
9	Railway	1			1
10	Housing Board	1			1
11	HSPCB	1	0	0	1
	Total	255	57	115	83

XI. Details of Nodal Officer appointed by Chief Secretary in the State/UT:

Member Secretary, Haryana State Pollution Control Board.

XII. Details of meetings carried under the Chairmanship Chief of Secretary in the State/UT:

Regular CS meetings are being held to review the progress of Yamuna and Ghaggar Action Plans. 8 Meetings held so far on 29.08.2019, 20.12.2019, 05.02.2020, 13.03.2020, 22.06.2020 17.07.2020, 06.08.2020, 08.09.2020, 08.12.2020 and 12.02.2021.

XIII. Latest water quality of polluted river, its tributaries, drains with flow details and ground water quality in the catchment of polluted river

Ghaggar

(a) Water quality and flow of major drains joining river Ghaggar

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F. Coli
1	Discharge of STP, Sec-28, Panchkula at Vill- Kakrali, Punjab. (PKL-RDQ-023)	30.642798, 76.874462	8.5	2.8	110
2	MDC drain before entering into Punjab area near Raipur Kalan Temple carrying effluent of colonies of Haryana, Chandigarh, U.T (PKL-RDQ-033)	30.680110, 76.821592	52	52	17000
3	Singh Nallah choe before entering punjab near Mamta Enclave, Near Slaughter house Panchkula (PKL-RDQ-038)	30.664066, 76.843880	84	84	41000
4	Ambala Drain near Motor Market, Ambala City (AMB-RDQ-008)	30.388012, 76.790604	28.65	74	58000
5	Ghail drain at Samaspur, Ambala (AMB-RDQ-011)	30.333736, 76.667902	15.91	86	49000
6	Markanda River Bhagal Bridge. (Longitude 76026.218' and Latitude 30005.025') (KTL-RDQ-002)	Longitude 76026.218' and Latitude 30005.025'	8.20	34	150000
7	Cheeka Drain/Old Ghaggar Creek	Longitude 76.232452' and Latitude 30.064188'	2.28	48	250000
8	Sagar Para Drain before mixing in Ghaggar river, Village Sagra. (Longitude 76011.249' and Latitude 29052.976') (KTL-RDQ-011)	Longitude 76011.249' and Latitude 29052.976'	3.20	31	250000
9	Kaithal drain before mixing River Ghaggar at Khanauri. (Longitude 76006.831' and Latitude 29050.731')	Longitude 76006.831' and Latitude 29050.731'	8.80	42	170000

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F. Coli
10	Discharge of Ratia Town through drain (Longitude 29.711468 and Latitude 75.551894)	Longitude 29.711468 and Latitude 75.551894	4	22	32000
11	Discharge of Jakhal (29.786392, 75.826893) (HSR-RDQ-002)	29.787241, 75.827388	3	8	18000
12	Discharge of 7.5 MLD STP PHED Ellenabad, Sirsa into River Ghaggar (HSR-RDQ-018)	29.489644, 74.741455	0.05	25	11000

(b) Water quality and flow of river Ghaggar

Sr. No.	Drains meeting with river Ghaggar	Latitude/ Longitude	Flow (In MLD) Feb, 2021	BOD(mg /l)	F.Coli (MPN/100ml)
1	Ghaggar River at Haryana Himachal Border (Ghaggar River at Morni) (PKL-RDQ-014)	30.742182/ 76.742182	-	3.2	120
2	Ghaggar before meeting Kaushalya River (Burajkottian Zone, Panchkula) (PKL-RDQ-015)	30.639975/ 76.872849	187	3.8	170
3	Ghaggar River D/S after meeting Kaushalya River (NWMP-Station Code- 1885) (PKL-RDQ-017)	30.740980, 76.909826	200	6	240
4	U/s of Ghaggar river before meeting discharge of STP Sec-28 at Kakrali, Punjab. (PKL-RDQ-022)	30.613894/ 76.836044	205	3.6	110
5	D/S of Ghaggar river after meeting discharge of STP Sec-28 at Kakrali, Punjab. (PKL-RDQ-024)	30.642798, 76.874462	213.50	4	170
6	Ghaggar River before meeting Ambala Drain (AMB-RDQ-007)	30.402314, 76.743059	73.50	5	33000
7	Ghaggar River after meeting Ambala Drain (AMB-RDQ-009)	30.398033, 30.398033	102.15	11	30000
8	Ghaggar River before mixing Ghail drain at Samaspur (Ambala) (AMB-RDQ-010)	29.71135/ 75.552123	102.15	6.4	31000
9	Ghaggar River after mixing Ghail Drain at Samaspur (Ambala) (AMB-RDQ-012)	30.332689, 76.668607	118.06	12	36000
10	Ghaggar River before meeting river Markanda at Village Chiali. (Longitude 76025.974' and Latitude 30007.695') (KTL-RDQ-001)	Longitude 76025.974' and Latitude 30007.695'	4.70	42	250000

Sr. No.	Drains meeting with river Ghaggar	Latitude/ Longitude	Flow (In MLD) Feb, 2021	BOD(mg /l)	F.Coli (MPN/100ml)
11	Ghaggar River after mixing Markanda River at village Dhandota. (Longitude 76022.571' and Latitude 30005.410') (KTL-RDQ-003)	Longitude 76022.571' and Latitude 30005.410'	12.90	40	210000
12	Ghaggar River before mixing of cheeka Drain (Longitude 76.232452' and Latitude 30.064188') (KTL-RDQ-007)	Longitude 76.232452' and Latitude 30.064188'	12.90	46	320000
13	Ghaggar River after mixing of cheeka Drain (Longitude 76.232452' and Latitude 30.064188') (KTL-RDQ-008)	Longitude 76.232452' and Latitude 30.064188'	15.18	48	250000
14	Ghaggar River before mixing Sagar Para Drain at Village Rasoli. (Longitude 76010.173' and Latitude 29054.305') (KTL-RDQ-010)	Longitude 76010.173' and Latitude 29054.305'	3.10	45	220000
15	Ghaggar River after mixing of Sagar Para Drain at Village Rasoli. (Longitude 76010.135' and Latitude 29053.548') (KTL-RDQ-012)	Longitude 76010.135' and Latitude 29053.548')	6.70	39	120000
16	River Ghaggar before mixing Kaithal drain at Khanauri. (Longitude 75000.061' and Latitude 29050.754') (KTL-RDQ-013)	Longitude 75000.061' and Latitude 29050.754'	0	46	220000
17	River Ghaggar after mixing Kaithal Drain into River Ghaggar. (Longitude 76006.663' and Latitude 29050.723') (KTL-RDQ-018)	Longitude 76006.663' and Latitude 29050.723'	8.80	47	180000
18	River Ghaggar before meeting discharge of Ratia. (HSR-RDQ-005)	29.693333, 75.580474	170.73	38	180000
19	River Ghaggar after meeting of discharge of Ratia. (HSR-RDQ-007)	29.716549, 75.549705	174.73	39	130000
20	River Ghaggar before meeting discharge of Jhakhhal (29.786392, 75.826893) (HSR-RDQ-001)	29.786392, 75.826893	712	49	220000
21	River Ghaggar after meeting discharge of Jhakhhal (29.786392, 75.826893) (HSR-RDQ-003)	29.786392, 75.826893	715	36	150000
22	River Ghaggar before discharge of 7.5 MLD STP PHED, Ellenabad Sirsa (HSR-RDQ-017)	29.457123, 74.677554	-	43	280000

Sr. No.	Drains meeting with river Ghaggar	Latitude/ Longitude	Flow (In MLD) Feb, 2021	BOD(mg /l)	F.Coli (MPN/100ml)
23	River Ghaggar after discharged of 7.5 MLD STP PHED, Ellenabad Sirsa (HSR-RDQ-019)	29.489821, 74.746049	-	35	130000

7 (C) Ground water quality status in the vicinity of river Ghaggar.

Ground water quality is being monitored at 78 locations in the catchment of river Ghaggar by HSPCB. Out of total 78 locations, ground water is found fit for drinking at 39 locations and non complying at 39 locations. Directions have already been conveyed to all the task forces to cap such water sources and a display board mentioning that "Water is not for drinking purpose" may be placed. The same has been compiled by the task forces.

Sr. No.	Region	No. of points monitored	Complying	Non-complying
1	Panchkula	7	7	0
2	Ambala	7	1	6
3	Jind	2	1	1
4	Kaithal	15	4	11
5	Kurukshetra	1	1	0
6	Hisar	5	2	3
7	Sirsa	23	15	8
8	Fatehabad	18	8	10
Total		78	39	39

River Yamuna

(a) Water Quality and flow of drains joining river Yamuna

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F.Coli
1	Dhanaura Escape before meeting River Yamuna, Village Jarauli, Karnal (KRN-RDQ-002)	29.73336 and 77.12788	78.50	104	58000
2	Drain No.2 before meeting river Yamuna at vill. Khojkipur	29.280218, 77.120858	19.11	104	94000
3	Drain no. 6 before entry in Delhi	28.890391, 77.109702	159.25		
4	Entry point of Mungeshpur drain in Delhi Territory, back side of Sainik School, Bypass, Bahadurgarh, Distt. Jhajjar	Latitude 28.669716 and Longitude 76.949466	61.25	45	220000
5	Entry point of KCB drain in Delhi Territory, Near MCD Toll Tax point, VPO-Lowa Siddhipur, Distt. Jhajjar	Latitude 28.650667 and Longitude	24.50	56	180000

Sr. No.	Name of drain	latitude/ Longitude	Flow (in MLD)	BOD (mg/l)	F.Coli
		76.937005			
6	Entry point of Drain No. 8 in Delhi Territory, Near Dhansa Store of Executive Engineer, Irrigation & Flood Control Deptt. of Delhi Govt., VPO-Lohat, Distt. Jhajjar	Latitude 28.535362 and Longitude 76.869600	Nil	38	180000
7	Leg I Drain, before meeting Najafgarh Drain Gurgaon	28.531019, 77.001858	1.21	48	
8	Leg II Drain, before meeting Najafgarh Drain Gurgaon	28.508322, 76.975010	6.05	48	
9	Leg III (Badshpur) Drain before meeting Najafgarh Drain Gurgaon	28.484470, 76.953334	125.3	38	
10	Budhiya Nala before meeting river Yamuna, at Vill. Manjhawali, Faridabad	28.382511, 77.481014	73.50	32	45000
11	Gaunchi Drain before River Yamuna, Palwal	27.914783, 77.517323	99.23	31	29000

(b) Water Quality and flow of river Yamuna

Sr. No.	Drains meeting with river Yamuna	latitude/ Longitude	Flow (in Cusecs)	BOD (mg/l)	F.Coli
1	River Yamuna before meeting Maskara Nallah, upstream, Kalanaur	29.726992/ 77.13079	UP	3.6	1100
2	River Yamuna after meeting Maskara Nallah, Down Stream, Kalanaur	30.068276, 77.348271		4	700
3	River Yamuna before meeting Dhanaura Escape upstream, Karnal	29.73327/7 7.1277	352	1.8	110
4	River Yamuna after meeting Dhanaura Escape downstream, Karnal	29.72592 and 77.13278	384	13	140
5	River Yamuna before meeting the discharge of Drain No. 2 at Vill. Sanjoli		664.4	6	1100
6	River Yamuna after meeting the discharge of Drain No. 2 near Vill. Khojkipur.	28.86158/ 77.206427	672.2	16	2100

Sr. No.	Drains meeting with river Yamuna	latitude/ Longitude	Flow (in Cusecs)	BOD (mg/l)	F.Coli
7	River Yamuna before meeting Diversion Drain no. 8	28.884931, 77.147185	245		
8	River Yamuna after meeting Diversion Drain No. 8 at Palla	28.379079/ 77.486982	258	26	1400
9	Yamuna River upstream before Budhiya Nalah at Vill. Manjhawali, Faridabad	28.384703, 77.489578	371	44	23000
10	Yamuna River downstream after meeting Budhiya Nalah at Vill. Manjhawali, Faridabad	28.372917, 77.487966	401	37	35000
11	River Yamuna D/S before Gaunchi Drain	27.914783, 77.517323	355	21	19000
12	River Yamuna D/S after Gaunchi Drain	27.909736, 77.521114	395.50	21	39000

(C) Ground water quality status in the vicinity of river Yamuna.

Ground water quality is being monitored at 52 locations in the catchment of river Yamuna by HSPCB. Out of total 52 locations, ground water is found fit for drinking at 42 locations and non complying at 10 locations. Directions have already been conveyed to all the task forces to cap such water sources and a display board mentioning that "Water is not for drinking purpose" may be placed. The same has been compiled by the task forces.

Sr. No.	Region	No. of Points monitored	Complying	Non-Complying
1	Panipat	9	6	3
2	Faridabad	8	8	0
3	Ballabgarh	6	2	4
4	Palwal	6	3	3
5	Gurgaon South	10	10	0
6	Gurgaon North	8	8	0
7	Karnal	5	5	0
	Total	52	42	10

XIV. Ground water regulation:

The industries are being persuaded to obtain permission from CGWA for extraction of ground water.

XV. Good irrigation practices being adopted by the State:

The major demand for river water is for Irrigation purposes and accordingly the State of Haryana has taken initiatives for water efficient farming

practices which are given as under:-

(a) Project of Recycle and Ruse of Treated Wastewater for Irrigation Purpose

Project was prepared under the guidelines of the scheme for "Incentivization Scheme for Bridging Irrigation Gap (ISBIG) of Ministry of water Resources, River Development and Ganga Rejuvenation, govt. of India" under components infrastructure for conveyance and additional treatment of municipal and industrial wastewater for augmenting water for the farm use "Project Under newly created Irrigation Efficiency in phasing during the financial year 2018-19 to 2020-2021 for amounting in Rs. 235.94 Crore only. 13 STPs with 157.60 capacity in the catchment of river Yamuna are selected for the project.

(b) Installation of community based solar/grid powered mirco-irrigaton infrastructure in existing canal commands

Six communities based solar/grid powered mirco-irrigaton facilities have been installed for Irrigation of 768 hectare land.

XVI. Rain Water Harvesting:

Following steps are taken for rain water harvesting / conservation of water/avoid exploitation of ground water

XVII. Demarcation of Floodplain and removal of illegal encroachments:

All the construction activities are banned on river Yamuna/Ghaggar Flood Plains and no encroachment on river Yamuna is allowed as per section 45 of Haryana Canal and Drainage Act, 1974. However, if any encroachment exists on river Yamuna/Ghaggar is immediately removed in accordance of this Act.

XVIII. Maintaining minimum e-flow of river:

River Ghaggar

It is brought out that Ghaggar river is not a perennial river and discharge varies from zero to maximum during flood seasons. Around 15-20% of the lowest possible discharge in the lean season is required for maintaining E- flow. In our case the discharge varies from zero to maximum so maintaining E-flow is not possible. However, the monthly flow of all the major drains joining river Ghaggar is being measured regularly on monthly basis and quantity of flow is as under:

River Yamuna

It has been reported by the Irrigation and Water Resources Department, Haryana that as per MoU dated 12.05.1994 signed among the States of UP, Haryana, Rajasthan, Himachal Pradesh & NCT of Delhi,

a minimum discharge of 352 cusec water is released in Yamuna river from Hathnikund barrage at lean period also to maintain the E-flow of river which was in accordance with the guidelines of Ministry of Water Resources, River Development & Ganga Rejuvenation, Govt. of India in compliance of the order of Hon'ble NGT dated 11.06.2015. However, in case excess discharge is received at HKB (in monsoon seasons) in comparison to capacity of channel, then this excess discharge is released into river Yamuna through Somb Nadi and the indented supply is released in the channel.

XIX. Plantation activities along the rivers:

River Ghaggar

Urban an Estate Wise Plantation Done in HSVP Area

Sr. No.	Name of U/E	Plantation Done in the Year 2018-19	Plantation Done in Year 2019-20	Plantation Done in Year 2020-21 (upto Jan, 21)
1	Panchkula	5000	7820	3993
2	Ambala	1500	3626	3344
3	Pehowa	0	0	0
4	Naraingarh	0	0	0
5	Kurukshetra	2000	3472	1870
6	MTS Gulha	0	0	0
7	MTS Pundri	0	0	0
8	Kaithal	1000	3160	1880
		9500	18078	11087

Plantation done in catchment of River Ghaggar by Forest Department in 2018-2019 and 2019-2020.

Detail of plantation in catchment areas of Ghaggar river				
	Plantation 2018-2019		Plantation Target 2019-2020	
District	Ha.	No. of plants	Ha.	No. of plants
Panchkula	1117	8,31,000	404	4,81,000
Fatehabad	1519	11,41,000	855	7,20,000
Sirsa	863	8,81,000	624	5,27,000
Total	3499	2853000	1883	1728000

Action plan for plantation in 2020-2021

Forest Department has selected around 51 villages in the catchment areas of river Ghaggar and has proposed to plant around 2.5 lakh plants in the coming season. The sites for development of Parks have also been identified and a plan has also been prepared. The details are as under:-

District	No of Villages	No. of Plants to be planted
Panchkula	30	71150
Ambala	2	43000
Kaithal	3	3650
Fatehabad	12	131930
Sirsa	4	9000
Total	51	258730

River Yamuna

Urban an Estate Wise Plantation Done in HSVP Area

Sr. No.	Name of U/E	Plantation Done in the Year 2018-19	Plantation Done in Year 2019-20	Plantation Done in Year 2020-21 (upto Jan, 2021)
1	Jagadhri / Yamunagar	500	1178	1300
2	Shahabad	0	0	0
3	Karnal	5000	2810	4900
4	Faridabad	14300	22490	14900
5	Palwal	100	300	360
6	Rojka Meo	500	100	64
		20400	26878	21524

Plantation done in catchment of river Yamuna by Forest Department in 2018-2019 and 2019-2020.

District	Plantation 2018-2019		Plantation Target 2019-2020	
	Ha.	No. of plants	Ha.	No. of plants
Yamuna Nagar	977	10,67,000	898	9,20,000
Karnal	543	4,91,000	844	6,48,000
Panipat	599	5,41,000	540	4,46,000
Sonipat	646	5,06,000	612	4,99,000
Faridabad	527	3,62,000	940	7,44,000
Palwal	264	2,22,000	386	2,98,000
Total	3556	3189000	4220	3555000

Action plan for plantation in 2020-2021

Forest Department has selected around 87 villages in the catchment areas of river Yamuna and has proposed to plant around 4.8 lakh plants in the coming season. The sites for development of Parks have also been identified and a plan has also been prepared. The details are as under:-

District	No of Villages	No. of Plants to be planted
----------	----------------	-----------------------------

District	No of Villages	No. of Plants to be planted
Yamuna Nagar	27	222834
Karnal	13	111850
Panipat	9	65002
Sonepat	17	25700
Faridabad	5	17500
Palwal	16	36750
Total	87	479636

XX. Development of biodiversity park:

River Ghaggar

District	Name	Areas in Acre.
Panchkula	i) World Herbal Forest, Morni	12500
	ii) Kapoor Vatika at Mallah	25
	iii) Thapli Herbal Park at Village Thapli	10
	iv) Tikka-Tal Herbal Park	20
Fatehabad	i) Mulethi Vatika at Gilakhera	14
	ii) Er. Kanwar Sain Gupta Herbal Park at Tohana	25
Sirsa	i) Bahera Vatika at Village Fulkan Village	17
Total		12611

River Yamuna

District	Names	Area in Acre
Yamuna Nagar	i) Rudraksh Vatika at village Chuharpur	184
	ii) Adi Badri Herbal Park	10
Karnal	i) Ashok Vatika at Gharaunda	5
	ii) Indri Herbal Park	10
Panipat	i) Bilva Vatika at Pati Kalyana Village	14
Sonipat	ii) Amaltas Vatika Pati Kalyana Village	8
	ii) Khanpur Kalan Herbal Park	12
Faridabad	i) Ratanjot Vatika at Gurugram Canal at Faridabad	10
Palwal		0
Total		253

XXI. Reuse of Treated Water:

The State has also prepared the action plan for reuse of treated sewage and same is submitted to CPCB. As per the action plan, approx 80% of treated sewage will be reutilized by 2024-2025.

Irrigation & Water Resources Department has formulated a project costing Rs. 500.00 crore for 35 STPs having capacity of 338.85 MLD for use of treated waste water for irrigation – Details of 35 STPs collected from I&WR attached as **Annexure-6**.

XXII. Model River being adopted by the State & Action Proposed for achieving the bathing quality standards:

Both Ghaggar and Yamuna river stretches.

XXIII. Status of Preparation of Action Plan by the 13 Coastal States:

NA

XXIV. Regulation of Mining Activities in the State/UT:

XXV. Action against identified polluters, law violators and officers responsible for failure for vigorous monitoring.

Action by HSPCB

✓ **Ghaggar**

- No. of industries inspected - 222
- No. of closure order issued against violating units - 204
- No. of violating units prosecuted - 43
- No. of violating units against whom EC imposed - 27
- Amount of EC Imposed - 3.55 Crore
- Charge sheet issued against 1 Environmental Engineer & 1 Assistant Environmental Engineer for failure for vigorous monitoring.

▪ **Yamuna**

- No. of industries inspected - 910
- No. of closure order issued against violating units - 673
- No. of violating units prosecuted - 188
- No. of violating units against whom EC imposed - 108
- Amount of EC Imposed -29.01 Crore

Annexure-1

Status of existing STPs in the catchment of river Ghaggar

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
1	3.00 MLD STP Naya Gaon , Unit.I , Ambala City by PHED in January, 2011	PHED	3	441 dt. 04.03.2021	Complying except Faecal Coliform
2	3.25 MLD STP Naya Gaon , Unit.II Ambala City by PHED in 1.4.2016	PHED	3.25	444 dt. 04.03.2021	Complying except Faecal Coliform
3	5 MLD Baldev Nagar , Unit.I , Ambala City by PHED 1.12.2012	PHED	5	474 dt. 08.03.2021	Complying except Faecal Coliform
4	3.25 Baldev Nagar , Unit.II , Ambala City by PHED in 1.4.2016	PHED	3.25	475 dt. 08.03.2021	Complying except Faecal Coliform
5	5 MLD Moti Nagar, Unit.I , Ambala City by PHED in June 2010	PHED	5	442 dt. 04.03.2021	Complying except Faecal Coliform
6	5 MLD STP Moti Nagar , Unit.II , Ambala City by PHED Ambala in 1.8.2016	PHED	5	443 dt. 04.03.2021	Complying except Faecal Coliform
7	6 MLD STP Modal Town, Ambala City by PHED in 1.7.2012	PHED	6	446 dt. 04.03.2021	Complying except Faecal Coliform
8	3.25 Nasirpur Ambala City by PHED in 31.9.2016	PHED	3.25	445 dt. 04.03.2021	Complying except Faecal Coliform
9	0.25 MLD Sadopur , Ambala PHED in 31.12.2016	PHED	0.25	440 dt. 04.03.2021	Complying
10	3.25 MLD Devi Nagar , Ambala City by PHED on 31.5.2013	PHED	3.25	447 dt. 04.03.2021	Complying except Faecal Coliform
11	3 MLD STP Nariangarh , Ambala by PHED in 1.7.2014	PHED	3	477 dt. 08.03.2021	Complying except Faecal Coliform
12	25 MLD STP Thanesar, Kurukshetra by PHED in 31.05.2019	PHED	25	404 dt. 24.02.2021	Complying except Faecal Coliform
13	8 MLD STP Model Town , Pehowa Kurukshetra by PHED in May dt. 2015	PHED	8	403 dt. 24.02.2021	Complying except Faecal Coliform
14	11.5 MLD STP Ladwa Road , Shahbad Kurukshetra by PHED in May, 2016	PHED	11.5	407 dt. 24.02.2021	Complying except Faecal Coliform
15	4.5 MLD Kalka Panchkula by PHED in 30.3.2015	PHED	4.5	375 dt. 22.02.2021	Complying except Faecal Coliform
16	0.25 MLD Kalka Panchkula	PHED	0.25	374 dt.	Complying

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
	by PHED in 28.5. 2017			22.02.2021	
17	5 MLD STP Nalagarh Road, Manakpur, Pinjore Panchkula by PHED 31.1.2015	PHED	5	376 dt. 22.02.2021	Complying
18	15 MLD STP by PHED Jind in Jan, 2009	PHED	15	1301-1302 dt. 22.02.2021	Complying except Faecal Coliform
19	3.5 MLD Patiala Road , Narwana by PHED in Jan , 2011	PHED	3.5	1283-1284 dt. 17.02.2021	Complying except Faecal Coliform
20	3.75 MLD STP Narwana Jind by PHED in Jan , 2011	PHED	3.75	1285-1286 dt. 17.02.2021	Complying except Faecal Coliform
21	02 MLD STP, PHED , Dablain Road, Narwana, Jind (24.5.2017)	PHED	2	1279-1280 dt. 17.02.2021	Complying except Faecal Coliform
22	2 MLD STP Uchana Jind by PHED in 22.2.2012	PHED	2	1277-1278 dt. 17.02.2021	Complying except Faecal Coliform
23	1.5 MLD Uchana by PHED in 31.5.2013	PHED	1.5	1281-1282 dt. 17.02.2021	Complying except Faecal Coliform
24	5 MLD STP Jind by PHED in 1.4.2016	PHED	5	1303-1304 dt. 22.02.2021	Complying except Faecal Coliform
25	7 MLD STP, Jind by PHED in 30.11.2019	PHED	7	1309-1310 dt. 22.02.2021	Complying
26	9 MLD STP Safidon , Jind by PHED in 31.05.2018	PHED	9	1305-1306 dt. 22.02.2021	Complying except Faecal Coliform
27	10 MLD STP Cheeka, Kaithal by PHED in 1.4.2013	PHED	10	1139 dt. 28.01.2021	Complying except Faecal Coliform
28	10 MLD STP , Jind Road Kaithal by PHED in September , 2012	PHED	10	1287-1288 dt. 17.02.2021	Complying except Faecal Coliform
29	10 MLD STP Manas Road, Kaithal by PHED in June , 2006 (MBBR)	PHED	10	1271-1272 dt. 17.02.2021	Complying except Faecal Coliform
30	10 MLD Manas Road,Kaithal bby PHED in Sep , 2012 (SBR)	PHED	10	1135 dt. 28.01.2021	Complying except Faecal Coliform
31	5 MLD STP Kalayat , Kaithal by PHED in 1.4.2014	PHED	5	1293-1294 dt. 18.02.2021	Complying except Faecal Coliform
32	3.5 Pundri Kaithal by PHED in 4.7.2014	PHED	3.5	1127 dt. 28.01.2021	Complying except Faecal Coliform
33	15 MLD STP Azad Nagar,	PHED	15	1341-1342 dt.	Complying

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
	Rajgarh Road Hisar by PHED in 31.12.2014			02.03.2021	except Faecal Coliform
34	40 MLD STP Rishi Nagar , Hisar by PHED in 02.12.2017	PHED	40	1337-1338 dt. 02.03.2021	Complying except Faecal Coliform
35	4 MLD STP Narnaund, Hisar by PHED	PHED	4	1353-1354 dt. 05.03.2021	Complying except Faecal Coliform
36	4 MLD STP Kaimri Road, Hisar by PHED in 2018	PHED	4	1335-1336 dt. 02.03.2021	Complying except Faecal Coliform
37	15 MLD STP, Shamsabad patti , Kalania Road, Sirsa by PHED in 1.7.2012	PHED	15	1351-1352 dt. 02.03.2021	Complying except Faecal Coliform
38	5 MLD STP ,Vill. Nattar 1 , Sirsa by PHED in 1.5.2013	PHED	5	1241-1242 dt. 09.02.2021	Complying except Faecal Coliform
39	5 MLD STP , Vill. Nattar 2 , Sirsa by PHED in 14.09.17	PHED	5	1243-1244 dt. 09.02.2021	Complying except Faecal Coliform
40	7.5 MLD STP Ellenabad Sirsa by PHED in 11.5.2015	PHED	7.5	1217-1218 dt. 05.02.2021	Non-Complying
41	9.5 MLD STP, Daddu Road,Kalanwali , Sirsa by PHED in 17.02.2018	PHED	9.5	1359-1360 dt. 05.03.2021	Non-Complying
42	6 MLD STP Rania Sirsa by PHED in 30.6.2017	PHED	6	1267-1268 dt. 17.02.2021	Non-Complying
43	16.5 MLD STP Dabwali, Sirsa by PHED in 04.12.2017	PHED	16.5	1361-1362 dt. 05.03.2021	Complying except Faecal Coliform
44	20 MLD STP at Kelnia Sirsa by PHED	PHED	20	1245-1246 dt. 09.02.2021	Complying except Faecal Coliform
45	10 MLD STP Vill. Bhodia Khera, Bhattu Road,Fatehabad by PHED in 1.4.2013	PHED	10	1247-1248 dt. 09.02.2021	Complying except Faecal Coliform
46	10 MLD STP Vill.Amani, Tohana, Distt. Fatehabad by PHED in 1.4.2013	PHED	10	1295-1296 dt. 19.02.2021	Complying except Faecal Coliform
47	6.5 MLD STP Ratia , Fatehabad by PHED in 1.9.2014	PHED	6.5	1299-1300 dt. 19.02.2021	Complying except Faecal Coliform
48	5 MLD STP Kharati Khera Road, Fatehabad by PHED in 31.10.2018	PHED	5	1249-1250 dt. 09.02.2021	Complying except Faecal Coliform
49	3 MLD STPJhakhal Mandi, Fatehabad by PHED in 30.9.2019	PHED	3	1297-1298 dt. 19.02.2021	Complying except Faecal Coliform
	HSVP				

Sr. No.	Name and Region of STPs	Deptt.	Existing STP and Capacity (MLD)	A/R No. and date	Latest Compliance Status
1	2 MLD STP Sec.7 , Urban Estate , Ambala City Ambala by HUDA in 10.9.2015	HSVP	2	480 dt. 08.03.2021	Complying except Faecal Coliform
2	18 MLD STP Panchkula by HUDA in 31.12.2002	HSVP	18	380 dt. 22.02.2021	Complying except Faecal Coliform
3	39 MLD STP Panchkula by HUDA in Nov. 2011	HSVP	39	381 dt. 22.02.2021	Complying
4	15 MLD STP Sector- 28, Panchkula by HUDA in 2012	HSVP	15	382 dt. 22.02.2021	Complying except Faecal Coliform
5	10 MLD by HUDA Jind in 27.12.2014	HSVP	10	1307-1308 dt. 22.02.2021	Complying except Faecal Coliform
6	7.5 MLD Kaithal by HUDA in 31.8.2016	HSVP	7.5	1269-1270 dt. 17.02.2021	Complying except Faecal Coliform
7	15 MLD STP Dabara Tosham Road , Hisar by HUDA in 31.7.2014	HSVP	15	1333-1334 dt. 02.03.2021	Complying except Faecal Coliform
8	10 MLD STP Majra, Fatehabad by HUDA in 16.12.17	HSVP	10	1251-1252 dt. 09.02.2021	Complying
9	15 MLD STP Kurukshetra by HSVP	HSVP	15	405 dt. 24.02.2021	Complying except Faecal Coliform
	Garrison Engineer				
1	9 MLD STP Garrison Engineer , Chandimandir Panchkula in April 2012	GE	9	373 dt. 22.02.2021	Complying except Faecal Coliform
	Total No. of STPs- 59				
	Grand Total Capacity- 514.25		514.25		

Annexure-2

Status of existing STPs in the catchment of river Yamuna

Sr. No.	Name of the STP	Capacity	Analysis Report Number and Date	Report of HSPCB about the compliance of Provision of Water Act, 1974
1	Radaur Road, Yamuna Nagar by PHED	20	435 dt. 04.03.2021	Complying
2	Radaur Road, Yamuna Nagar by PHED	25	468 dt. 05.03.2021	Complying
3	Baddimajra, Yamuna Nagar by PHED*	10	467 dt. 05.03.2021	Complying
4	Parwaloo, Jagadhri Yamuna Nagar by PHED	24	436 dt. 04.03.2021	Complying
5	Chhachhrauli Yamuna Nagar by PHED	3	466 dt. 05.03.2021	Complying
6	Radaur Yamuna Nagar by PHED	3.5	434 dt. 04.03.2021	Complying
7	Indri Road, Ladwa Kurukshetra by PHED	7	406 dt. 24.02.2021	Complying
8	Indri, Karnal by PHED*	4	4538 dt. 16.12.2020	Complying
9	Nilokheri, Karnal by PHED	6	301 dt. 12.02.2021	Complying
10	Nissing Karnal by PHED	4	397 dt. 22.02.2021	Complying
11	Tarori Karnal by PHED	5.5	302 dt. 12.02.2021	Complying
12	Gharaunda, Karnal by PHED	7	298 dt. 12.02.2021	Complying
13	Sewah, Panipat by PHED	35	473 dt. 08.03.2021	Complying
14	Sewah, Panipat Panipat by PHED	25	472 dt. 05.03.2021	Complying
15	Jattal Road, Panipat by PHED	20	456 dt. 05.03.2021	Non Complying (10 BOD)
16	Jattal Road, Panipat by PHED	10	457 dt. 05.03.2021	Complying
17	Samalkha by PHED	5	455 dt. 05.03.2021	Complying
18	Kharkhoda Sonapat by PHED	4.5	451 dt. 05.03.2021	Complying
19	Ganaur Sonapat	7	454 dt. 05.03.2021	Complying
20	Gohana Sonapat by PHED	3	449 dt. 04.03.2021	Complying
21	Gohana Sonapat by PHED	8.3	450 dt.	Complying

Sr. No.	Name of the STP	Capacity	Analysis Report Number and Date	Report of HSPCB about the compliance of Provision of Water Act, 1974
			05.03.2021	
22	PGI Rohtak by PHED	19.5	1385-1386 dt. 08.03.2021	Complying
23	Sonaria, Rohtak by PHED	40	1320-1321 dt. 22.02.2021	Non Complying (30 BOD)
24	Kalanaur Rohtak by PHED	3.5	1289-1290 dt. 17.02.2021	Complying
25	Meham Rohtak by PHED	5	1291-1292 dt. 17.02.2021	Complying
26	Singhpura, Rohtak by PHED	14	1317-1318 dt. 22.02.2021	Non Complying (10 BOD)
27	Sampla Rohatk by PHED	4	1383-1384 dt. 08.03.2021	Non Complying
28	Jhajjar by PHED	5	1263-1264 dt. 15.02.2021	Complying
29	Jhajjar by PHED	5.5	1265-1266 dt. 15.02.2021	Complying
30	Beri Jhajjar by PHED	2	1313-1314 dt. 22.02.2021	Complying
31	Line Par, Bahadurgarh by PHED	18	1110-1111 dt. 27.01.2021	Non Complying (10 BOD)
32	Najafgarh road Bahadurgarh by PHED	36	1108-1109 dt. 27.01.2021	Complying
33	Tarou by PHED	4.5	533 dt. 01.03.2021	complying
34	Punhana by PHED	4.5	535 dt. 01.03.2021	complying
35	Nuh by PHED	3.6	536 dt. 01.03.2021	complying
36	Ferozpur Jhirka by PHED	5	534 dt. 01.03.2021	complying
37	Hassanpur by PHED	3	532 dt. 26.02.2021	Non Complying (10 BOD)
38	Hathin by PHED	4.5	513 dt. 08.02.2021	complying
39	Hodal by PHED	9	531 dt. 26.02.2021	Non Complying (10 BOD)
40	Palwal by PHED	9	538 dt. 01.03.2021	complying
41	Gogharipur Road, Karnal by ULB	10	299 dt. 12.02.2021	Complying
42	RK Puram, Karnal by ULB	8	300 dt. 12.02.2021	Complying

Sr. No.	Name of the STP	Capacity	Analysis Report Number and Date	Report of HSPCB about the compliance of Provision of Water Act, 1974
43	Transport Nagar, Karnal by ULB*	50	297 dt. 12.02.2021	Complying
44	Shiv Colony, Karnal, by ULB	8	9 dt. 14.01.2021	Complying
45	Rathdana Road, Sonapat by ULB	30	3775 dt. 22.09.2020	Complying
46	Kakroi Road, Sonapat by ULB	25	3774 dt. 22.09.2020	Complying
47	Singhpura, Rohtak by ULB*	10	TP has been inspected on 25.07.2020 and found under maintenance, the effluent is being treated through 14 MLD STP installed in the same premises.	
48	Badshahpur, Faridabad by ULB	45	522 dt. 13.02.2021	Non-complying
49	Sec-19, Panipat by HSVP	30	459 dt. 05.03.2021	Complying
50	Sec-6, Panipat by HSVP	0.8	458 dt. 05.03.2021	Complying
51	Rajiv Gandhi Edu. City, Phase-I, Sonapat by HSVP	7.5	470 dt. 05.03.2021	Complying
52	Sec-25, Rohtak by HSVP	10	1319 dt. 22.02.2021	Non-complying
53	Sec-36, Bahadurgarh by HSVP	10	1391-1392 dt. 08.03.2021	Complying
54	Dhanwapur, Gurgaon by GMDA	50	2049-2050 dt. 08.03.2021	Complying
55	Dhanwapur, Gurgaon by GMDA	68	1967-1968 dt. 19.02.2021	Complying
56	Behrampur, Gurgaon by GMDA	120	2047-2048 dt. 08.02.2021	Complying
57	Behrampur, Gurgaon by GMDA	50	1965-1966 dt. 19.02.2021	Complying
58	Dhanwapur, Gurgaon by GMDA	100	1969-1970 dt. 19.02.2021	Complying
	Total	1064.7		

Annexure-3

13 Clusters of ISWM in river catchment

Sr. No	Name of Clusters	Name of ULBs within Cluster	Estimated Waste Quantity (TPD)	Remarks
1	Gurugram-Faridabad	Gurugram and Faridabad	1500	Works has been awarded and work is likely to be completed by December 2022.
2	Sonepat-Panipat	Sonepat, Panipat, Samalkha and Gannaur.	500	Work in progress and likely to be completed by April, 2021.
3	Ambala-Yamunanagar	Ambala, Naraingarh, Yamuna Nagar, Radaur, Barara, Sadhura	675	Haryana was divided into 14 clusters for setting up integrated solid waste management plant in the state. But in some places, the distance of the plant from the place of dumping site is not available due to the lack of a site, the technology of the plant, etc., the project could not be successfully allotted, hence, keeping these issues / facts in mind, restructuring the clusters and integrated solid waste management Keeping the technology free of the plant, the proposal has been approved in the meeting of Committee of Secretaries on Infrastructure (CoSI). Now the department has restructured the clusters and kept the Bidders free to choose any technology for the processing of waste. The same proposal was kept before the COSI for consideration in the meeting dated 08.07.2020 and the same was recommended by them for approval to the Sub-Cabinet Committee on Infrastructure (CCI) for approval being PPP Projects. In the meeting of CCI held on 21.10.2020 under the chairmanship of Hon'ble CM, the Committee agreed and approved the recommendations of COSI in the meeting dated 08.07.2020 and decided that the ULB department will go ahead and call the tenders for the 4 clusters in the first phase with the
4	Karnal-Kaithal-Kurukshetra	Indri, Nilokheri Tarori, Karnal Gharaunda, Nissing, Assandh, Thanesar, Shahbad, Ladwa, Kaithal, Kalayat, Rajound, Cheeka, Pundri	590	
5	Rohtak-Bahadurgarh-Jhajjar	Kalanaur, Meham, Rohtak, Gohana, Bahadurgarh, Kharkhoda, Julana, Jhajjar, Sampla, Beri	601	
6	Hisar-Fatehabad	Hisar, Barwala, Hansi, Siwani, Fatehabad, Bhuna, UklanaMandi, Ratia, Tohana, JhakaMandi	407	
7	Panchkula	Panchkula	155	
8	Bhiwani	Bhiwani, Bawanikhera, CharkhiDadri	181	

Sr. No	Name of Clusters	Name of ULBs within Cluster	Estimated Waste Quantity (TPD)	Remarks
				existing project area in the RFP and
9	Jind	Jind, Narwana, Safidon, Uchana, Narnaund, Sisai, Bass	168	Simultaneously invite the tenders for the same 4 clusters by adding/including the Panchayats of the districts under the project area. After getting the response of the Bidders and the tipping fees, either of 2 bids will be selected by the Department of ULB for grant of concession as per efficiency, economy and viability. In compliance of the directions issued in the meeting of CCI on 24.11.2020 a meeting under the chairmanship of ACS, ULB was convened with PS Development and Panchayat Department in which PS DP was requested to submit the proposal consisting of details of Panchayats, land parcels for secondary collection from group of village etc. which is proposed to be incorporated in the existing project areas of the ISWM Clusters of ULB Department. After receipt of the same details the RFP documents shall be prepared and tenders will be invited for the clusters of First Phase as per the directions of CCI.
10	Sirsa	Sirsa, Rania, Ellenabad, Kalanwali, MandiDabwali	146	
11	Rewari	Bawal, Dharuhera, Rewari, Mahendergarh, Kanina	466	
12	Punhana	Punhana, F/Jhirka, Hathin, Hodal, Palwal, Sohna, Nuh, Tauru	215	
13	Farukhnagar	Farukh Nagar, HailyMandi, Pataudi	26	
		Total	5630	

Annexure-4

Details of Dump Site

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
1	Hisar	Opp. Village Dhandoor	13.32	4.01	1.3	9 years	
2	Gurugram	Village Bandhwari Gurgaon Faridabad Road	30	Approx 40.00	27.5 (approx)	2008 onwards	Bandhwari dumpsite was established and operated by MC Faridabad through its contractor i.e AKC Developers and operated till 2014. further in year 2017 M/s Ecogreen was enagaged for collection, transportation of MSW for MCG & MCF)Faridabad & Gurugram Cluser) and possession of bandwari site is with them since 2019
3	Ambala city	VPO Patvi, Teh. Naraingarh	14	height-6 Mtr Depth-4 Mtr	6		
4	Panipat	Near Village Nimbri, Distt. Panipat	8	2	5	2014	-
5	Sirsa	Village Bakirawali SWM Plant	13	11	4	14 Years	
6	Panchkula	Nera IT Park Sector-23 Panchkula	10.5	4	3.96	14 Year's (2004 onwards dumping started)	
7	Rohtak	Near SWM plant, Drain No. 8,Bhiwani Road, Village	10	4	3.95	2010	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
		Sunarian, Rohtak Ward NO. 22					
8	Bahadurgarh	Naya Gaon, Badli Road	7.2	3	3.2	Since 2004	
9	Yamunanagar-Jagadhri	Kail Kachra Plant	12	2.5	1.76 Approx	21.12.2012 to 14.12.2013 (Plant is not working from 14.12.2013 to till date.)	-
10	Jind	Near Delhi Ferozpur Railway Line	18.12	2.13	1	1996	
11	Shahabad (M).	Village Kalyana	0.48	4.9	0.11	19.12.2018	Land on lease basis.
12	Narnaul	Raghunathpura	16	15	0.59	Since 2001	
13	Safidon	Near Assandh By Pass back of New Grain Market Safidon	0.06	0.9	0.006	Since Sep-2019	
14	Ratia	Jakhal Dadi Road	4	1	0.11	2017	area covered 30 %
15	Rania	Balasar Raod, Back Side Nirankari Bhawan, Ward No. 02, Rania.	3.3	2.1	0.14	Year 2018	10 Feet Depth of the Site
16	Rajound	Gas Agency Road, Ward 03 Rajound	0.14	1	0.002	43718	-
17	Radaur	SK Road Radaur	1	-	0.003	09.02.2016	-
18	Palwal	Meghpur Village	1.48	Height= 1.25 Mtr. Depth=2.10 Mtr. Total= 3.35 Mtr.	0.12	Year 2017	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks	
19	Nilokheri	Kali Mata Mandir Road	2	2.33	0.18	Approximately 8-10 Year		
20	Nangal Chaudhary	Near Krishnawati River Nangal Chaudhary	0.7	0.9	0.015	Since 2013	-	
21	Meham	Hisar Bye Pass, Meham	1.48	3.25	0.087	2013		
22	Ladwa	On Babain Road	6.26	1.5	0.001	43800	-	
	Kanina	Pipla Wali Bani (Gahra Road)	25	1.5	0.068	2010		
23	Kanina	Manka Wali Bani (Sihor Road)	8	1.5	0.034	2009		
24	Julana	Near Hadwara Julana	1	6	0.05	25.11.2019	-	
25	Faridabad	Bandhwari Dumpsite is Common Dumpsite for MCG and MCF.						
26	Gharaunda	Begampur	1.19	10	0.23	Oct. 2019		
27	Ferozpur Jhirka	Doodh Ghati	1	NIL	0.2	2006	-	
28	Fatehabad	Bighar Road, Village Matana, Fatehabad	1.5	2	0.46	2014		
29	Farrukh Nagar	Chand Nagar Road, Ward no. 11, Farrukhnagar	3.73	1.22	0.11	Last 10 years	Presently stay by Hon'ble Court as this dumping site	
			0.18	1.83	0.082	Last 6 month	Used as Temporary dumping site due to stay at main dumping site on Chand Nagar Road, Ward No. 11, Farrukhnagar.	
30	Ellenbad	Temporary Dumpsite in Hudda R-3	2.25	2.43	0.12	From Last 2 Years	-	
31	Assandh	Near Kanchi gate	1.38	4.57	0.15	Since 2004	-	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
		Kaithal road Assandh					
32	Charkhi Dadri	Rania Wala Johar, Near Bhiwani Rohtak Bye pass	4	3	0.26	Year 2006	
33	Gohana	Vilalge Thaska	4.7	5.5	0.42	2011	
34	Haily Mandi	Near Mirzapur Road, W. No. 7 Haily Mandi	2.49	2.43	0.00028	11.03.2020	
35	Indri	Indri Bypass Road	1.2	1	0.03	5-8 Years	
36	Kaithal	Khurana Road	5	2.43	0.8	41426	
37	Kharkhoda	Sampla Road Bye pass	2	1.22	0.24	Approx 25 Years	
38	Narnaund	Near Shanshan Ghat W. No. 4	1.4	1	0.028	2001	
39	Nuh	Jogipur Road, Nuh town, Near Vijay Gas Agency	3.7	NIL	0.16	2011	
40	Pataudi	Ward No. 10 Moti Dungri	2	2.85	0.11	Approximately frrom year 2000	-
41	Pehowa	KKR Road	2	0.5	0.008	Since 2018	
42	Rewari	Ramsinghpura Bawal	12	Varies from average1.22 mtr to average3.20 mtr		0.6	Since 2005
43	Bawal	There is common dumpsite for MC Rewari, MC Bawal, MC Dharuhera.					
44	Dharuhera	There is common dumpsite for MC Rewari, MC Bawal, MC Dharuhera.					
45	Sohna	Old Delhi Alwar Road	5	2.00-2.25	0.51	2010	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks	
		BehindNirankari College Sohna						
46	Taraori	Nadana road near electricity power house M.C Taraori	0.22	3.5	0.0315	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.11	3.5	0.0157	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.19	3.5	0.02625	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.15	1	0.006	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.33	4	0.054	Approx 8-10 Years		
	Taraori	Nadana road near electricity power house M.C Taraori	0.08	3.5	0.0126			
	47	Nissing	Near Mata Sundri Khalsa Girls College Karnal- Kaithal Road	2	3	0.15	This Dumpsite is under operation since the time of Gram Panchayat nissing	Municipal Nissing was constituted in the year 2010, but this dumpsite is in operation from the time of gram panchayat.

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
48	Hodal	Gadhi Mod, Hodal	2	1	0.04		
49	Siwani	Tosham Road	2.3	1.2	0.07	SINCE LAST 7-8 YEARS	
50	Tauru	Burakha Pahadi	1	3.5	0.35	2009	
51	Ganaur	Badshahi Road, Near Telephone Exchange, Ganaur.	4.4	4.5	0.25	18 YEARS APPROX.	
52	Kalanwali	Dadu Road, Ward No. 10	2	below ground level	0.0328	30 years.	
53	Mahendergarh	Dohan Nadi	4	1.5	0.12138	since 4 years	
54	Narwana		2	4.5	Not estimated	since 1987	
55	Hathin		NA	NA	NIL	NA	There is no permanent landfill site in MC Hathin.
56	Jakhal Mandi	Balran Road	0.55	7	0.00015	20.01.2020	
57	Jhajjar	Village Utlongha Distt. Jhajjar	8.6	1.5	0.01818	since 2017	
58	Karnal	Village Sekhpura, Karnal	8	6	0.714	41944	
59	Sadaura	Kala Amb Road Near ITI	2.5	-	-		
60	Naraingarh	There is no dumpsite in MC, Naraingarh. All the Solid waste, garbage of MC Naraingarh is transported to Patvi dumpsite of Ambala City.					
61	Ambala sadar	There is no dumpsite in MC, Ambala sadar. All the Solid waste, garbage of MC Ambala Sadar is transported to Patvi dumpsite of Ambala City.					
62	Pundri	Near kakaut Road	1	NIL	0.0002	27.03.2020	
63	Sampla	MC, Sampla sent all solid waste to SWM Plant Rohtak.					
64	Kalanaur	MC, Kalanaur sent all solid waste to SWM Plant Rohtak.					
65	Kundli	On Narela Road	1	below ground level	0.00008	42095	
66	Bhiwani	Dadri Road, Bhiwani	10	2.00-3.00	0.22403	Since the existence of	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
						MC.	
67	Hansi	Near biid Farm	2	5 feet height and 5 feet deep			
68	Ismailabad	pehowa-ismailabad-ambala link road opposite reliance petrol pump	1	--	0.005	since 2008	
69	Samalkha	Garhi Chhaju	0.22	4.95	0.28239	27.02.2008	
70	Tohana	Baba Buta shah Basti	1	3 mtr deep from the ground	0.1	2019	
71	Thanesar	village bazidpur near pipli zoo	4	1.91	0.008	2019	
72	Mandi Dabwali	Near Rambagh	8	4.26 Av.	0.30684	2008 (12 Years)	
73	Bass	New Committee			0.003		
74	Sisai	New Committee			0.003		
75	Bhuna	Kula road, Bhuna	1.5	2	0.1	2012	
76	cheeka	Khrodi Road	1.5	4	0.392	2012	
77	Uchana	Kheri Masaniya Road, Near kabristan, uchana Kalan	0.4	8	0.0578	06.01.2020	
78	Barara	Near sajan Majri Road	7	2.43	0.08737	since 2016	
79	Loharu	Pilani Road, Loharu	2	1.22	0.002	2006	
80	Kalayat	Kapil Muni Road, Ward No. 8 near shamshanghat, Kalayat	1.5	2.31	0.12	Jan, 2005	

Sr. No.	Name of MC	Dumpsite Location	Area Covered (In Acre)	Height (in Mtr.)	Quantity (in Lakh MT)	Date since the dumpstie is in operation	Remarks
81	Bawani Khera	Hansi-bhiwani main Road	4	1.22	0.009	from last 5 years	
82	Beri	Kabulpur road, near shiv dhamBeri.	0.5	0.25	0.006	Jan-20	
		Beri Jhajgarh road near bhagalpuri chock Beri.	1	1	0.05475	Till March 18	
83	Sonepat	Murthal bye pass (Near DCRUST University)	5	0	0.5	Since 2017	
84	Punhana	Mandikhera, Jamalgarg Road	0.5	0	0.2	Since 2009	
85	Ateli Mandi	Village Khor	1	1	0.01942	2018	
86	Barwala	Kharkhra Road, Barwala	1.75	1.2	0.0052	Since 2018	
87	Uklana Mandi	Theh Uklana	2	1.2	0.006	Since 2017	

Annexure-5

Details on Captive TSDF(s)

Period: 2019-20

Name of SPCB/PCC:- HSPCB

Sr. No	Name and address of the Captive Facility	Type of facility (Landfillable/ Incinerable/ both)	Capacity		HW disposed during the year (MT)		Cumulative HW disposed till the end of financial year (MT)	
			Incinerator (MT/H)	Landfill (MT/A)	SLF	Incinerator	SLF	Incinerator
1	M/S Panipat Refinery ,IOCL Panipat	Landfillable	0	2500	1464.5	0	15964.5	0
2	M/s Crystal Crop. Protection Pvt. Ltd. (Unit-II) (Tech. Plant) , Vill. Nathupur, Sonapat.	Incinerable	0.05	0	--	0.005	--	42.805
3	M/s Indogulf Cropsciences Ltd., (Jai Shree Rasayan Udyog Ltd.), (new unit Tech. Plant) , Vill. Nathupur, Sonapat	Incinerable	0.05	0	--	4.62	--	50.62
4	M/s Marino panel Products Ltd., vpo rohad, Jhajjar	Incinerable	15	Nil	Nil	85.6	Nil	Nil

Annexure-12

MI Project under NABARD (1st Phase)

Sr. No	Name and Address of STP	Deptt.	Capacity (MLD)	Flow of Inlet (In MLD)	Treated Effluent (In MLD)	Quantum of Treated effluent being reused (In MLD)	Mode of reuse (Irrigation / horticulture /Industrial use / any other)	CCA (Hectares)	App. Cost (CCA in ha*2.10 lacs) otherwise actual	Status
1.	Barara SBR Technology Ambala	PHED (SBR)	6.00	To be filled by PHED	4.00	2.00	Irrigation	207+155=362	986.83	Hearing completed. AA submitted to Govt. Likely Date of Start-01.09. 2021 Likely Date of Completion-31.12.2022
2.	Naraingarh - MBBR Ambala	PHED (MBR)	5.00	To be filled by PHED	3.00	1.40-1.70	Irrigation			Hearing completed AA submitted to Govt. Likely Date of Start-01.09. 2021 Likely Date of Completion-31.12.2022
3.	Hisar Lalpura Road Hansi -MBBR	PHED	7.50	To be filled by PHED	7.50	6.00	Irrigation	372	781.20	Hearing completed AA under preparation Likely Date of Start-15.09.2021 Likely Date of Completion-31.12.2022
4.	Narnaund - Hisar	PHED	4.00	To be filled by PHED	4.00	2.00	Irrigation	198	415.80	Hearing completed AA under preparation Likely Date of Start-15.09.2021 Likely Date of Completion-31.12.2022

5.	Gulha Cheeka SBR Kaithal	PHED	10.00	To be filled by PHED	8.00	4.00	Irrigation	794	1667.40	Hearing completed AA under preparation Likely Date of Start- 15.09.2021 Likely Date of Completion- 31.01.2023
6.	Jind Road, Kaithal KTL drain SBR-Kaithal	PHED	10.00	To be filled by PHED	8.00	4.00	Irrigation			Hearing completed AA under preparation Likely Date of Start- 15.09.2021 Likely Date of Completion- 31.01.2023
7.	Majra, - MBBR Fatehabad	PHED	10.00	To be filled by PHED	10.00	7.50	Irrigation	496	1041.60	Hearing completed. AA case received from SE and under process of sending to Govt Likely Date of Start- 15.09.2021 Likely Date of Completion- 31.12.2022
8.	Village Amani, Tohana - MBBR Fatehabad	PHED	10.00	To be filled by PHED	10.00	7.50	Irrigation	496	1079.32	AA accorded by Govt. Estimate under preparation Likely Date of Start- 01.06.2021 Likely Date of Completion- 31.07.2022
9.	Jakhal-SBR Fatehabad	PHED	3.00	To be filled by PHED	3.00	2.25	Irrigation	149	343.59	AA received from Govt. Estimate under preparation Likely Date of Start- 01.06.2021 Likely Date of Completion- 31.07.2022
10.	Ratia - MBBR Fatehabad	PHED	6.50	To be filled by PHED	6.50	4.88	Irrigation	323	739.42	AA received from Govt. Estimate under preparation Likely Date of Start- 01.6.2021 Likely Date of Completion- 31.07.2022
11.	Kalka - MBBR Panchkula	PHED	4.75	To be filled by PHED	4.75	3.25	Irrigation	250+250 = 500	1518.00	Hearing completed AA submitted to Govt. Likely Date of Start- 01.09.2021

										Likely Date of Completion- 31.12.2022
12.	Nalagarh Road , Manakpur, Pinjore - MBBR Panchkula	PHED	5.00	To be filled by PHED	5.00	1.50- 2.00	Irrigation			Hearing completed AA submitted to Govt. Likely Date of Start- 01.09.2021 Likely Date of Completion- 31.12.2022
13.	Shamsabad patti, Kalanina Road ,Sirsa SBR	PHED	15.00 +20.00 = 35.00	To be filled by PHED	-	35.00	Irrigation	1737	3647.00	Consent not being provided by farmers. Rishi Nagar 40 MLD STP has been considered against this. AA case submitted to Govt and approval awaited. 25 MLD will be available for irrigation. Cost =Rs. 5394.18 lacs CCA-2569- Case of AA under process Likely Date of Start- 01.09.2021 Likely Date of Completion- 31.08.2023
14.	STP Jind - MBBR Jind	PHED	15.00	To be filled by PHED	15.00	-	Irrigation	992	2083.20	Hearing under process Likely Date of Start- 15.10.2021 Likely Date of Completion- 31.03.2023
15	STP Narwana MBBR Jind	PHED	5.00	To be filled by PHED	5.00	3.75	Irrigation			Hearing completed More than 80% Farmers not agree. Efforts still on. Otherwise to be scrapped
	Total		136.75					7251.00	16050.54	